

Das tala + Dils'hadpur

MMGSY-ST

Schedule XLV Form No. 134.

ABDUR RAUF
Ag No-89/580/2020-21

BARSOI

DIVISION

KADWA

SUB-DIVISION

Measurement Book

1489

2nd and final Bill

ABSTRACT OF COST

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - Const. of Road					
Das tola To Dilshadpur					
M.M. 157 (ST)					
Agency - Abdur Rauf					
Aggr. No. - 89 S.B.D./2020-21					
Date of Work Order - 07.08.2020					
Date of Completion - 06.05.2021					
Actual Date of Completion - 20/07/2023					
Date of entry - 20/07/2023					
(i) Plan & fixing of working					
(ii) Benchmark pillars					

1.0 Nos wide TMB Rg ⑥				
@ Rs 4386.86/each			Rs.	4387.00
(ii) Reference pillars				
2.0 Nos wide TMB Rg ⑥				
@ Rs 2004.89/each			Rs.	4010.00
2/2) Clearing and grubbing				
Road land				
0.855 Ha wide TMB Rg ⑥				
@ Rs 51133.76/Ha.			Rs.	18152.00
3/3) Const. of embank.				
with material lead				
up to 100m.				
222.82 m ³ wide TMB Rg ⑥				

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
20/23) Plr RCC M20 in Sub-structure - Comp. as per draw & T.S. 67.48 m ³ wide TMB lg (7) @ Rs. 6328.62/m ³ — Rs. 426988.00					
28/24) Plr and laying RCC pipe. NP-3 1000mm dia. 15.0m wide TMB lg (8) @ Rs. 3949.84/m — Rs. 59248.00					
24/25) Painting on parapet Wall. — as per draw. & T.S. 41.28 m ² wide TMB lg (20) @ Rs. 97.19/m ² — Rs. 4012.00					
					Rs. 4018398.00
Add 12% Cr. S. T (7) Rs. 482208.00					
Add 1% L. Cess (7) Rs. 40184.00					
					Rs. 4540790.00
Less previous payment — Rs. 1960290.00					
wide TMB lg (10)					Rs. 2580500.00

Continuation

Executive Engineer
Rural Works Department
Works Division, Barsoi