

6th on A/c Bill

31

Sch. XLV- Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
Name & work: → Construction of road					
from with five year maintenance					
from Domach village to Basotar					
Name of Ag: Sri Tribhuvan Kumar					
Ag. No: → 12 SBD / 2020-2021					
Date of start: → 22.07.2020					
Date of Comp: → 21.07.2021					
Date of measurement:					

(1) Bunding WBM Gr 2

1x 10.00 x (6.00 + 3.75) x 0.075 = 3.66 M ³	
1x 20.00 x 3.75 x 0.075 = 5.63 "	
2x 30.00 x 3.75 x 0.075 = 16.88 "	
	= 26.17 M ³

(2/16) Providing C.C.P M30 Pavement

Near Domach Village	1x 30.00 x 3.75 x 0.160 = 18.00 M ³	
	1x 30.00 x 3.75 x 0.160 = 18.00 "	
	1x 30.00 x 3.75 x 0.160 = 18.00 "	
	1x 30.00 x 3.75 x 0.160 = 18.00 "	
	2x 30.00 x 3.75 x 0.160 = 36.00 "	
	2x 25.00 x 3.75 x 0.160 = 30.00 "	
Near Dogacha Village	1x 30.00 x 3.75 x 0.160 = 18.00 "	
	1x 7.00 x 3.75 x 0.160 = 10.20 "	

(Continuation)

= 156.00 M³

Sch. XLV- Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
					@ Rs 128.94/m ³ = Rs 12116.00
(12) P.V. P.C.C. M15 in found.					
17.05m ³ vide MB P-28					@ Rs 4911.52/m ³ = Rs 83741.00
(13) P.V. laying plain/rcc in sub structure.					
30.49m ³ vide MB P-28					@ Rs 5100.21/m ³ = Rs 461518.00
(14) Cons. of G.S.B. Gr.					
225.00m ³ vide MB P-28					@ Rs 2071.96/m ³ = Rs 466191.00
(15) P.V. M.P.2 HP 600mm					
45.00m					vide MB P-28
					@ Rs 1161.20/m = Rs 52254.00
(16) P.V. P.C.C. M30 Pavement.					
102.00m ³ vide MB P-28					
258.00m ³ vide MB P-32					
360.00m ³					@ Rs 6160.63/m ³ = Rs 12217826.00
					= Rs 10537909.00
					Add 12% GST = Rs 1264549.00
					Add 1% L.C. = Rs 105379.00
					Add S.F. = Rs 129604.00
					Rs 12037441.00
					Below 20% = Rs 2407488.00
					Less Previous Bill = Rs 8097273.00
					Rs 1532680.00
					= Rs 3940168.00

(Continuation)

