

Sonar Bazar to Kurmitola.

M.M.G.S. Y (Sc)

Schedule XLY-Form No. 134

Mata Rani Infrastructure Pvt Ltd

Sitamohi DIVISION

Riga SUB-DIVISION

MEASUREMENT BOOK

~~Handwritten signature~~

~~Handwritten signature~~ 17/11-2399

5th and Final Bill

Abstract of cost.

47

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - const. of Road					
From Saran Bazar to Kurmi					
Jala Bazar					
Agency - Mata Rani Infrastructure priv. LTD.					
App. No - 67 SBD dt 2020-21					
D.O.S - 25/08/2020					
Date of Completion - 24/08/2021					
Actual Date of Completion - 20/04/2022					
(1) Setting out Const. of					
Reference and working					
Benchmark pillar all comp. job					
1.290 Km @ TMBP - (39) SI - (1)					
@ RS. 4181.10 / Km RS. 5394.00					
(2) Const. of Reference pillar					
all comp. job					
1.290 Km @ TMBP - 39 SI - (2)					
@ RS. 1926.41 / Km RS. 2485.00					
(3) Clearing and Grubbing road					
land all comp. job					
0.420 Hect. @ TMBP - (39) SI - (3)					
@ RS. 51132.76 / Hectare RS. 21476.00					
(4) Excavation for Roadway					
in soil - all complete job.					
121.90 m ³ @ TMBP - (39) SI - (4)					
@ RS. 126.24 / m ² RS. 15389.0					

Continuation

C.O. RS. 44744.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(28) 32 PIV and fixing of typical MMGSY instrumentary					
light board all comp. job.					
2.00 NOS OUT MBP- (49) SI- (28) 22					
@ RS. 10590.050 Each					RS. 21180.00
(29) 33 PIV and fixing of maintenance board					
all complete job.					
1.00 NOS OUT MBP- (44) SI- (25) 33					
@ RS. 10590.050 Each					RS. 10590.00
(30) 34 PIV and fixing MMGSY					
light board all comp. job					
1.00 NOS OUT MBP- (44) SI- (25) 34					
@ RS. 10590.050 Each					RS. 10590.00
(31) 35 PIV and fixing of net.					
continuing mandant information					
band 60mm circular lateral					
8.00 NOS OUT MBP- (44) SI- (31) 35					
@ RS. 3619.27 Each					RS. 28954.00
(32) 36 PIV and fixing 600					
mm circular board					
qty. all comp. job.					
2.00 NOS OUT MBP- (44) SI- (32) 36					
@ RS. 4765.40 Each					RS. 9531.00
Continuation C.O. RS. 6995376.00					

Sch. XLV-Form No. 134 B. F. R. S.					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
(33) 37 PLY and Firing 600 mm					
2.450 mm Octagonal					
board - all comp. job.					
2.00 NOS OUTMBP - (45)					
@ RS. 47.19.49 Each RS. 94.39.00					
(34) 38 PLY and Firing at lot					
applied thermoplastic					
Compound 2.50 mm thick					
all comp. job					
2.63.40m ² OUTMBP - (45) 51 - (34)					
@ RS. 739.82/m ² RS. 199869.00					
(35) 40 planting at tree 47					
read site all comp. job.					
70. NOS OUTMBP - (45) 51 - (35)					
@ RS. 776.12 Each RS. 54328.00					
					RS. 7254012.00
Add 1% Labour Cels (7) RS. 72540.00					
Add 12% G.S. T. (7) RS. 870481.00					
Add 10% S.F. of RS. 721725.00					
					(7) RS. 73172.00
					RS. 8270205.00
Less Previous Payment					
VTMBP-12, 20, 38, 46 (5) RS. 7275730.00					
					payable RS. 99447.50
Certified that work has been completed as per estimate and specification.					
PHD 03-05-23					3.5 mm
J.E. Riga					A.E.

Continuation