

Kandak gobrahi polkhar to mnd. Gafar doyo pe

Schedule XLV-Form No. 134

Ranjin Kumar

DIVISION

SUB-DIVISION

1
1979 (15)

MEASUREMENT BOOK

3477

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	1st on A/c Bill				
N/W:- Cons ^g Road with C.D. work from Kanhouls Gobsohi Pokhar to Talamd. half far house pcc					
Ag. NO:-	325.	B.O.	20-22		
Agency:-	Rajni Kumari				
D.O.S:-	20/07/21				
D.O.C:-	19/04/22				
	Record Entry				
① Setting out Pillor = 0.90 km					
② p/r Reference Pillor = 0.90 km					
③ clearing & Grubbing Road Lanel. $2 \times 30 \times 30.0 \times 3.0 = 5400.0 \text{ M}^2 = 0.54 \text{ Hect}$					
<i>Kumar</i> 15.2.23					
	Record Entry				
④ Cons ^g of G.S.B. For - $18 \times 30.0 \times 4.05 \times 0.20 = 437.40 \text{ M}^3$ B.T. - $1 \times 25.0 \times 4.05 \times 0.20 = 20.25 \text{ M}^3$					
Continuation = 457.65 M ³					

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		Actual measurement of Const.			
1/1 Setting out Pillion					
Qty. vide TMB/P-1 = 0.90 km					
@ Rs 4015.40 per km					Rs 3614.0
2/2 PIF Reference Pillion					
Qty. vide TMB/P-1 = 0.90 km					
@ Rs 1845.98 per km					Rs 1661.0
3/3 clearing & grubbing Road Canal					
Qty. vide TMB/P-1 = 0.54 Hect					
@ Rs 52970.33 per Hect					Rs 28604.0
4/2 Constn of G.S.B.					
Qty. vide TMB/P-1 = 457.65 m ³					
@ Rs 3182.12 per m ³					Rs 1456297.0
5/9 Constn of W.B. M.G. III					
Qty. vide TMB/P-2 = 155.82 m ³					
@ Rs 3868.17 per m ³					Rs 602738.0
6/ Pr. & apply primer coat					
Qty. vide TMB/P-2 = 2013.87 m ²					
@ Rs 43.23 per m ²					Rs 87060.0
7/ Pr. Tack coat					
Qty. vide TMB/P-3 = 2013.87 m ²					
@ Rs 14.70 per m ²					Rs 29604.0
8/ Pr. 20mm Mix Seal Surfacing					
Qty. vide TMB/P-3 = 2013.87 m ²					
@ Rs 213.65 per m ²					Rs 430263.0
Continuation					Rs 2639841.0

