

कार्यपालक अभियंता का कार्यालय

ग्रामीण कार्य विभाग, कार्य प्रमंडल, जमुई

पत्रांक - 1499.213/

जमुई, दिनांक - 14/08/2023

प्रेषक :- कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, जमुई।

सेवा में,
नोडल पदाधिकारी,
"नई अनुरक्षण नीति 2018" (3054-MR)
ग्रामीण कार्य विभाग, बिहार, पटना।

विषय :- 3054 (MR) नई अनुरक्षण नीति 2018 के अन्तर्गत निर्माण कराये गये योजनाओं के विरुद्ध में आवंटन उपलब्ध कराने के संबंध में।

महाशय,

उपरोक्त विषय के संबंध में सूचित करना है कि 3054 (MR) नई अनुरक्षण नीति 2018 के अंतर्गत संलग्न सूची में अंकित पथों में कालीकरण का कार्य पूर्ण हो चुका है। प्रमंडल के द्वारा कराये गये कार्य के भुगतान हेतु कुल 91.54112 (एकानवे लाख चौउवन हजार एक सौ बारह रुपये) मात्र आवंटन की अधियाचना विहित प्रपत्र में भर कर समर्पित की जाती है।

अतः अनुरोध है कि शीघ्र आवंटन उपलब्ध कराने की कृपा की जाय।

अनु०: यथोक्त।

विश्वासभाजन



महोदय

कार्यपालक अभियंता
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, जमुई।

FORM GFR 19-A

(Government of India's Decision (I) below Rule-150)
Form of Utilisation Certificate as on 12.8.2023
MR 3054(Bihar Rural Road New Maintenance Policy-2018)

STATE-BIHAR
PIU - E.E.RWD (W), Div.- Jamui

Month:-August-2023


SL No.	Name of Scheme	Sanction No. & Date with Amount (in Rs. Lacs)	Amount Received (in Rs. Lacs)	Particulars
1	Construction of Rural Roads under MR 3054 (Bihar Rural Road New Maintenance Policy-2018)	F.Y.-2019-2020, 2020-2021, 2022-2023 2023-2024	14883.96767	Certified that out of Rs 14883.96767 Lacs received during the years 2022-2023 In favour of Executive Engineer, RWD (W), Div.- Jamui, Bihar, a sum of Rs 14877.36727 Lacs has been utilized for the purpose of MR Policy - 2018(3054) Schemes as given in the margin for which it was sanctioned and that the balance of Rs 6.60040 Lacs remaining unutilized at the end of the period under.
			14883.96767	

I Certified that I have satisfied myself that the conditions on which the grants-in-aid was sanctioned have been duly fulfilled/ are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.

Kind of Checks exercised :-

- Works have been supervised by Executive Engineer/ Supertending Engineer.
- Periodical inspection has been conducted by Executive Engineer/ Supertending Engineer.
- Construction materials have been tested
- Measurements have been recorded in the MBs and test check conducted by the Assistant.
- All other codal formalities have been observed.


Div. Accounts Officer
R.W.D Works Division
Jamui


Executive Engineer
R.W.D Works Division
Jamui

Office of The Executive Engineer, Rural Works Department, Works Division Jammu

Requisition formate for Scheme Head- MR-3054 Under Bihar Rural Road Maintenance Policy -2018 (Initial Rectification with Surface Renewal)

Sl.No.	Package No	Name of Road	Project ID As per MIS	A.A. Letter No & Date	Length (in K.M.)	Amount (in lakh)	Initial Rectification with Surface Renewal (in lakh)	5 Year Routine Maintenance	Agreement No & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of Bidding (in million)	Thickness of Bitumen Layer (in mm)	Value of Bitumen content in Percentage	Previous Total Allocated Amount (in Lakh)	Up-to-Date Expenditure as per MIS (in lakh)	Requisition against work done (in lakh)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	RM/JA/JAM/22/0012								03(MBD)/2023-2024									
		U064-Kamhat Rajapur PWD road to Mueshart tola Darha (TRACK64) RRP-II	Project ID-20804102138	75/1 26.07.2022	1.720	87.795	61.83793	20.26333	22.02.2024	12.08.2023		3166	25	5.000	0.00000	0.00000	49.85508	Surface Complete
2		L109-Lakra Panupwa HACOSTY road to Dhanuk tola (TRACK109)	Project ID-20804102177	75/1 26.07.2022	1.500	67.254	41.68999	15.8347	22.02.2024	12.08.2023		3250	25	5.000	0.00000	0.00000	41.68664	Surface Complete

Executive Engineer,
Rural Works Department,
Works Division, Jammu

[Signature]

[Signature]
14/8/23

Name of Work-L109-Lakra Panupura MGSY road to Dhanuk tola (TRACK 109)

Name of Contractor-Bhushan Yadav

Date	Time	Section	No.	Length	In km	Bumps	In mm	Speed	Rate	OR	mm/km	IRI	mm/km	CATEGORY	ROAD	Latitude	Longitude	Event
12/8/23	8: 29: 45	40	0.1	260	10.1	2600	2494	G	24.960323	86.294057	Normal							
12/8/23	8: 30: 21	40	0.1	280	10.1	2800	2659	G	24.961245	86.294225	Normal							
12/8/23	8: 30: 56	40	0.1	350	10.1	3500	3239	G	24.962112	86.294578	Normal							
12/8/23	8: 31: 31	40	0.1	330	10.1	3300	3073	G	24.96297	86.294898	Normal							
12/8/23	8: 31: 31	40	0.1	360	10.1	3600	3322	G	24.963885	86.29513	Normal							
12/8/23	8: 32: 6	40	0.1	310	10.1	3100	2908	G	24.964753	86.295353	Normal							
12/8/23	8: 32: 41	40	0.1	390	10.1	3900	3570	G	24.965647	86.29569	Normal							
12/8/23	8: 33: 16	40	0.1	350	10.1	3500	3239	G	24.966318	86.296413	Normal							
12/8/23	8: 34: 0	40	0.1	400	10.1	4000	3653	G	24.967182	86.296902	Normal							
12/8/23	8: 34: 27	40	0.1	360	10.1	3600	3322	G	24.967613	86.297037	Normal							
12/8/23	8: 35: 12	40	0.1	370	10.1	3700	3405	G	24.967705	86.296093	Normal							
12/8/23	8: 36: 50	40	0.1	320	20.2	3200	2991	G	24.967752	86.2951	Normal							
12/8/23	8: 37: 20	40	0.1	380	20.2	3800	3487	G	24.967743	86.294107	Normal							
12/8/23	8: 37: 53	40	0.1	420	10.1	4200	3819	G	24.967722	86.293113	Normal							
12/8/23	8: 38: 43	40	0.1	390	10.1	3900	3570	G	24.96771	86.29207	Normal							
		Length	1.5			Total IRI	48751			Average IRI	3250							

$$Y = 0 \cdot X + 2 + 0.828 \cdot X + 341.6$$

$$X = 3900$$

$$Y = 3570$$

(R) RURAL ROAD

Good Average Poor
<4000 4001-5000 >5001

12/8/23
JE

12/8/23
AE

EE

12/8/23

Name of Customer: Bhushan Yadav
 Name of Work: L109-Lakra Panupwa MMGSY
 Road: L109-Lakra Panupwa MMGSY
 Lab Job number: 2004/02/17
 Date: 12/08/2023
 Section No.: 40


Test Date: 12-08-2023 Road Name: L109-Lakra Panupwa MMGSY
 Machine No: 339 Road Type: (R) RURAL ROAD
 Start S No: 0.000 Side: Right Interval: 1000
 Start E No: 1.500 Weather: Normal U/V Range: 1494 To 5000 mm/Km
 Start Location: 24.96023 86: Dist Range: 0 To 1.5 = 1000 m
 End Location: 24.96771 86: Equation: $Y = 0 * X^2 + 0.028 * X + 341.6$

Print Generate Report and Graph

Redraw Graph

Map View

File: C:\Users\BRRDA7\OneDrive\Desktop\kanan\Bump construction\lakra dhanuk\0608052.Xls, Section No. 40
 Name of Customer: Bhushan Yadav, Name of Work: Road L109-Lakra Panupwa MMGSY road to Dhanuk tola



Handwritten signature
 12/8/23

Handwritten signature
 12/8/23

Handwritten signature
 12/8/23
 RWD (M) DIV
 JPRNDI

MR-N/22-23 Tamil/12.

Lakshmi Narayan Reddy Dharmu Telu.
Schedule XLV-Form No. 134
MR-N/22-23 Tamil/12

Rajeshwar Thiruvadi DIVISION

Bachan SUB-DIVISION

3145

Measurement Book

Bhushan Yadav
Agno - 03 (MRB)/23-24

1st on A/c Bell

1

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: maintenance of Road					
from Lakroo-Panpurba M.M.G.Sy Road					
to Odanuk Tola.					
Agency:- Bhushan Yadav, Vill Tatkora					
P.O.- + P.S.- Chankatathar Dist. Jammu					
Agreement No - 03(M.B.R)/2023-24.					
Package No - M.R-21/22-23 Jammu/12					
Date of commencement- 23/05/2023					
Date of completion - 22/02/2024.					
Date of actual measurement					
Date of Bill - 10/8 Below					
Details					
(1) Clearing and grubbing road bed					
do etc. - all complete job					
Qty	2x10x30.00x0.75	= 450.00m ³			
	2x8x30.00x0.75	= 360.00m ³			
	2x5x30.00x0.75	= 225.00m ³			
	2x7x30.00x0.75	= 315.00m ³			
	2x12x30.00x0.75	= 540.00m ³			
	2x8x30.00x0.75	= 360.00m ³			
	Total	2250.00m ³ /1000			
					= 0.225Ha
(2) Construction of subgrade and					
C/shoulder with approval					

Continuation

११

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1) Clearing and grubbing road land - do - etc.					
Qty. V.T.M. B. Page (1) Item No (1/48)					
= 0.225 Hrs @ Rs 62032 = $\frac{13957}{100}$					
2) Construction of Subgrade and Shoulder - do etc.					
Qty. V.T.M. B. Page (2) Item No (2/49)					
= 675.00 m ³ @ Rs 254 = 6117 = Rs 1,71,862.00					
3) Construction of G.S.B. by providing well graded material grading - (I) - etc.					
Qty. V.T.M. B. Page (2) Item No (3/51) = 26.29 m ³					
@ Rs 2262 = 19/m ³ = Rs 59,499.00					
4) P.V. laying spreading and compacting of WBM (or) etc.					
Qty. V.T.M. B. Page (3) Item No (4/52) = 25.88 m ³					
@ Rs 4354 = 54/m ³ = Rs 1,12,895.00					
5) P.V. laying spreading and compacting of WBM (or) etc. do etc. all quantities					
Qty. V.T.M. B. Page (3) Item No - (5/53) = 58.16 m ³					
@ Rs 4203 = 94/m ³ = Rs 2,44,501.00					
6) P.V. and applying binder coat with (S.S-1) - do					
Rs 6,02,514.00					

Continuation

BE 43860875 ~

Continuation