

300 on account bill
x

21

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Work 1 - Ghailakh Balua Singan santa, teacher ka ghar to panchayat Bhawan.					
Agency:- Robins Kumar					
Agreement No:- 30(SRD)/2021-22					
Date of start:- 3/3/2020					
Date of completion:- 8/3/2024					
Record entry:-					
Item(1) providing and applying primer coat with bitumen emulsion (SS+1) --- 615					
	10x	30.00x	3.75	=	1125.00
	15m	(3.75+5.50)	7.25	=	82.49m ²
	2x	30.00x	3.75	=	225.00
	1x	13.00x	3.75	=	48.75m ²
				=	1482.29m ²
Item(2) providing and applying tack coat with bitumen emulsion is same area of Item(1) = 1482.29m ²					
Item(3) providing, laying and rolling of M.S.S is same area of Item(2) = 1482.29 ^{ml} m ²					
Item(4) Reinforced cement Concrete M 15 grade - (2/1)					
(i) ordinary kilometer					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	Abstract of cost				
Item no (1)	Providing and fixing working bench marks				
	Qty. v. T.M.B P-①				
	2.00 Nos @ Rs 4051.60/				
	Nos			Rs	4052.00
(6)	providing reference pillar - do - EC				
	Qty. v. T.M.B P-No ②				
	03 Nos @ Rs 1870.83/				
	Nos			Rs	5612.00
Item no (2)	Clearing and grubbing road land - EC				
	Qty. vide T.M.B P-1				
	0.5601 Hec				
	49496.70/Hec Rs				27718.00
(3/2)	Box cutting: excavation from road way soil				
	Qty. v. T.M.B P-②				
	72.56 M ³ @ 74.10/m ³				
				Rs	5377.00
Item 4)	Construction of embankment with approved material - EC				
	Qty. vide T.M.B P-②				
	② - 43.537 M ³				
	@ Rs 26.06/m ³				
				Rs	1135.00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Quantity made					
T.M.B. p. 23					
20.64 m ³ @					
95.63/m ²				Rs	1974.00
				Rs 28	
				Rs	5591112.00
Add 12% GST (+12%)					670933.00
Add 1% Lab. charges				Rs	55311.00
				Rs	6317356.00
Less 10% Retention (-)				Rs	631735.60
				Rs	5685621.00
Less 10% Retention (-)				Rs	568562.10
				Rs	5117058.90
				Rs	2320863.00

30/04/23
 SE
 01/05/2023
 AE
 31/07/2023
 AE
 1/8/23

Continuation