

MMGS42-707 Const. of Road from PART A" Maygarwa
Deeplal ke Ghar Se Ward No-10 Malebis
Austham Talu

Schedule XLV-Form No. 134

Name of Agency - S.B. Engicon Pvt Ltd

Agreement- NO-117/SBD/MMGSY-21-22 **DIVISION**

Const Cost- 81558274 = 00 **MB NO- 2500A**

Maint Cost- 1212730 = 00

Total

~~58576434~~

82711004 = 00

SUB-DIVISION

MEASUREMENT BOOK



Date of Commencement - 19/8/21

Date of Completion 18/8/23

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L	B.	D.	
1st on A/c Bill					
Name of work—Const ⁿ of Road from					
PART "A" Majgama Deepal					
Ke Ghar Se Ward no. 10					
Mahavir Asthan Tak.					
Name of Agency—S.B. Eng'con					
Pvt. Ltd.					
Agreement No.—117/SBD/MM454					
				2021-2022	
Date of commencement—14/08/21					
Date of completion—18/03/2023					
Measurement—					
(1) P/V & fixing working					
benchmark do-do all					
Complete					
1 x 0.450 Km				=	0.450 Km
(2) Clearing & grubbing Road					
land do-do all complete					
1 x 20 x 3.50				=	70.0
2 x 30 x 3.50				=	210.0
1 x 9 x 3.50				=	31.5
1 x 5 x 3.50				=	17.5
Continuation					329.0

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B. 3226752=00	
do-do all complete					
Cc Portion -					
86.0 m ²			Pg no. (7)		
@ Rs. 822=65/m ²				Rs. 70748=00	
(16) Zebra Crossing					
5.40 m ²			Pg no. (7)		
@ Rs. 721=95/m ²				Rs. 3898=00	
(17) P/V & fixing 'Loop' of Project do-do all complete					
05 nos.			Pg no. (6)		
@ Rs. 9759=28/each				Rs. 48796=00	
				Rs. 3350194=00	
Add GST @ 12%				Rs. 402023=00	
Add L. cess @ 1%				Rs. 33502=00	
Add Seig. fee				Rs. 74240=00	
				Rs. 3859959=00	
Less below 1.11%				Rs. 42845=00	
				Rs. 3817114=00	
 20/5/23 J.E.  20/5/23 J.E.					

Continuation