

Road name—Om Sai chowk At Fathu
chandrai to Sahoda Paswan Tolq

Schedule XLV-Form No. 134

~~Sharda
UP~~

_____ DIVISION

Fathua

_____ SUB-DIVISION

MB No—7560

Measurement Book



Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				Bf =	73.95 m ³
Item ① Contd. (C/S B/S R-1)					
1x	15.00	4.05	4.50	0.900	12.825 "
1x	15.00	4.50	4.05	0.900	12.825 "
3x	30.00	4.05	4.05	0.900	72.90 "
1x	15.00	4.05	4.50	0.900	12.825 "
1x	15.00	4.50	4.05	0.900	12.825 "
7x	30.00	4.05	4.05	0.900	170.10 "
1x	25.00	4.05	4.05	0.900	90.95 "
1x	15.00	4.05	4.50	0.900	12.825 "
1x	15.00	4.50	4.05	0.900	12.825 "
5x	30.00	4.05	4.05	0.900	121.50 "
1x	26.00	4.05	4.05	0.900	16.90 "
1x	15.00	4.25	4.05	0.900	12.45 "
In widening Pathm					
2x	3x30.00	0.50	0.50	0.100	9.00 "
2x	1x10.00	0.50	0.50	0.100	1.00 "
Profile Correction					
1x	6.00	3.00	3.00	0.100	1.80 "
1x	5.00	3.00	3.00	0.100	1.50 "
1x	4.00	3.00	3.00	0.100	1.20 "
1x	2.00	1.00	1.00	0.100	0.20 "
1x	8.00	3.00	3.00	0.100	2.40 "
1x	6.00	3.00	3.00	0.100	1.80 "
1x	5.00	3.00	3.00	0.100	1.50 "
					534.70 m ³

Date

16/08/23

Continuation

J.E.

Signature

16.08.23

J.E.



Sch. XLV-Form No. 134

Sch. XLV-Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
material statement					
(i) S/A - 53mm to 9.5mm					374.208 m ³
(ii) S/A - 9.5mm to 2.36mm					152.022 m ³
(iii) 2.36mm below (local sand)					222.186 m ³

J.E.
 16/08/23
 Himanshu
 16/08/23
 J.E.

Saignage — 10%
 (i) GSB - 584.70m³ - 10% = 64.317m³ = 40,583.00
 Add Previous TMBP (i) Rs 19,986.00
 Rs 60,569.00
 J.E.
 16/08/23
 Himanshu
 16/08/23
 J.E.

ABSTRACT OF COST

(i) Prov. & fixing of Working
 bench mark / reference
 pillars - do - do - etc

(i) Bench mark Pillars:

01 nos. vide TMBP (7)

Rs 4460 = 60/each - Rs 4,461 = 00

(ii) Reference Pillars:

03 nos. vide TMBP (7)

Rs 8255 = 96/each - Rs 24,768 = 00

Rs 29,229 = 00

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				18.56	
(2) clearing & grubbing road land-do-etc					
0.54 Met. wide T.M. R.P. - (7)					
				72.697-86/Met-13	39257=00
(3) Box Cutting Excavation for road way in soil using manual-do-etc.					
7.50 m ³ wide T.M. R.P. - (7)					
				193-85/m ³ - 14	779=00
(4) Construction of embankment with approved material deposited at site from road way cutting -- do -- etc.					
4.50 m ³ wide T.M. R.P. - (7)					
				86-32/m ³ - 12	388=00
(5) Construction of embankment with approved material obtained from borrow pits (100m) do-etc.					
1690.521 m ³ wide T.M. R.P. - (8)					
				217-24/m ³ - 12	367249=00
(6) Construction of embankment with approved material obtained from borrow pits (100m) do-etc.					

Continuation

PTD



Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of men
	No.	L.	B.	D.	
				At	
Item (6) Contd (of 1000m)					
396.542 m ³ vide Tm B/L - (8)					
@ 258 = 51/m ³ - Rs 1,02,510.00					
(7) Construction of sub					
grade & carbon stone					
- added - do - etc					
1215.00 m ³ vide Tm B/L - (8)					
@ 259 = 38/m ³ - Rs 3,15,147.00					
(8) Construction of CSSB					
by Prov. well graded					
material 40.1 - do - etc					
584.70 m ³ vide Tm B/L - (13)					
@ 3163 = 07/m ³ - Rs 18,12,447.00					
(9) Prov. & fixing of					
typical MNCs in for					
- rotary digger based					
with logs - do - etc					
3.00 nos. vide Tm B/L - (8)					
@ 11148 = 16/each - Rs 33,444.00					
(10) E/w in excavation					
for foundation of str -					
cture - do - etc					
59.596 m ³ vide Tm B/L - (9)					
@ 383 = 98/m ³ - Rs 22,842.00					
					1
				epds	

Continuation

PTD



Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			13.5		
(11) Prov. P.C.C. m-15					
(112.5:5) as levelling					
Course in fdy. etc.					
9.19 m ³ vide Tm B/L - (7)					
at 6896.39/m ³ - Rs 68378.00					
(12) P.R.C.C. m-20 in					
Substructure etc.					
67.48 m ³ vide Tm B/L - (9)					
at 7728.99/m ³ - Rs 5,21,552.00					
(13) Prov. Laying Rec					
pipe 1000mm					
etc. for culvert etc.					
12.58 m ³ vide Tm B/L - (9)					
at 7054.98/m ³ - Rs 88187.00					
					Rs 3433409.00
Add 18% GST (+) Rs 618014.00					
Add 1% Less (+) Rs 34334.00					
Add 6% wage					
vide Tm B/L - (14) (+) Rs 60569.00					
					Rs 4146396.00
Less 0.5% below					
as per agreement (-) Rs 21146.00					
					Rs 4125130.00
Deduct Previous Payment					
vide Tm B/L page (1) (-) Rs 1895186.00					
					Rs 2229944.00

Continuation
 16/8/23
 JE
 Himanshu
 16.08.23
 AE