

Ymcsy (C=)

MUSUNDA SHANTI CHALK TO PRIMARY SCHOOL
MUSUNDA JARIZAN TOLA

Schedule XLV-Form No. 134

Jabir Anderson

22/2/17

DIVISION

14/2/17

SUB-DIVISION

MB. 1595 *Jabir Anderson*

Measurement Book

MB-MB-1595

OK on A/c Bill

41

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work	Const of Road from				
	Masurda Shant chande to				
	Primary School Masurda				
	Harigan Tol				
Name of Agency	- Jaidir Ansari				
Agreement No	- 357 SPAD/MMS/19/2018-19				
Date of commencement	- 01-09-18				
Date of completion	- 31-08-19				
Further measurement	- Nil				
Diect	28/06/19	3-2			

ABSTRACT OF COST

① Const of Reference Pillars				
- do - do - all comp - Job				
P(29) 1.450 KM @ Rs. 7981-72 = Rs. 11573 = 0				
② clearing and grubbing -				
P(29) 0.51 Hae @ Rs. 4874/-04 = Rs. 24858 = 0				
③ Const of embankment -				
P(29) 1076.21 M ³ @ Rs. 123-66 = Rs. 133084 = 0				
④ Const of subgrade				
P(29) 266.62 M ³ @ Rs. 143-57 = Rs. 29279 = 0				
⑤ Const of independent				
Reference Pillars				
P(29) 1.143 KM @ Rs. 9332-20 = Rs. 10679 = 0				

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(17) P/V mandatory board - -					
- do - do - all comp - Job -					
P(31) 6 Nos. @ 8784-69/each =					22708 =
16 Nos. @ Rs. 4384-18/each =					70147 =
(18) P/V not applied - -					
P(31) 260-40 M ² @ Rs. 840-55/M ² =					218879 =
(19) EW in excavation - -					
P(31) 1086/M ² @ Rs. 280-07/M ² =					30418 =
(20) P/V P.e.c. M10 do - do -					
P(32) 8-118 M ³ @ Rs. 6932-99/Rs =					56282 =
(21) P/V P.e.c. M20 in formwork -					
P(32) 2316/M ³ @ 7500-25/M ³ =					173713 =
(22) P/V P.e.c. 20 in					
sub-structure - - -					
P(32) 9-10 M ³ @ Rs. 7771-84/M ³ =					70724 =
(23) P/V Weep holes - - -					
P(32) 12-0 Nos. @ Rs. 123-13/each =					1478 =
(24) S/F/F 1450 bar - -					
P(32) 1-66 MT @ 60078-31/MT =					99730 =
(25) P/V R.e.c. M30 in S/S -					
P(32) 9-84 M ³ @ Rs. 8605-33/Rs =					84676 =
(26) P/V R.e.c. M25 in S/S -					
P(32) 4-06 M ³ @ Rs. 8910-80/M ³ =					36178 =

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(27) P/V Casing work					
P(33) 13.90 M @ 526-27 Rs. 6987=					
(28) P/V wearing course					
P(33) 1-155 M ³ @ 13025-94 Rs. 15057=					
(29) Back filling					
P(33) 24-62 M ³ @ 741-95 Rs. 18240=					
(30) P/V Filter m-s					
P(33) 17-074 M ³ @ 3841-32 Rs. 65587=					
Total Rs. 957508=					
Less 10% as per spec					
Rs. 95750=					
Rs. 861758=					

Less Previous Payment = 30,73,53287=

Net 10-12,12470=

98/06/23
 J.E.

30/06/23
 J.E.