

PMUJY PATH TO PARSA NAYA TOLA (MUMSY) NE

(10)

Schedule XLV-Form No. 134

कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग
कार्य प्रमण्डल, जयनगर

(Gen) GENERAL

DIVISION

MUMSY (GEN)

Bakubarkh

SUB-DIVISION

1109

MEASUREMENT BOOK

सर्वेक्षक - संजय कुमार यादव

Name to work—

1

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: PMGSY Path					
To Park Naya-bla under mmh/4 (Gm)					
Agency: In Sanjay Kumar Yadav.					
Agreement No: 30 SBD 2021-22 mmh/4 (Gm)					
Date of Start: 04.08.2021					
Date of Completion: 08.07.2022					
Length of Road: 1.549 Km					
AA Amount: 164.79 lakh					
T/S Amount: 164.05 lakh					
Rate: 7.887 below.					

Measurement

① Setting out of pillars with

Working Bm with all work comp

Tab as B/S

$$04 = 4 + 8 \text{ Nos} = 12 \text{ Nos}$$

② Providing clearing & grubbing

of Road land with all work

Comp Tab as B/S

$$10 \times 30.00 \times 3.50 = 1050.00$$

$$10 \times 30.00 \times 3.50 = 1050.00$$

$$10 \times 30.00 \times 3.50 = 1050.00$$

$$10 \times 30.00 \times 3.50 = 1050.00$$

$$10 \times 30.00 \times 3.50 = 1050.00$$

$$10 \times 30.00 \times 3.50 = 1050.00$$



$$19.00 \times 3.50 = 66.50$$

Continuation 5421.50 m²

$$\text{Qty} = \frac{5421.50}{10000} = 0.5421 \text{ Hect}$$

$$\text{lt } 0.542 \text{ Hect}$$



Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.F = ₹	10765404 ⁰⁰
(29) Add L.C. @ 1% = (+)					107654 ⁰⁰
(30) Add G.P. @ 12% = (+)					1291848 ⁰⁰
(31) S.F. @ 10% and = (+)					126338 ⁰⁰
				T = ₹	12291244 ⁰⁰
Less 7.88% on P = ₹					968550 ⁰⁰
agreement				T = ₹	11322694 ⁰⁰
Less Previous Payment					8534652⁰⁰
vide P- (34) terms					85,84,612 ⁰⁰
				Net T = ₹	2788042 ⁰⁰
					27,38,082 ⁰⁰
  05/08/23 J.E. 09-8-23 MB					