

Module XLV-Form No. 134

एन सी सी - अगुका प्रौद्योगिकी सेवा विभाग वाई एच टो
आम अगुका

अगुका

DIVISION

अगुका

SUB-DIVISION

नवल विचार मंडल

MEASUREMENT BOOK

MB No-1562

Sch. XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
					Ind A/c Bill
					Final Bill of construction work
N/W —					Bhabhuq Dargauli road to south side of Road of village Dumari
Agency —					Mural Kishore Singh
Appant No —					MBD-12/2022-23
Date of start —					01-02-23
Intended date of completion —					31-10-23
Actual date of completion —					25-6-23
Accepted date —					23-6-23 Below date of entry —

Record measurement

(1) Providing and applying ~~primer~~ Jack coat with bituminous emulsion ~~RS-1~~, RS-1.

$$1 \times 25.0 \times 3.75 \text{ m} = 90.0 \text{ m}^2$$

Extra at curves.

At Ch. 0+00

$$1 \times 15.0 \times \left[\frac{6.50 + 3.75}{2} - 3.75 \right] = 20.625 \text{ m}^2$$

At Ch. 580m

$$1 \times 20.0 \times \left[\frac{4.90 + 3.75}{2} - 3.75 \right] = 11.50 \text{ m}^2$$

At Ch. 675.0m, 715m, 845m.

$$3 \times 20.0 \times \left[\frac{4.60 + 3.75}{2} - 3.75 \right] = 25.50 \text{ m}^2$$

$$\underline{\underline{147.625 \text{ m}^2}}$$

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(2) Family Laying Serrisidense bituminous concrete with - 10 - all complete as per tech specifications					
					$1 \times 24.0 \times 3.75 \times 0.025 \text{ m}$ $= 2.25 \text{ m}^3$
Extra of curves					
At U/O -					$1 \times 15.0 \times \left[\frac{4.50 + 3.75}{2} - 3.75 \right] \times 0.025 \text{ m}$ $= 0.515 \text{ m}^3$
					$1 \times 20.0 \times \left[\frac{4.90 + 3.75}{2} - 3.75 \right] \times 0.025 \text{ m}$ $= 0.287 \text{ m}^3$
					$3 \times 20.0 \times \left[\frac{4.60 + 3.75}{2} - 3.75 \right] \times 0.025 \text{ m}$ $= 0.637 \text{ m}^3$
					3.69 m^3
(3) Consists of un-reinforced Plain C.C. pavement - all complete as per tech specifications.					
In location CH -					924.0 m - 1214 m. (update measmt)
					$2 \times 15.0 \times 3.75 \text{ m} \times 0.100 \text{ m} = 11.25 \text{ m}^3$
					$2 \times 15.0 \times 3.75 \text{ m} \times 0.100 \text{ m} = 11.25 \text{ m}^3$
					$2 \times 15.0 \times 3.75 \text{ m} \times 0.100 \text{ m} = 11.25 \text{ m}^3$
					$2 \times 15.0 \times \left[\frac{3.75 + 3.55}{2} \right] \times 0.100 = 10.95 \text{ m}^3$
					$2 \times 15.0 \times 3.75 \times 0.100 = 11.25 \text{ m}^3$
					$1 \times 15.0 \times 3.75 \times 0.100 = 5.625 \text{ m}^3$

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
	1	15.0	$\frac{3.75 + 4.90}{2}$	$\times 0.10$	$= 6.487 \text{ m}^3$
	1	15.0	$\frac{4.90 + 3.75}{2}$	$\times 0.10$	$= 6.487 \text{ m}^3$
	1	15.0	$\frac{3.75 + 4.60 + 3.75}{3}$	$\times 0.10 \text{ m}$	$= 6.05 \text{ m}^3$
	1	15.0	3.75		$= 5.625 \text{ m}^3$
	1	15.0	3.30		$= 4.95 \text{ m}^3$
	2	15.0	3.30		$= 11.10 \text{ m}^3$
	1	10.0	3.75		$= 3.75 \text{ m}^3$
					108.027 m^3
					Deducting previous entry (-) 97.425 m^3
					108.027
					8.599 m^3

A

Next entry —

(1) Paddy (fixing) Rice mill
grade in

(i) 100 m stones

— 2 Nos

(ii) 200 m stones

— 5 Nos

(2) Paddy (fixing) of cartilage
mandature and information
boards —

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
	5	30.0	0.900	0.150	$\times 2 = 40.5 \text{ m}^3$
	5	30.0	1.100	0.150	$\times 2 = 49.5 \text{ m}^3$
	5	30.0	1.000	0.150	$\times 2 = 45.0 \text{ m}^3$
	10	30.0	0.900	0.150	$\times 2 = 99.0 \text{ m}^3$
	1	30.0	0.900	0.150	$\times 2 = 8.10 \text{ m}^3$
	5	30.0	0.75 0.600	0.100	$\times 2 = 18.00$ 14.40
	1	30.0	0.600	0.100	$\times 2 = 18.00$ 18.00
					319.50 m^3

7) Basic masonry work in parapet repairs.

2	3.60	0.400	0.600	$\text{m} = 1.73 \text{ m}^3$
2	3.60	0.400	0.600	$\text{m} = 1.44 \text{ m}^3$
				3.17 m^3

(8) Plastering with crs (1:4) in parapet

9	3.60	0.600	$\text{m} = 8.64 \text{ m}^2$
2	3.60	0.400	$\text{m} = 2.88 \text{ m}^2$
4	0.400	0.600	$\text{m} = 0.96 \text{ m}^2$
4	3.00	0.600	$\text{m} = 7.20 \text{ m}^2$
2	3.00	0.400	$\text{m} = 2.40 \text{ m}^2$
4	0.400	0.600	$\text{m} = 0.96 \text{ m}^2$
			23.04 m^2

(9) Painting two coat on new plastered surface.

$$2.00 \times 23.04 \text{ m}^2 = 46.08 \text{ m}^2$$

200
25/6/23
20

Continuation

Abstract

(1) clearing and grubbing the
soil land (by manual
means) - do - all completions

0.384 m³ wide RMR P-02

CR 62032 = 43/m³

~~CR 23820 = 01~~

(2) consists of manual land
base by forming well graded
materials (grading II materials)

54.74 m³ wide RMR P-3

CR 2519 = 80/m³ ~~CR 137934 = 00~~

Continuation

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(3) Primary laying & compacting stone aggregates of WBM CR II specifications.					
		54.74 m ³			vide P-3
					CB 2579 = 80 / m ³
					— Re 137934 = 0
(4) Primary laying and compacting stone aggregates of WBM CR II specification					
		57.80 m ³			vide P-4
					CB 5202 = 29 / m ³
					— Re 300692 = 0
(5) Primary laying and compacting stone aggregates of WBM CR III specification					
		109.50 m ³			vide P-11
					CB 4991 = 11 / m ³
					— Re 546526 = 0
(6) Primary & laying prime coat with bit. emulsion S.S-1					
		1460.0 m ²			vide P-7
					CB 5974 / m ²
					— Re 87220 = 0
(6) Primary and finishing coat with bit. emulsion					
RS-7.					

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
					4872.50 m ² vide TMB P-11
					197.625 " " " P-16
					<u>5070.125 m²</u>
					CRS 20 = 51 / m ²
					102963 = m
					Rs 103428 = m
					amm
(7) Primarily laying & rolling close graded mix bed surfacing material - do - all complete.					
					1460.00 m ² vide TMB P-12
					CRS 22 = 06 / m ²
					Rs 334428 = m

8. Primarily and laying forms dense bituminous concrete - do - all complete as per tech. specifications clause 502.					
					85.312 m ³ vide TMB P-12
					3.690 " " " P-17
					<u>89.002 m³</u>
					CRS 13434 = 40 / m ³
					Rs 1195688 =
9. Laying of un-reinforced concrete parameter - do - all complete as per tech. specifications					
					102.676
					to 102.676 m³ vide TMB P-7
					8.599 m ³ " " P-18

Sch.XLV-Form No. 134

Particulars	Details of actual measure			Contents of area
	No.	L.	B.	
TBLD		111.275	m ³	
		OR 7786	= 721 m ³	
				Rs 866467 = 00
10 Paddy Laying of hot applied thermoplastic compound for road marking.				
(i) B.T. Portion-				
		187.00	m ²	vide TMB P-12
		4.80	"	" " P-19
		191.80	m ²	
		OR 823	= 80 m ²	
				Rs 158005 = 00

(ii) e.c. Portion.				
		52.00	m ²	vide TMB P-13
		4.00	"	" " P-19
		56.00	m ²	
		OR 926	= 43 m ²	
				Rs 51880 = 00

11. Paddy Fixing Race MS grade in				
(i) 1 km Race		2 NOS		vide TMB P-18
		OR 2638	= 74	Rs 5277 = 00
(ii) 200 m Races		5 NOS		vide P-18
		OR 715	= 57	Rs 3128 = 00

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
TBLD					111.275 m ²
					OR 7786 = 721 m ²
					— Rs 866467 = 00
10 Ponds/laying of hot applied thermoplastic compound for road marking.					
(i) B.T. Portion-					
					187.00 m ² vide TMS P-12
					4.80 " " " P-19
					191.80 m ²
					OR 823 = 80 m ²
					— Rs 158005 = 00

(ii) e.c. Portion.

52.00 m² vide TMS P-13

4.00 " " " P-19

56.00 m²OR 926 = 43 m²

— Rs 1880 = 00

11. Ponds/Fixing Race mix grade in

(i) 1 m Area

— 2 Nos

vide TMS P-18

OR 2638 = 74

— Rs 5277 = 00

(ii) 200 m Area

— 5 Nos

vide P-18

OR 745 = 57

— Rs 3728 = 00

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
12. Pinnidy / Fixing of setso reflected cautionary, translation traffic signs —					
(i) 600mm equilateral Triangle					
6 Nos				vide Form P-19	
					CR 4182 = 71 / — R 25096 = 00
(ii) 600mm circular.					
4 Nos				vide Form P-19	
					CR 4120 = 79 / — R 16483 = 00
(iii) 600 x 450mm rectangle					
6 Nos				vide Form P-19	
					CR 3981 = 85 / — R 15927 = 00
13. Pinnidy / Fixing of typical mm by information sign board with Logo.					
— 2 Nos				vide Form P-10	
					CR 10238 = 15 / — R 20476 = 00
14. Pinnidy / Fixing guard stones					
— 36 Nos				vide Form P-19 and	
					CR 628 = 20 / — R 22615 = 00
(15) Pinnidy (Planting) of trees by road side and maintain for one year					
— 90 Nos				vide Form P-19	
					CR 1082 = 62 / — R 95639 = 00

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
12. Primary / Fixing of setso reflected cautionary, transitional traffic signs —					
(i) 600mm equilateral Triangle					
6 Nos					vide Form P-19
					CR 4182 = 71 / — R 25096 = 00
(ii) 600mm circular.					
4 Nos					vide Form P-19
					CR 4120 = 79 / — R 16483 = 00
(iii) 600 x 450mm rectangle					
6 Nos					vide Form P-19
					CR 3981 = 85 / — R 15927 = 00
13. Primary / Fixing of typical mm by information Sign board with Logo.					
— 2 Nos					vide Form P-10
					CR 10238 = 15 / — R 20476 = 00
14. Primary / Fixing ground stones					
— 36 Nos					vide Form P-19
					CR 628 = 20 / — R 22615 = 00
(15) Primary (Planting) of trees by road side and maintain for one year					
— 90 Nos					vide Form P-19
					CR 1082 = 62 / — R 95639 = 00

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
16. Bridge masonry work in cross (1.3) in parapet					
		3.17 m ²			vide tender
					Rate 6251 = 62 Rs 19818 = 00
17. Plastering with cross (1.4) on border work					
		23.04 m ²			vide tender
					Rate 177 = 25 Rs 4084 = 00
18. Painting two coats on new plastered surface.					
		16.08 m ²			vide tender
					Rate 116 = 86 m ²
					Rs 5385 = 00

					C.O.	Rs 4040151 = 00
					Add 12% GST	Rs 484818 = 00
					Add L.C.D @ 1%	Rs 40402 = 00
					" Seignage Fee @ 1.24 1.24%	Rs 4210 50098 = 00
						Rs 4615469 = 00
					Less 23.67% Belong as per agreement	Rs 1092481 = 00
						Rs 3522988 = 00
					Deducting interim payments vide tender - 15	Rs 3221676 = 00
						Rs 301312 = 00

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
<u>Material Statement</u>					(update)
(1) Stone metal					244.59 m ³
(2) Stone chips					265.06 m ³
(3) Local sand					27.92 m ³
(4) coarse sand					50.65 m ³
(5) Stone & screening					40.152 m ³
(6) Emulsion					1.235 m ³
(7) Emulsion RS-1					1.377 m ³
(8) Bitumen S-90					13.044 m ³
(9) Bricks					
(10) Earth filling					

B-F Rs 4040151 = 00

19. Cost of subgrade and earthen shoulder with appd materials from borrow pits with lead up to 1200 m.

319.50 m³

Rs 1.000 p-20

@ Rs 252 = 321 m³

Rs 80616 = 00

Rs 4120767 = 00

Add GST @ 12% — Rs 494492 = 00

,, L. cost @ 1% — Rs 41208 = 00

,, Seigniorage fee @ 1.24% — Rs 51098 = 00

Continuation Rs 4707565 = 00

