

To 2 श्री ५१२१०११

Schedule XLV Form No. 134.

श्री ५१२१०११

DIVISION

५११५

SUB-DIVISION

श्री ५१२१०११ श्री ५१२१०११

Measurement Book

MB 140-1596

2nd final bill

11

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/A - TOZ to Tigor					
N/A - Anshuman m					
Singh					
Agreement NO-				MBO/12/	
				2022-23	
DOJ - 02/02/2023					
DOJ - 01/11/2023					
Actual date of completion					
				23/07/2023	

date of entry - 23/07/20

(i) Construction of dry lean cement concrete

$$2 \times 2.00 \times 1.00 \times 100 = 0.40 \text{ m}^3$$

$$3 \times 1.40 \times 1.00 \times 1.00 = 0.42 \text{ m}^3$$

$$4 \times 1.30 \times 90 \times 100 = 0.87 \text{ m}^3$$

$$2 \times 1.80 \times 1.70 \times 100 = 0.62 \text{ m}$$

$$3 \times 1.40 \times 2 \text{ m} \times 1 \text{ W} = 0.84 \text{ m}^3$$

$$70 \text{ tcf} = 2.25 \text{ m}^3$$

(2) Construction of panel cover plane cement paving thickness as per design.

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	3x	30.00	x 3.35	x .100 =	33.25 m ³
	1x	25.00	x 3.35	x .100 =	9.38 m ³
	2x	15.00	x 3.80	x .100 =	10.80 m ³
	8.00	x 2.60	x .100 =		2.08 m ³
				Total =	56.01 m ³
(3)	RCC M/s grade KH				
				2 NO	
(4)	RCC M/s grade 2nd m				
				4 NO	
(5)	P/v & fixing of				
	retro-reflectors				
	Carbonyl marble				

	600 MM Equilateral & triangle				
				02 NO	
	600 MM circle				
				02 NO	
	600 x 450 MM Rectangle				
				02 NO	
(6)	Road Marking				
	in CC portion				
	2x	148.00	x .100 =	29.60 m ²	
(7)	Guard stone				
				45 NO	
(8)	Planting of tree by				
	the Road Side				
				72 NO	

Continuation

23/07/23
12/CH

23.7.23
AB

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>ABSTRACT OF QTY</u>					
(1)	Construction of dry lean cement				
	Qty R/V Page - (11)				
	— 2.75 m ³				
	@ 4773.18/m ³ × 2.75 =				13126.0
(2)	Construction of panel cement				
	Qty R/V Page - (12)				
	— 56.01 m ³				
	@ 8770.15/m ³ × 56.01 =				491216.0

(3)	RCC M/s grade x 4				
	Qty R/V Page - (12)				
	— 2 m ³				
	@ 2717.16/cum × 2 = 5434.32				
(4)	RCC M/s grade				
	200 M stem				
	Qty R/V Page - (12)				
	— 4 m ³				
	@ 765.68/cum × 4 = 3062.72				
(5)	R/V of brickwork				
	Reflector				
	Caulking material				
	& information				
	Bund.				

Continuation

CT-512839.0

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty R/v page - (12)					
600 MM equalateral triangle					
— 04 No					
@ 4190.18/each x 4 =					16761.0
600 MM circular					
— 04 No					
@ 4128.26/each x 4 =					16513.0
600 x 850 MM rectangle					
— 04 No					
@ 3989.31/each x 4 =					15957.0
(6) Road marking in RR portion					
Qty R/v page - (12)					
— 29.60 m ²					
@ 926.43/m ² x 29.60 =					27422.0
(7) Guard stone					
Qty R/v page - (12)					
— 48 No					
@ 639.20/each x 45 =					28764.0
(8) Planting of tree by the road side					
Qty R/v page - (12)					
— 77 No					
@ 1062.66/each x 77 =					81825.0

Continuation

CT- 700081.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(9) Clearing & grubbing Road					
Qty R/v Page (1)					
— 0.32 m ²					
@ 62032.43/40/x.32 = 19850.0					
(10) Construction of sub-grade					
Qty R/v Page (1)					
— 280.6 m ³					
@ 286.75/m ³ x 280.6 = 59220.0					
(11) P/v laying & Compacting stone aggregate WBM-III					
Qty R/v Page (2)					
— 58.35 m ³					
@ 2603.51/m ³ x 58.35 = 268615.0					
(12) P/v & applying Primer Coat (SS-1)					
Qty R/v Page (3)					
— 778.00 m ²					
@ 57.01/m ² x 778.0 = 44354.0					
(13) P/v laying & rolling Close grade M/S/C					
Qty R/v Page (4)					
— 1729.60 m ²					
@ 209.74/m ² x 1729.60 = 362766.0					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(14)	P/v & applying freck coat (25-1)				
	QTY R/V page - (8)				
	— 4759.67 m ²				
	@ 19.47/m ² x 4759.67 = 92671.0				
(15)	P/v laying semi dense bitumen				
	QTY R/V page - (8)				
	— 75.71 m ²				
	@ 11921.99/m ² x 75.71 = 902614.0				
(16)	Road marking in BT portion				

	QTY R/V page - (5)				
	— 160.00 m ²				
	@ 823.80/m ² x 160.00 = 131808.0				
(17)	P/v & laying of MMSX Siga Band				
	QTY R/V page - (5)				
	— 2 No.				
	@ 10252.33/each x 2 = 20505.0				
	Total = 2602484.0				
	Add GST + LEPS 19% = 494472.0				
	Add Siga fee = 24266.0				
	Total = 3121222.0				
	29.70% Allow = 927503.0				
	Total = 2194219.0				

Continuation

Material statement

metal - 52.89 m³ 1934

excess - 26.45 m³ 1983

23/02/23
J2/CHW

certify that work has
been completed as
per specification &
engⁿ in charge

23/02/23
J2/CHW

Ad 7.23
AV

Continuation