

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Record on A/c Bill					
N/W:- Constn of road & C.D works from					
ABD road to Armat Tola under M.M.G.Sy					
+ land of contractor + Lucky Binka					
Ag. No. 171/S.B.D/2020-21.					
Ag. Value = 3,99,02,443.00					
Package No. M.M.G.Sy HBD/BRRP-158					
Shamdhara.					
date of measurement 20-06-2020.					
date of completion 19-06-2021.					
Record Entry.					
(6) P/V GSB with well graded					
material (crushed stone & aggregate					
& coarse sand) Grading 1 as per					
T.S. clause 401 — do — P/L					
10	30.00	4.05	0.20	243.00 m ³	
3	30.00	4.05	0.20	72.90 "	
1	10.00	4.05	0.20	8.10 "	
				324.00 m ³	
18-08-23					
J E, Bns Pura K/H2					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Second on A/c Bill					
Abstract of cost.					
(1) Setting out Pillars - do - E/S.					
3.30 Km wide T.M.B Page 7					
C 13037.23/Km					43025.00
(2) clearing & grubbing soil/land					
by manual means - do - E/S					
2.31 Hec wide T.M.B Page 7.					
C 49496.70/Hec -					114337.00
(3) Constn of embankment with					
material obtained from borrow pits lead 100m - do - E/S					
155.052 m wide T.M.B Page 7.					
C 175.11/m ³					27151.00
(4) Constn of embankment with material					
obtained from borrow pits lead upto					
100m - do - E/S					
669.78 m ³ wide T.M.B Page 8.					
C 131.00/m ³					87741.00
(5) Constn of subgrade on the					
shoulders - do - E/S.					
4365.00 m ³ wide T.M.B Page 8					
C 176.96/m ³					772430.00
(6) P.V.G.S.B with well graded material					
Crushed stone aggregate & concrete sand					
Grading I up to 7.5. class 401 - do - E/S					
Continuation					10,44,684.00

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
1287.90 m ³ vide T.N.B. Page 8					
324 m ³ vide T.N.B. Page 11					
1611.90 m ³ @ 3399.48/m ³					54,79,622.00
					65,24,306.00
Add 12% GST			⊕		7,82,917.00
Add 1% Labour cell			⊕		65,24,306.00
Less: 3% below 2 kg agreement			⊖		15,482.00
Less Previous Payment			⊖		73,56,984.00
vide T.N.B. Page 10			⊖		61,14,980.00
					13,42,004.00
					1

12/08/23
12-08-23

Signature
12/08/23
ME

J. B. Bhatnagar Kothari.

7/10/23
18/08/23

Executive Engineer
Rural Works Department
Works Division Chhindwara (Pune)

Material statement

(1) Stone aggregate - 272.16 m³

(2) Stone crushing - 116.64 m³

12/08/23
12-08-23

Continuation