

Schedule XLV-Form No. 134

MB BRP. 293

MBHO - 690
2021-22

Koshi Banchi Pakki **DIVISION**

Sadak to Sitaha main Road
SUB-DIVISION

SALAKH

MEASUREMENT BOOK

M/S Sani Construction



Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	2nd	on	A/c	bill	
Name of work:-	Koski bandh				
Parki Sadak to Situaqa					
main Road.					
Agency:-	M/s Soni Construction				
Agt No:-	MMGSY - NDB-BRRP-293				
Date of agt:-	17/11/2020				
Date of commencement:-	17/11/2020				
Date of completion:-	16/11/2022				

Measurement

Item No. (1/10) Providing and
applying prime coat with
bitumen emulsion (SS-1) -

4	X	30.00	X	3.75	=	450.00m ²
1	X	5.00	X	3.75	=	18.75m ²
5	X	30.00	X	3.75	=	562.50 "
5	X	30.00	X	3.75	=	562.50 "



Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item No. $\frac{26}{11}$ Providing and					
applying tack coat - -					
vide TMB P/B - -					1679.00 m ²
@ RS 14.90 - -					RS 25017.00
Item No. $\frac{27}{12}$ Providing					
laying and rolling of					
close - graded Premix -					
vide TMB P/B - -					1679.00 m ²
@ RS 207.14 - -					RS 347788.00
					RS 2355430.00
Add GST + L. C&B 13% (+) RS					306205.00
					RS 2661635.00
Lo/Bs as per agt. -2.67% (-) RS					71065.00
					RS 2590570.00
01/02/2023 J.E.					
C&P 14/8/23					
05-08-2023 AE					