

3rd on A/c Bill

14

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - Construction of Road					
from Jatuka Panchayat Rd to					
Chakka Bakshionwari Taluk					
Agency - Jay Shankar Jha					
Agreement No - 14/SB/21-22					
Muzibsy (BHEM)					
Date of Start - 23-02-22					
Time of Completion - 22-03-23					
Further measurement					
= NIL					
Row 18-05-23					
JRE					
Abstract of Cost					
01/ Setting out Reference					
work & Bench Mark					
vide Page no - 01 = 01 No					
@ ₹4025 = 35 Each → ₹4025 = 0					
02/ Construction of Reference					
Pillar/burjee					
vide Page - 01 = 06 No					
@ ₹1858 = 61 Each → ₹11140 = 0					
03/ Clearing & Grubbing					
Road Land					
vide P-01 = 0.50 Hectare					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
@ ₹53879 = 81 / Keeton					→ ₹26994 = 00
					26940 :
04/05 Const. of Embankment Lead up to 100m					
Vide P-04 = 1139.92 m ³					
@ ₹190 = 42 / m ³					→ ₹217064 = 00
05/06 Construction of Embankment With 100m Lead					
Vide P-04 = 2659.83 m ³					
@ ₹154 = 40 / m ³					→ ₹410678 = 00
06/08 Construction of G.S.B Gravel, laying, Spreading & Compaction.					
Vide P-04 = 850.50 m ²					
@ ₹2976 = 31 / m ³					→ ₹2531352 = 00
07/15 P.V. to laying typical mm G.S.B. in formwork Syn Board					
Vide P-04 = 02 x 10					
@ ₹3595 = 83 Feet					→ ₹19192 = 00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
08/22 E/work in Excavation for foundation					
Vide P-02 = 64.58 m ²					
@ ₹283 = 94/m ² → ₹18337 = 00					
09/23 P/W type-B Bedding with L Sand					
Vide P-02 = 8.67 m ³					
@ ₹496 = 08/m ³ → ₹4361 = 00					
10/24 P/W PCC - m 15 in open foundation					
Vide Page-02 = 5.42 m ²					
@ ₹5644 = 75/m ² → ₹30595 = 00					
11/25 P/W 100 A one Brick (1:4) in Sub-Structure					
Vide Page no-02 = 55.84 m ³					
@ ₹5886 = 65/m ³ → ₹328711 = 00					
12/26 P/W Laying RCC NP-3 H-P of 1000 mm Ø					
Vide Page-03 = 15 m					
@ ₹3539 = 08/m → ₹53086 = 00					
					₹3655475 = 00

3655421:

Particulars	Details of actual measurement		Contents
	No.	L.	
			3655421
B/F			3655475 = 00
Add BIST @ 12%			438650 = 00
Add L.C. @ 1%			36555 = 00
Add S.F. @ 1.65%			60315 = 00
			4190941 = 4191002 = 00
Less 10.80%			452628 = 00
below			452622
			3738219
Less 10.8 Previous			1869188 = 00
Payment			1869186 = 00
Paid			1869131 = 00
180523			
JE			

31/5/23

letter no. 99

H. 31.7.23

Amount 18.69186

Stone → 719.62 m³

- 537.27

182.35 × 150 → 27353

C. Sand → 322.90 × 75 → 24218

Two → 3799.75 × 33 → 125392

Brick → 27970 × 0.045

→ 1256

Continuation

17849

- 155286

22333