

MNGSY 310515 Const. of Road from -1064
to T02 (Rampur Harishankar Pur) 1st
Agreement No - 242/SBD/MNGSY-2021-22

Measurement Book

Schedule XLV-Form No. 134

Name of Agency: - Khyati Infrastructure

Const. cost: - 16378771:-

Major. cost: - 2052170:-

Total: - 18430941:-

DIVISION

ARARA

SUB-DIVISION

ARARA

Date of Commence: - 07.02.2022

Date of Completion: - 06.02.2023

Sch. XLV-Form No. 134					
Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of cost</u>					
(1) P/V & fixing of working benchmark Pillars do					
- do all complete					
2.00 km			Pg no. (9)		
@ Rs. 36042 = 92/km — Rs. 72086 = 00					
(2) Clearing and grubbing Road land do-do all complete					
0.700 Ha			Pg no. (10)		
@ Rs. 52970 = 33/Ha — Rs. 33079 = 00					
(3) Excavation for roadway in soil do-do all complete					
42.075 m ³			Pg no. (12)		
@ Rs. 130 = 83/m ³ — Rs. 5505 = 00					
(4) Const ⁿ of embankment with approved material do-do all complete					
25.24 m ³			Pg no. (13)		
@ Rs. 30 = 23/m ³ — Rs. 763 = 00					
(5) Excavation for roadwork in soil do-do all complete					
42.075 m ³			Pg no. (13)		
@ Rs. 75 = 57/m ³ — Rs. 3180 = 00					
(6) Const ⁿ of embankment with material obtained do-do all complete					
(7) For 1000m lead					
1375 = 51 m ³			Pg no. (24)		
@ Rs. 190 = 57/m ³ — Rs. 262131 = 00					
Continuation					Rs. 114613 = 00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.f.b.	10671222 = 10
(26/35) P/V & fixing of typical MMGSY informatory sign board with 'Logo'					
04 nos.				Pg no. (26)	
@ Rs. 9700 = 46/each					Rs. 38802 = 10
(27/36) Earthwork in excavation for found ⁿ structure do-do all complete					
198.26 m ³				Pg no. (21)	
@ Rs. 305 = 42/m ³					Rs. 60553 = 10
(28/37) P/V PCC M-20 as levelling course in bound ⁿ do-do all complete					
9.124 m ³				Pg no. (21)	
@ Rs. 6396 = 52/m ³					Rs. 58362 = 10
(29/38) P/V PCC M-20 in sub-stn. do-do all complete					
52.491 m ³				Pg no. (22)	
@ Rs. 6800 = 38/m ³					Rs. 356959 = 10
(30/39) P/V and laying RCC Pipe NP-3 for culvert do-do all complete					
22.5 m ³				Pg no. (22)	
@ Rs. 3328 = 907/m ³					Rs. 74900 = 10
					Rs. 11260798 = 10
				Add GST 12%	Rs. 1351296 = 10
				Add Lcess 1%	Rs. 112608 = 10
					Rs. 12724702200

Continuation

Continuation