

MR-3054

Agreement No - 1415BJ / MB NO:- 786
2020-21

Schedule XLV-Form No. 134
Padampur to Maina via Dehad Duania
DIVISION

[PKG NO:- MR-N/19-20 SUB-DIVISION
Simri Bakhtiyaspur/10]

MEASUREMENT BOOK

(SHRI CONSTRUCTION)



प्रमाणित करी जा रहा है कि

कल मालि यल 2 300 100
(105 म०) मालि 2111 मालि
यल 24 28 21-3 मालि 210 210

अपनी मालि मालि 2111

2- 152 मालि मालि 21

21/2/22

Executive Engineer
R.W.D. Works Division,
Sikri Bakhayapur

21/2/22

अभिलेख आनन्द (कमीष -

अभिलेख) को मालि - मालि 21

मालि मालि 21

21/2/22

Schedule PLV-Form No. 134

NOTES

REFERENCE TO P. W. A. CODE, CHPI.VII
Para 39 & 81

1. In recording detailed measurements, the following general instructions should be carefully observed :-

- (a) Subject to such subsidiary orders as may be laid down by the local Government detailed measurements should be recorded only by Executive or Assistant Engineers or by Executive subordinates in-charges of work to whom measurement books have been supplied by the Executive Engineer for the purpose.
- (b) All measurements should be taken down in a measurement book Form 23, issued for the purpose, nowhere else.
- (c) Each set of measurement should commence with entries starting -
 - (i) In the case of bills for work done :-
 - (a) Full name of work as given in estimate
 - (b) Situation of work
 - (c) Name of contractor.
 - (d) Number and date of his agreement and
 - (e) Date of measurement
 - (i) "Stock", (ii) "Purchase" for direct issue to (here enter full name of work as given in estimate)
 - (ii) "Purchase" for (here enter full name of work as given in estimate) issued to contractor on and
 - (d) Date of measurements and should end with the Paid initials of the officer marking the measurement, see also paragraph 24, A suitable abstract should then be

prepared which / should collect in the case of measurement for work done, the total quantities of each distinct item of work relating to each sanctioned sub-head:

- (d) As all payments for work supplies are based on the quantities recorded in the measurement books it is incumbent upon the person taking the measurement to record the quantities clearly and accurately. If the measurements are taken in connection with a running contract account on which work has been previously measured he is further responsible (1) that reference to the last set of measurements is recorded and (2) that if the entire job or contract has been completed the fact is recorded prominently just above his initials.
- (e) Entries should be recorded continuously in the measurement book. No blank pages may be left and no page be turned out. Any page left inadvertently must be cancelled by diagonal lines. The cancellation being attested. See also paragraph of the Public Works Department Code.
- (f) No entry may be erased, if a mistake is made it should be correct (and dated) by the responsible officer in the manner prescribed in paragraph 335 of the Public Works Department Code. When any measurements are cancelled, the cancellation, must be supported by the dated initials of the officer ordering the cancellation or by reference to his orders initialled by the officer who made the measurements. In either case the reason for cancellation should be provided with an index which should be kept up to date.

INDEX

PAGE

INDEX

PAGE



1st on A/c bill

1

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1) N/w: - Padampur to Maina via Dehad Dugria.					
2) Agency: - M/S Shri Constn. At-Basant Bihari; Brawani Nagar.					
3) Agreement No- 141 SBD/2020-2021					
4) Date of work order - 30/04/2020.					
5) Cont. date of completion - 25/01/2021.					

Item of work done -				
(1) Clearing & grubbing of road land.				
- 10 x 30 x 2 x 0.500 =				300 m ² ✓
- 10 x 30 x 2 x 0.500 =				300 m ² ✓
- 10 x 30 x 2 x 0.500 =				300 m ² ✓
- 10 x 30 x 2 x 0.500 =				300 m ² ✓
- 10 x 30 x 2 x 0.500 =				300 m ² ✓
- 10 x 30 x 2 x 0.500 =				300 m ² ✓
- 10 x 30 x 2 x 0.500 =				300 m ² ✓
- 10 x 30 x 2 x 0.500 =				300 m ² ✓
- 10 x 30 x 2 x 0.500 =				300 m ² ✓
- 3 x 30 x 2 x 0.500 =				90 m ² ✓
				2490 m ² ✓
				10000

Continuation = 0.279 Hect.



2
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2) Scrapping existing bituminous surface -					
- 4x 30x	3.75				450 m ² ✓
- 1x 20x	3.75				75 m ² ✓
					525.0 m ² ✓
					limit = 522.13 m ² ✓
(3) Constn of G.S.B Grd					
by well graded material,					
5x 1.25x	1.35	0.15			7.34 m ³ ✓
1x 2.20x	0.65	0.15			0.215 m ³ ✓
5x 5.60x	1.10	0.15			4.62 m ³ ✓
3x 3.80x	0.90	0.15			1.54 m ³ ✓
2x 6.10x	1.25	0.15			2.28 m ³ ✓

6x 4.30x	1.45	0.15			85.61 m ³ ✓
3x 2.30x	1.0	0.15			1.03 m ³ ✓
5x 5.20x	1.15	0.15			4.48 m ³ ✓
4x 7.15x	1.40	0.15			6.0 m ³ ✓
2x 4.20x	1.20	0.15			1.512 m ³ ✓
4x 4.70x	1.10	0.15			3.10 m ³ ✓
5x 2.90x	0.90	0.15			1.957 m ³ ✓
6x 2.90x	1.35	0.15			3.03 m ³ ✓
6x 8.85x	0.60	0.15			4.78 m ³ ✓
5x 7.30x	1.05	0.15			5.7 m ³ ✓
2x 5.80x	1.10	0.15			1.91 m ³ ✓
5x 1.55x	1.30	0.15			1.51 m ³ ✓
6x 3.10x	1.0	0.15			2.79 m ³ ✓
3x 3.80x	0.90	0.15			0.86 m ³ ✓

Continuation

59.819 m³
60.264

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
- 2x 2.80x 0.40x 0.15					0.336 m ³
- 3x 4.90x 0.90x 0.15					2.1.98 m ³
- 2x 3.0x 0.70x 0.15					0.63 m ³
- 5x 4.60x 1.10x 0.15					3.795 m ³
- 3x 2.20x 0.65x 0.15					0.64 m ³
- 4x 2.10x 0.40x 0.15					0.504 m ³
- 1x 4.20x 1.10x 0.15					0.69 m ³
- 2x 3.50x 0.70x 0.15					0.735 m ³
- 6x 4.90x 0.70x 0.15					3.087 m ³
					74.19 m ³
Obi 03/02/23 JE					72.661

(4) Providing laying, spreading & compaction of WBM Grd. by well graded material.					
- 5x 9.90x 1.80x 0.075					6.68 m ³
- 1x 3.0x 0.90x 0.075					0.20 m ³
- 5x 7.60x 1.50x 0.075					4.275 m ³
- 3x 5.20x 1.20x 0.075					1.40 m ³
- 2x 8.30x 1.70x 0.075					2.11 m ³
- 6x 6.80x 2.0x 0.075					5.22 m ³
- 3x 3.10x 1.40x 0.075					0.976 m ³
- 5x 7.10x 1.60x 0.075					4.26 m ³
- 4x 9.70x 1.90x 0.075					5.53 m ³
- 2x 5.70x 1.60x 0.075					1.368 m ³

Continuation

32.019 m³

B/f - 32.019 m³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
- 4x	6.60	1.50	0.075	2	2.97 m ³
- 5x	4.10	1.30	0.075	2	1.99 m ³
- 6x	3.50	1.90	0.075	2	2.99 m ³
- 6x	12.40	0.30	0.075	2	4.464 m ³
- 5x	10.20	1.50	0.075	2	5.73 m ³
- 2x	8.10	1.50	0.075	2	1.822 m ³
- 2x	19.80	0.180	0.075	2	0.535 m³ 1.485 m ³
- 3x	6x4.30	1.40	0.075	2	2.71 m³ 8.197 m ³
- 2x	5.30	0.70	0.075	2	0.556 m ³
- 2x	3.90	0.60	0.075	2	0.351 m ³
- 3x	6.80	1.20	0.075	2	1.836 m ³
- 2x	4.10	1.0	0.075	2	0.615 m ³
- 5x	6.30	1.50	0.075	2	3.543 m ³
- 3x	3.0	0.90	0.075	2	0.607 m ³
- 4x	2.90	0.60	0.075	2	0.52 m ³
- 2x	5.80	1.50	0.075	2	1.305 m ³
- 2x	4.80	1.0	0.075	2	0.72 m ³
- 2x	6.80	1.60	0.075	2	1.63 m ³
Sub total					67.86 m³
(5) Providing laying spreading & compaction of WBM or -11. by well graded material.					72.33 m ³
- 5x	12.10	2.20	0.075	2	9.98 m ³
- 1x	3.70	1.10	0.075	2	0.305 m ³
- 5x	7.60	1.50	0.075	2	4.275 m ³
Continuation					14.56 m ³

5
Sch. XLV-Form No. 134

B.P. 14.56 m³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
- 3x 6.30x 1.50x 0.075					2.126 m ³
- 2x 10.10x 2.10x 0.075					3.18 m ³
- 6x 7.10x 1.40x 0.075					1.668 m ³
- 3x 5.80x 1.70x 0.075					1.45 m ³
- 5x 8.70x 2.0x 0.075					6.525 m ³
- 4x 11.80x 2.20x 0.075					8.142 m ³
- 2x 7.0x 2.0x 0.075					2.1 m ³
- 4x 8.10x 1.80x 0.075					4.374 m ³
- 5x 5.0x 1.60x 0.075					3.0 m ³
- 6x 4.30x 2.20x 0.075					4.45 m ³
- 6x 15.30x 1.0x 0.075					6.885 m ³
- 5x 12.50x 1.80x 0.075					8.43 m ³
- 6x 10x 1.80x 0.075					8.10 m ³
- 3x 2.70x 2.20x 0.075					1.33 m ³
- 6x 6.30x 1.70x 0.075					4.05 m ³
- 6x 6.50x 0.90x 0.075					2.63 m ³
- 9x 4.80x 0.70x 0.075					6.72 m ³
- 3x 8.40x 1.40x 0.075					2.835 m ³
- 2x 5.0x 1.20x 0.075					1.090 m ³
- 5x 7.70x 1.80x 0.075					6.20 m ³
- 3x 3.70x 1.10x 0.075					0.92 m ³
- 4x 3.60x 0.70x 0.075					0.756 m ³
- 6x 7.10x 1.80x 0.075					5.751 m ³
- 5x 5.90x 1.20x 0.075					2.655 m ³

Continuation

114.737 m³

13/02/23
J.E.

13/02/23
A.E.

110.285



Particulars	Details of actual measurement				Contents of area
	No.	L	B.	D.	
6x 8.40x 2.0x 0.075 =					7.56 m ³
					118.43 m ³
					117.845
					122.297 m ³
[6] Providing & applying primer					limit = 116.1 m ³
coat with bituminous					
emulsion (SS-1).					
- Measurement same as					
item No-05					117.845
					122.297
					0.075
					1571.26 m ²
					1630.62 m ²
					limit = 1569.53 m ²
[7] Patchwork over CBM using					
mip seal (typ-B).					
Qty same as item No-06.					
of THMB.					1571.26 m ²
					1630.62 m ²
					limit = 1569.53 m ²
[8] Providing & applying					
teck coat with bituminous					
emulsion (RS-1).					
- 10x 30x 3.75 =					1125 m ²
- 10x 30x 3.75 =					1125 m ²
- 10x 30x 3.75 =					1125 m ²
- 10x 30x 3.75 =					1125 m ²
- 10x 30x 3.75 =					1125 m ²
- 10x 30x 3.75 (av) =					1125 m ²
- 10x 30x 3.75 (av) =					1125 m ²
- 10x 30x 3.75 (av) =					1125 m ²

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
10x3x75					
- 10x30x3.75	2				1125 m ²
- 5x30x3.75	2				562.5 m ²
					10687.5 m ²
					1591.96 m ³
(b) MSS Area -					1630.62 m ²
					12318.12 m ²
					17258.76 m ³
[9] Providing & Laying SDBC:-					
- 10x30x3.75x0.025	2				28.125 m ³
- 10x30x3.75(av)x0.025	2				28.125 m ³
- 10x30x3.75(dw)x0.025	2				28.125 m ³
- 10x30x3.75(av)x0.025	2				28.125 m ³
- 10x30x3.75(dw)x0.025	2				28.125 m ³
- 10x30x3.75(av)x0.025	2				28.125 m ³
- 10x30x3.75(dw)x0.025	2				28.125 m ³
- 10x30x3.75(av)x0.025	2				28.125 m ³
- 10x30x3.75(dw)x0.025	2				28.125 m ³
- 10x30x3.75(av)x0.025	2				28.125 m ³
- 10x30x3.75(dw)x0.025	2				28.125 m ³
- 5x30x3.75(av)x0.025	2				14.06 m ³
(b) Extra at start & end					
Junction					
2x15x[(6.0+3.75)/2 x 3.75]x0.025					0.844 m ³
					263.029 m ³
[10] Providing & Laying Ordinary					
1cm	stone	-	03 Nos.		

Continuation


Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(11) Providing & fixing 200 mmr Stone - 12 Nos.					
(12) Providing & fixing retro-reflectorised traffic signs -					
(i) 600 mm equilateral - 26.0 Nos.					
(ii) 600 mm circular - 06.0 Nos.					
(iii) 600 x 450 mm rectangular - 12.0 Nos.					
(iv) Providing & laying zumble strips with road studs.					
(a) Thermoplastic paint - 5 x 3.0 x 0.50 = 7.50 m ²					
(b) Road strips - 0.8 x 12 m = 9.6 m ²					
(13) Providing & fixing RCC 115 Boundary pillars - 88.0 Nos.					
(14) Road marking with w/ol applied thermoplastic compound. - 2 x 10 x 90 x 0.100 = 60 m ²					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
- 2x 10x 30x 0.100	2			60m	2 ✓
- 2x 10x 30x 0.100	2			60m	2 ✓
- 2x 10x 30x 0.100	2			60m	2 ✓
- 2x 10x 30x 0.100	2			60m	2 ✓
- 2x 10x 30x 0.100	2			60m	2 ✓
- 2x 10x 30x 0.100	2			60m	2 ✓
- 2x 10x 30x 0.100	2			60m	2 ✓
- 2x 3x 50x 0.100	2			18m	2 ✓
- 2x 10x 30x 0.100	2			60.0m	2 ✓
				568.0m	2 ✓
[15] Road marking at					

Pedestrian crossing					
2x 4x 6.0x 0.500	2			24.0m	2 ✓
Total 10.0m					
[16] Providing & fixing typical					
MMA sign informatory &					
logo board -					
Qty - 02 NOS.					
 12/03/23 JK  12/03/23 A.E.					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	Abstract of cost				
[1/1] Clearing & grubbing of					
Road land by manual means					
Qty. 0.279 Hect (vide P-1)					
@ 51133.76				2	14266.00
[2/2] Scratching existing					
bituminous surface					
Qty. 523.13 m ² (vide P-2)					
@ 15.43/m ²				2	8072.00
[3/4] Contn of G.S.B by well					
graded material.					
Qty. 72.66 m ³ (vide P-3)					
@ 2007.26/m ³				2	14399.00
					145848.00
[4/5] Providing & laying					
WBM Gr II by well graded					
material.					
Qty. 67.86 m ³ (vide P-4)					
@ 355.40/m ³				2	24099.00
					241140.00
[5/6] Providing & laying WBM					
Gr II by well graded					
Continuation					
					412255.00
					409326

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
material.					
Qty. 116.0 m ³ (vide p-6)					
@ 3288.49/m ³					2381794.00
[6/8] Providing & applying					
Primer coat with bitum.					
inous emulsion (SS-1)					
Qty. 1563.53 m ² (vide p-6)					
@ 201.29/m ²					2314723.00
44.78					70015.00
[7/9] Providing & laying					
NSS (type B)					
Qty. 1563.53 m ² (vide p-6)					
@ 201.29/m ²					2314723.00
[8/10] Providing & applying					
tack coat with bitum.					
ous emulsion (RS-1)					
Qty. 12316.42 m ² (vide p-7)					
@ 15.23/m ²					2187605.00
					186701=00
[9/11] Providing & laying					
SDBC.					
Qty. 968.09 m ³ (vide p-7)					
@ 10267.13/m ³					22751880.00
Continuation					4118281=00
					4114448=00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(10) Providing & fixing 12 km stone-ordinance.					
Qty. 03 Nos (vide P-7)					12 8305.00
@ 2193.74/each					2 6581.00
(11/12) Providing & fixing 200 mtr stone-					
Qty. 12.0 Nos (vide P-8)					
@ 590.06/each					2 7081.00
(12/14) Providing & fixing retro-reflectionised traffic sign-					
(i) Qty. 600 mm equi lateral triangle.					
Qty. 26 Nos (vide P-8)					
@ 3624.47/each					2 94236.00
(ii) 600 mm circular.					
Qty. 06 Nos (vide P-8)					
@ 3721.01/each					2 22326.00
(iii) 600 x 150 mm rectangular					
Qty. 12 Nos (vide P-8)					
@ 3593.35/each					2 43102.00

Continuation

4291608.00

4287774

Particulars	Details of actual measurement				Contents of area
	No.	L	B.	D.	
[13/15] Providing & laying					
Rumble strips -					
(i) Thermoplastic paint -					
Qty. 7.5 m ² (vide P-8)					
@ 735.44/m ²					₹ 5516.00
(ii) Road strips -					
Qty. 96 m ² (vide P-8)					
@ 218.85/m ²					₹ 21,010.00
[14/16] Providing & fixing RCC					
boundary pillars -					
Qty - 88 Nos (vide P-8)					
@ 483.04/each					₹ 42,508.00
[15/19] Providing & applying					
hot thermoplastic compo-					
und -					
Qty. 558.0 m ² (vide P-9)					
@ 735.44/m ²					₹ 4,10,376.00
[16/19,ii] Road marking at					
Pedestrian crossing					
Qty. 24.0 m ² (vide P-9)					
@ 735.44/m ²					₹ 17,651.00

Continuation

47,88,669.00

47,84,835.00

Letter No - 35 dt - 14-03-2023

R.S - 6631700200

14 B/R - 4782669.00

Sch. XLV-Form No. 134

4784835200

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
[17/20] Providing & fixing					
typical masonry infirma.					
to my sign board					
Qty - 02 Nos (vide P. 3)					
@ 9417.57/each					2 18835.00
					4803630.00
					4807504.00
					31363.00
less 0.07% below -					(-) 12580.00
					4794924.00
					4800307.00
Add 1% Labour cess -					47945.00
					48003.00
Add 12% GST					576349.00
					576036.80
					5417812.00
					5424347.00

Add 10% Seignorage -

5424347.00

12/03/2023
SE

15/03/23
A.E

18/3/23
SE

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	<u>Material Statement</u>				
(i) G.S. B Gr-II -					(99.06 m ³)
553.32 ^{R.S} 26.5 mm to 9.5 mm -					33.23 m ³
411.33 9.5 mm to 2.36 mm -					23.74 m ³
116.85 local sand -					37.08 m ³
(ii) WBM Gr-II					(86.86 m ³)
427.69 63 mm to 45 mm -					79.04 m ³
345.52 - Stone screening -					15.80 m ³
(iii) WBM Gr-III					(148.60 m ³)
458.22 53 mm to 22.4 mm -					135.23 m ³
345.52 Screening 22.4 to 7.5 mm -					24.34 m ³
(iv) Mix seal surfacing (Type-B)					
470.04 ^{R.S} - Aggregate 13.2 to 0.075 -					42.21 m ³
- Bitumen (5-90) -					2970.70 kg
- SS-1 -					432.00 kg / RS-1 - 2856.56 kg
(v) SDB Gr-					
528.94 ^{R.S} 9.5 mm to 4.75 mm -					152.77 m ³
900.45 4.75 and below -					109.89 m ³
- Bitumen -					35.04 kg
12/03/2013					
15/03/2013					

Continuation

5% SD	271218=00 ✓
3% PST	162731=00 ✓
2% 9 TAX	108487=00 ✓
1% LICSS	54244=00 ✓
1% CRST	54244=00 ✓
1% SCST	54244=00 ✓
Royalty	95289=00 ✓
1% S fee	36022=00 ✓
1% Time extension	542435=00 ✓
Deduction total	1378319=00 ✓
By Transfer CFMS	4045433=00 ✓
Total	5424347=00 ✓

2/29/82

R.S- 5424347=00

Sch. XLV-Form No. 134

[illegible]

Continuation

2nd and Final Bill

18

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1) N/Ws - Padampur to Maina via dehad duniya.					
(2) Agency :- M/s Shree Constn At - Basant Bihar, Bhawan Nagar.					
(3) Agreement No - 141 SBD/2020-2021.					
(4) Date of work order - 30/01/2020.					
(5) Cont. date of completion - 25/01/2021.					
(6) Item of work done -					
(1) Constn of subgrade & earthen shoulder -					
10x30x2.0x0.600					180m ³
10x30x2.0x0.600					180m ³
10x30x2.0x0.600					180m ³
10x30x2.0x0.600					180m ³
10x30x2.0x1x0.600					360m ³
10x30x2x1x0.600					360m ³
10x30x2x1x0.600					360m ³
10x30x2x1x0.600					360m ³
10x30x2x1x0.600					360m ³
10x30x2x1x0.600					360m ³
10x30x2x1x0.600					360
10x30x2x1x0.600					360
10x30x2x1x0.600					360

Continuation

19

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
3030 x 2 x 1 x 0.6002				108 m ³	✓
				3348.0 m ³	✓
(2) Planting trees on road side					
& their maintenance for					
1 Year				80.0	✓
⑧					
Offici					
0410812023					

Sch. XIV-Form No. 134

Particulars	Details of actual measurement			Contents of area
	No.	L	B.	
[17] clearing & grubbing of road land.				
Qty - 0.279 Hect (V.P-10)				
@ 51183.76/Hect				₹ 14266.00
[212] Scrapping existing bituminous surface.				
Qty - 523.13 m ² (V.P-10)				
@ 1543/m ²				₹ 8072.00
[1319] Constn of GSB by well graded material.				
Qty - 72.66 m ³ (V.P-10)				
@ 2007.26/m ³				₹ 145848.00
[4/6] Providing & laying				
CBM Cur. III by well graded material.				
Qty - 72.39 m ³ (V.P-10)				
@ 355 1.40/m ³				₹ 241140.00
[5/7] Providing & laying				
CBM Cur. III by well graded				

RF-409396

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① 3088.49/m ²					2 381704.00
[6/8] Providing & applying Rubber coat (SS1)					
Qty-1563.53m ² (v.p.11)					
② 44.76/m ²					2 74015.00
[4/5] Providing & applying MCS (Type-8)					
Qty-1568.53m ² (v.p.11)					
③ 204.29/m ²					2 314723.00
[8/10] Providing & applying tack coat (RS-1)					
Qty-12258.76m ² (v.p.11)					
④ 15.23/m ²					2 166701.00
[3/11] Providing & applying SDBC.					
Qty-268.020m ³ (v.p.11)					
⑤ 10267.13/m ³					2 2751880.00
[10/12] Providing & applying ken stone masonry.					
Qty-03Nbs (v.p.12)					

Continuation

4179998

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Q 2193.74/each —					₹ 6581.00
[11/12] Providing & fixing					
200 mm x 50 mm					
Qty - 12.0 NOS (V.P. 12)					
₹ 590.06/each —					₹ 7081.00
[12/14] Providing & fixing					
rebo. & electrified rebar					
Size,					
Q 11600 mm equilateral,					
Qty - 26.0 NOS (V.P. 12)					
₹ 3624.47/each —					₹ 94236.00
[11/11] 600 mm circular					
Qty - 06 NOS (V.P. 12)					
₹ 3721.01/					₹ 22326.00
(ii) 600 x 450 mm rectangular					
Qty - 12.0 NOS (V.P. 12)					
₹ 3591.89/					₹ 43102.00
[13/15] Providing & laying					
green tile & striped					
Qty —					

Continuation

4287774

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(i) Thermoplastic paint					
Qty - 7.90 m^2 (V.P. 13)					
@ $735.44/\text{m}^2$					$\text{Rs } 5516.00$
(ii) Road Skrips-					
Qty - 96.0 m^2 (V.P. 13)					
@ $218.85/\text{m}^2$					$\text{Rs } 21010.00$
[14/16] Providing & fixing					
RCC boundary pillars -					
Qty - 88 Nos (V.P. 13)					
@ $483.04/\text{each}$					$\text{Rs } 42508.00$
[15/19] Providing & applying					
water thermoplastic comp.					
Qty - 558.0 m^2 (V.P. 13)					
@ $735.44/\text{m}^2$					$\text{Rs } 410376.00$
[16/19, ii] Road marking at					
pedestrian crossing.					
Qty - 24.0 m^2 (V.P. 13)					
@ $735.44/\text{m}^2$					$\text{Rs } 17651.00$
[17/20] Providing & fixing					
typical MHGS box, d.					
Qty - 02 Nos (V.P. 13)					

Continuation

4784835

BF4984835

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
@ 9417.57/each				\$ 18835.00
(18/7) consn of subgrade				
6 earthen shoulder				
Qty - 3348.0 m ³ (V.P-19)				\$ 628118.00
@ 187.61/m ³				\$ 628118.00
[19/10] planting trees by				
wood side,				
Qty - 80.0 Nos (V.P-19)				\$ 65594.00
@ 813.92/each				\$ 65594.00
Add 12% GST + 1% L.R.				5519787.00
Add 4% insurance				5497382
				5215914.80
				62176520.80
Less 0.07% below -				(-) 4382.00
				62172138.80
				62154799.20
				830382.00

62172138.80	
5519787.00	
5497382	
5215914.80	
62176520.80	
(-) 4382.00	
62172138.80	
62154799.20	
830382.00	

62154799.20	
830382.00	

14/8/23

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	Mateerial				Stake measurement
(1) E100 -	3348 m3 @ 33/-				
Other					
2nd & final Bill					
Memo of Payment					
		Rs -	830	382	00
5% SD				415	19 = 00
3% PSD				249	12 = 00
2% GST				166	08 = 00
1% L-cess				83	04 = 00
1% CMST				83	04 = 00
1% SCSST				83	04 = 00
Roadlety				1104	84 = 00
S. fee				110	48 = 00
Time extension				83	038 = 00
Deduction Total				312	521 = 00
By Transfer CFS				517	861 = 00
Total				830	382 = 00
Estn Passed for Rs -				830	382
Eight lakh thirty thousand three hundred eighty two only					
				830	382
				111	8125

Sr. Divisional Accounts Officer
R.W.D. Works Division
Simri Bakhtyarpur

11/08/23