

Particulars	Details of actual measurement				Contents of area	
	No.	L.	B.	D.		
	<u>3rd AC & Final Bill</u>					
N/WK -	Const of HL Bridge RCC					
	Bridge Span - 2x 18.75 mtr					
	at ch - 0.970 Km in Rahus					
	Losh to Phulepuri Bridge					
N/Agency -	Mazumdar Infra. Pvt					
	Ltd. Patna					
Agreement No -						
	29/SBD/monhsx (hrd)/2022-23					
Date of wk Start.						
	- 22/06/2022					
Date of wk Compd	- 21/06/2023					
	<u>Relevant next Cont</u>					
① S/F/P HYSD bar reinforcement						
in Super structure as						
per. as design - ek						
<u>Linder</u> (Main) - (A1-P) & (P-A2)						
Bar make						
(P1) - 28mmφ - 18x20.520 = 369.36 mtr						
(P2) - 28mmφ - 10x20.408 = 204.08 mtr						
(Q1) 28mmφ - 6x21.976 = 131.856 mtr						
(Q2) 28mmφ - 4x20.162 = 80.648 mtr						
(Q3) 28mmφ - 4x17.508 = 70.032 mtr						
(Q4) 28mmφ - 4x15.404 = 61.616 mtr						
(Q5) 28mmφ - 4x13.104 = 52.416 mtr						
(Q6) 28mmφ - 2x21.788 = 43.576 mtr						
(Q7) 28mmφ - 2x19.162 = 38.324 mtr						
(Q8) 28mmφ - 2x15.704 = 31.408 mtr						
Space Bar - 2x3x20x0.45 = 54 mtr						
1x2x20x0.450 = 18 mtr						
<u>Continuation</u>						
<u>total</u> = 1155.316 mtr						

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B/R Amt Rs	24586265	W
(35/99) PIR Semi reflective material & Information Sign Board					
		900 mm	each of	Sign Bd.	
		Qty vide TMB, P-56, item (3)			
20000 2 No @ Rs 2022 = 028/No					
			Rs	4044	200
(36/100) PIR & Logo masonry project					
			—	etc	
		Qty vide TMB, P-24, item-2			
1 No @ Rs 7500 = 0/No					
			Rs	7500	200
(37/101) PIR of Logo Citizen info					
			Sign Board — etc		
		Qty vide TMB, P-29, item (3)			
1 No @ Rs 9500 = 0/No					
			Rs	9500	200
		total Amt	24607309	200	
Add 1% L.Cess Amt Rs			246073	200	
Add 12% GST Amt Rs			2952897	200	
update add. SE Amt Rs			171616	200	
		total Amt Rs	27977875	200	
less 0.21% below DAH (-)			58754	200	
less previous Bill Amt (-)			10782828	200	
		total Amt Rs	17136293	200	

Series 6
05/05/23
SE

Continuation

05/06/23
Ar

certified that this Measurement Book
Contained (100) one hundred Measuring Number
Pages and issue to A.E.R.W.D Work's
Sub division Baissa Sri Asim Kumar
for the work of Part A. Rahma 1054 to
Phulokheri Bridge & Part B - consist
of H.L.R.C.C Bridge Span 2x18-75m
at Ch-97m in Rahma 1054 to Phulokheri
Bridge Road.

CEL


EXECUTIVE ENGINEER
R.W.D. WORKS DIV. BAISI
22/06/22

Sch. XLV - Form No. 134

Baissa

DIVISION

Baissa

SUB-DIVISION

Measurement Book

No. 1533

Part B - Const of H.L. R.C.C Bridge Span. 2x18.75m
at Ch. 970m in Rahwa local to Phuleshewari Bridge
Road

Schedule XLV Form No. 134.

Baisa.

MMBSY GEN

DIVISION

Baisa.

SUB-DIVISION

Measurement Book

1533

Marcom Infra Pvt Ltd.

Aggr No - 29/SBD/MMBSY Gen/22-23