

MMGSY (Sc)

MB NO:- 804

Schedule XLV-Form No. 134

CONSTRUCTION OF BOX BRIDGE

DIVISION

SARAI TO BALAIHA

SUB-DIVISION

MEASUREMENT BOOK

(MUKESH JHA)

2nd on A/c bill

12

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1) N/w - Constn of RCC box					
bridge at ch - 1500 mtr					
of Sarani Pradhan mantri					
saddle to belowth.					
(2) Agency - Mukesh kumar Jha,					
(3) Agreement No - Supple-agree.					
- 12 SBD / 2022-2023.					
(4) D.O. commencement - 27/10/2022					
(5) D.O. completion - 26/04/2023,					
9thm of work done -					

(1) Constn of return wall					
- Providing & laying RCC M20					
in return wall -					
- 4x4.70x					
(1.794+2.496) x 1.60					
2					
= 64.52m ³					

Sch. XLV-Form No. 134

25

B/F-5675292.00

5675122

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
@ 2045.95/m ³				2 20	5038.00
(24/24) Constn of earthen					
Diversion					
Qty- 250m ³ (V.P. 19)					
@ 174.94/m ³					43735.00
(25/25) Constn of well graded					
G.S.B over earthen					
Diversion					
Qty- 18.75m ³ (V.P. 19)					
@ 2680.73/m ³					50264.00
					5974329.00
Add 12% GST @ 1%					5974159.00
					776663.00
Labour c/c					776640.00
					6750799.67
less 3.77% below - (-)					254510.00
					254506.00
					6496293.67
					6496480.00
less prev. payment - (-)					2753595.00
					3742885.00
					3742698.00
Sub 14/08/23 JE					
C & P 16/8/23 E&					

Continuation