

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W - Agrail Khurd P.A. Purwari					
Held me Ray Kumar Mahato ke					
ghar to Bariga held date.					
Agency - Lalon Kumar					
Ass. No - 83/SB/2019-20					
D.O.C. - 26.09.2019					
D.O.C. - 25.05.2020					
Actual D.O.C. - 25.05.2022					
D.O. Measurement - 12.08.2023					

① — Measurement Nil —

12.08.2023
J.E.

Abstract of Cost

① P & F of working --
Qty vide TMS Page (13)
B.M. Pillar —

02 Nos @ Rs. 4794.71/- = 9449.00
R. Pillar —



5 Nos @ Rs. 2155.60/- = 10778.00

② Clearing & Grubbing of
Road Land —

Qty vide TMS Page (49)
0.95 Hect @ Rs. 49739.49/-
= 47252.00

③ Const. of box cutting
Qty vide TMS Page (44).

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(25) 184 of Acc cable duct					
300 mm dia -					
Vide TMB Page (48)					
90RM @ Rs. 441.36/- = 39222.00					
					To = 7764653.00
Less 10% as per 488. (-) 776465.00					
					To = 6988188.00
Less previous payment (-) 6226396.00					
					To = 761792.00
					
12-08-2023					12-08-23
J.B.					AB
					