

Ahurwalia Harijan Basti to Ahurwalia Pith
Road under m.m.h.s. (sc)

Schedule XLV-Form No. 134

Executive Engineer
RWD (W) Division
Gopalganj-2

DIVISION

Block - Manjha

SUB-DIVISION

Agency - Abhay Kumar Singh

Measurement Book

946

Further measurement Nil

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
with approved materials obtained from borrow pits				
Qty. vide T.M.B. pro- (20)				
343.39m ³ @ Rs 190.07/m ³ - Rs 65268.20				
Stn. 5. Construction of sub-grade & earthen shoulder - 84				
Qty vide T.M.B. pro- (20)				
1011.68m ³ @ Rs 191.76/m ³ - Rs 193999.20				
Stn. 6. Construction of embankment with approved materials obtained from borrow pits - - - - - 84				
Qty vide T.M.B. pro- (21)				

801.25m ³ @ Rs 153.78/m ³ - Rs 123016.20				
Stn 7. Excavation for roadway in soil using manual means.				
vide T.M.B. pro- (21)				
76.26m ³ @ Rs 75.57/m ³ - Rs 5768.20				
Stn. 8. Construction of granular sub-base by providing well graded materials spreading				
vide T.M.B. pro- (21)				
334.34m ³ @ Rs 3200.08/m ³ - Rs 1069915.20				
Stn 9. providing laying & spreading & compacting stone aggregate				
w.B. M. Pro. III. - - - - - 84				
vide T.M.B. pro- (21)				
153.69m ³ @ Rs 3928.82/m ³ - Rs 603820.20				

Continuation

कार्यपालक अभियन्ता का कार्य
ग्रामीण कार्य विभाग
कार्य प्रमण्डल गेपालगंज-

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Stn 10. providing and applying primer coat (SS-1) on prepared ---- SLS					
vide T.M.B pro - (21)					
1780.13 m ² @ Rs 43.49/m ² - Rs 77418.00					ज-2
Stn 11. providing and applying tack coat with bituminous emulsion					पदाधिकारी - सह-
vide T.M.B pro - (21)					
1780.13 m ² @ Rs 14.07/m ² - Rs 25046.00					जना (एस0सी0) के अन्तर्गत
Stn 12. providing laying and rolling of closed graded primer					तर्गत कराये गये कार्य के मु
surfacing materials - ---- SLS					की कृपा की जाये।
vide T.M.B pro - (22)					
1780.13 m ² @ Rs 220.41/m ² - Rs 392358.00					
Stn 13. Construction of 1m reinforced plain cement concrete pavement					
thickness - ---- SLS					
vide T.M.B pro - (22)					
219.00 m ³ @ Rs 7179.23/m ³ - Rs 1572251.00					
Stn 14. Reinforced cement concrete					
M.S grade k.m stone / local					
stone etc - ---- SLS					
vide T.M.B pro - (22)					
1.00 Nos @ Rs 2478.24/nos - Rs 2478.00					
Stn 15. 200 m stone (precast)					
vide T.M.B pro - (22)					
4.00 Nos @ Rs 648.91/nos - Rs 2596.00					
Stn 16. Reinforced cement concrete					

Continuation

Vitamin D 0mcg
Calcium 10mg
Iron 0.4mg
Potassium 330mg
The % Daily Value (DV) tells you how much a nutrient in a serving of food contributes to a daily diet. 2,000 calories a day is used for general nutrition advice.
INGREDIENTS: POTATOES, VEGETABLE OIL (CONTAINS MORE OF THE FOLLOWING: CORN, COTTONS, FLOWERS), SALT

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
M-15 grade Boundary pillar.					
Qty vide T.M.B pro - (22)					
16.00 Nos @ Rs 537.14/Nos - Rs					8594.24
Item 17. painting two coats including primer coat of filling - Rs					
Qty vide T.M.B pro - (22)					
22.32 m ² @ Rs 101.40/m ² - Rs					2263.20
Item 18. providing and applying 2 coat of water based cement paint to - - - - - Rs					
Qty. vide T.M.B pro - (23)					
73.00 m ² @ Rs 94.14/m ² - Rs					6872.20
Item 19. providing and laying of					

hot applied thermoplastic					
vide T.M.B pro - (23)					
167.00 m ² @ Rs 729.17/m ² - Rs					121771.20
Item 20. printing new letter and figure of any shade with - - - - - Rs					
vide T.M.B pro - (23)					
44.00 cut/ft @ Rs 0.54/cut/ft - Rs					24.20
Item 21. providing & fixing of typical masonry information sign board & logo - - - - - Rs					
vide T.M.B pro - (23)					
2.00 Nos @ Rs 12910.62/Nos - Rs					25821.20
(ii) Maintenance board - - - - - Rs					
2.00 Nos @ Rs 12910.62/Nos - Rs					25821.20

Continuation

कार्यपालक अभियन्ता का कार्यालय
ग्रामीण कार्य विभाग
कार्य प्रमण्डल गोपालगंज-2

दिनांक-

ज-2

पदाधिकारी - सह-

जना (एस0सी0) के अन्तर्गत आवंटन उपल

तर्गत कराये गये कार्य के भुगतान हेतु स की कृपा की जाये।

विरास

कार्यपालक

ग्रामीण क

कार्य प्रमण्डल,
22-8-23

Vitamin D 0mcg	
Calcium 10mg	0%
Iron 0.4mg	2%
Potassium 330mg	6%

The % Daily Value (DV) tells you how much a nutrient in a serving of food contributes to a daily diet. 2,000 calories a day is used for general nutrition advice.

INGREDIENTS: POTATOES, VEGETABLE OIL (CONTAINS ONE MORE OF THE FOLLOWING: CORN, COTTONSEED, LOWER), SALT.

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
Shw 22. providing and fixing of subreflective courseway.				
(i) 600 mm equilateral triangle.				
6.10 NOS @ Rs 3525.63/m ² - Rs				2115420
(ii) 600 mm circular ..				
vide T.M.B pro. (24)				
4.10 NOS @ Rs 4775.27/m ² - Rs				1910120
(iii) 600 mm x 450 mm rectangular.				
vide T.M.B pro. (24)				
2.10 NOS @ Rs 4093.81/m ² - Rs				818820
(iv) 900 mm side octagon.				
vide T.M.B pro. (24)				
2.10 NOS @ Rs 7856.79/m ² - Rs				1571420
Shw 23. planting of trees by the road side -- Ells				
vide T.M.B pro. (24)				
48.10 NOS @ Rs 844.59/each - Rs				4054020
Shw 24. Ells in excavation for foundation of structure.				
vide T.M.B pro. (24)				
65.76 m ³ @ Rs 279.09/m ³ - Rs				1835320
Shw 25. Sand filling in the trenches as per -- Ells				
vide T.M.B pro. (24)				
4.015 m ³ @ Rs 442.50/m ³ - Rs				177920
Shw 26. providing pcc m-s grade for plain/reinforced.				

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
vide T.M.B. pro. (24)					
5.58M ³ @ Rs 5968.94/m ³ - Rs					33307=
Item 27. providing & laying boulder pitching across -- L.S.					
vide T.M.B. pro. (24)					
1890M ³ @ Rs 3834.66/m ³ - Rs					72475=
Item 28. Laying Brick Saling layer on prepared sub-grade.					
vide T.M.B. pro. (25)					
273.75M ³ @ Rs 458.01/m ³ - Rs					125380=
Item 29. providing reinforced cement RCC grade.					
vide T.M.B. pro. (25)					
28.70M ³ @ Rs 7515.18/m ³ - Rs					215686=
Item 30 Back filling behind abutment wing wall etc.					
vide T.M.B. page no. (25)					
16.56M ³ @ Rs 3005.11/m ³ - Rs					49765=
Item 31. providing Weepholes in brick masonry work.					
vide T.M.B. pro. (25)					
28.10 Nos @ Rs 83.43/each - Rs					2336=
Item 32. Supplying Filling and placing Hysd Bar reinforced -- L.S.					
vide T.M.B. pro. (25)					
1.875MT @ Rs 65172.83/MT - Rs					96988=
Total Rs 5066136=					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F.Rs	—	50,66,136.20
Add P.S.T	12%	—	—	—	60,79,36.20
Add L.Cess	1%	—	—	—	50,66,120
Add S.F	—	—	—	—	62,210.20
					57,86,943.20
Less for below	2.51% (-)	—	—	—	1,45,252.20
					56,41,691.00
Product previous Amount	(-)	—	—	—	44,76,344.00
			Net Rs	—	11,65,347.00
<i>Sd</i> 16/8/23 J.R.	<i>mm</i> 16/8/23 A.R.			<i>ctd</i> 22/08/23 K.L.	
			Word has been	Completed on	
			agreement		

update Materials statement

$$E/W = 2156.32 \text{ m}^3$$

$$\text{stone metal} = 466.81 \text{ m}^3$$

$$\text{stone aggregate} = 227.40 \text{ m}^3$$

$$\text{Crushed Sand} = 120.36 \text{ m}^3$$

$$\text{Screening} = 36.29 \text{ m}^3$$

$$\text{C. Sand} = 114.14 \text{ m}^3$$

$$\text{SSI} = 1.513 \text{ MT}$$

$$\text{L.I} = 0.49 \text{ MT}$$

$$\text{S.G.O} = 3.382 \text{ MT}$$

$$\text{Stone chips} = 48.063 \text{ m}^3$$

$$\text{stone Boulder} = 18.90 \text{ m}^3$$

$$\text{Rocks} = 14892 \text{ mm}^3$$

Sd
16/8/23
J.R.

mm
16/8/23
A.R.

Continuation