

2nd on Apr 2011

26

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W:- Construction of road from Akuraba Moghul Chhapra Bheniya Chauri PMGSY Road me Kishari Sah Ke Gharo Shree Choudhary Tola PMGSY Road tak via Gusi Chhapra Sahu Tola, Paswan Tola Bhenibur Tola hote Hile.					
Agency:- JMS Builders & Developers Pvt. Ltd.					
Agg No:- 607 SBD/22-23					
Date of work order:- 14.05.22					
Date of compn:- 13/05/23					
Actual date of compn:- In progress					
Record Entry					
Measurement					
(1) Construction of unreinforced PCC Pavement M-30--do-- as per tech specs.					
					$5 \times 30.00 \times 3.75 \times 0.16 = 90.00 \text{ m}^3$
					$1 \times 10.00 \times 3.7 + 3.6 \times 0.16 = 5.840 \text{ m}^3$
					2
					$1 \times 20.00 \times \frac{3.1 + 3.75}{2} \times 0.16 = 12.560 \text{ m}^3$
					4
					$4 \times 30.00 \times 3.75 \times 0.16 = 72.00 \text{ m}^3$
					$1 \times 25.00 \times 3.75 \times 0.16 = 15.00 \text{ m}^3$
					195.400 m ³
					13/05/23 JE

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
125 30 Bedding for Type B--do--Job.					
Qty vide TMB PN-22					
2.6343 @ Rs 467-33/4 ³ Rs =					1229200
125 31 P/L of RCC Pipe NP-3, 1000mm dia--					
Qty vide TMB PN-22					
22.5041 @ Rs 687/- 92/RM Rs =					154618200
125 32 Providing/Laying RCC Pipe NP-4--do--					
Qty vide TMB PN-22					
37.5041 @ Rs 787-64/RM Rs =					29537200
125 33 P/F of typical MMSY info. sign--do--E/I					
Qty vide TMB PN-22					
2 Nos @ Rs 11566.81/Eaun Rs =					23134200
125 34 P/F of MMSY Logo--do--					
Qty vide TMB PN-23					
1 Nos @ Rs 11566.81/Eaun Rs =					11567200
					Rs = 6122,939200
Add GST 12%					Rs = 734753200
Add 4c 1%					Rs = 61229200
Add S.Fee					Rs = 90454200
					Rs = 70,09375200
Less 10% below Rs =					700938200
					Rs = 6308437200
Less pms pay (-)					Rs = 3837572200
					Rs = 2470,865200

Continuation

