

Amisya 3-20 for Const. of Road from part "A" PWD

Road via Men Sola to Jog Jan Bhag Kesheller

5th Schedule XLV-Form No. 134

Road with approach Road

Agreement. NB-245/SDD/MMSy-24-2-2

Name of Agency: Rajee Ranjan DIVISION

Conf. Cost. 32369052

min. Cost. 2322540

32601326 20

PALASI

SUB-DIVISION

Date of Commencement. 7/4/22

M.B. No. 2608A


Date of Completion 6/24/23

MEASUREMENT BOOK

2nd on A/c bill

28

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
Name of work - Const. of road from					
RCC box culvert at PWD road					
Via Meer Hota to Jogjaan bhag					
Karbella					
Agency - Rajeer Ranjan					
Agr. No - 245/SBD/MMGSY/2021-22					
Date of Commencement - 07-02-2022					
Date of Completion - 06-02-2023					
Date of actual Completion - 16-06-2023					
Further Measurement nil					
					
23/08/23					
OE					
Abstract of Cost					
① E/W in excavation for					
Structure.					
917.686 m ³ (Q.V. TMB P-21)					
@Rs. 310.732 /m ³ - Rs. 285154/-					
② P/v PCC M15 grade in					
levelling Course					
40.216 m ³ (Q.V. TMB P-21)					
@Rs. 6320.108 /m ³ - Rs. 254169/-					
③ P/v RCC M30 in					
Sub-structure.					
322.924 m ³ (Q.V. TMB P-21)					
@Rs. 8246.192 /m ³ - Rs. 2662893/-					

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(30/98) P/V 900 mm equilateral triangle.					
2 nos. (Q.V. TMB P-25)					
@ Rs. 2046.939/each					4094/-
(31/99) P/V & fixing logo of MMGSY project.					
01 nos. (Q.V. TMB P-26)					
@ Rs. 7500/each					7500/-
(32/100) P/V & fixing of logo of Citizen Information board.					
01 nos. (Q.V. TMB P-26)					
@ Rs. 9500/each					9500
				B. 1113	0877/-
GST 12%				B. 1335	705/-
L.C 1%				B. 111	309/-
S. Fe				B. 67	601/-
				B. 1264	5492/-
deduct 0.12% below					15.175/-
				B. 1263	0317/-
deduct previous payment				B. 1194	6338/-
				Pf. 683	979/-
The work has been completed as per specification.					

Continuation