

M.M.G.S.Y. NDB (BRICS) MB No:- 3534
Schedule XLV-Form No. 134
NHH 101 જે મુજરાન પાટ્ટી ક્યાડેવામ
Miyā Jī Tola Tō Pwā - DIVISION
Pakki Sadak Tak

SUB-DIVISION

સંજેક - રાજ્ય કુમાર સિંહ

બાંધાપુર

MEASUREMENT BOOK

MB No:- 3534

2nd A/c BILL

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
Name of Road:-	NH Lot Se				
Dugru patti	Khas Enam				
miya Ji talu to Pura					
Pakki Sadak Tak.					
Agency:-	Raju Kumar Singh				
Agreement no:-	15880/22-23				
Date of Start:-	10.02.2023				
Date of Completion:-	09.02.2024				

Date of measurement:- 12.08.23

① providing and applying
primer coat with
bitumen emulsion (SS-1)

Area for mangro
= 120.44 m^2
 0.075 m
= 1605.87 m^2

Sagun
12.08.23

Date of measurement:- 13.08.23

② providing and applying
tach coat with
bitumen emulsion (RS-1)

Qty. Same as primer
coat = 1605.87 m^2

③ providing, laying and
rolling of close

Continuation

ABSTRACT OF COST

17

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
①/③ Clearing and grubbing road land —					
Qty. vide TMBP ⑥					
1. no:- ① = 0.42 Ha					
@ Rs 52970 = 32/Ha					Rs 22247 = 00
②/④ Excavation for roadway in soil with —					
Qty. vide TMBP ⑥					
1. no:- ② = 115.39m ²					
Qty. vide TMBP ⑤					
1. no:- ① = 51.935m ²					
					167.325m ²
@ Rs 75 = 57/m ²					Rs 12645 = 00
③/⑤ Construction of embankment with material — 1000.0m lead					
Qty. vide TMBP ⑧					
1. no:- ③ = 350.0m ²					
@ Rs 190 = 07/m ²					Rs 66524 = 00
④/⑥ Construction of embankment with material — 100.0m lead					
Qty. vide TMBP ⑧					
1. no:- ④ = 734.82m ²					
@ Rs 154 = 28/m ²					Rs 110368 = 00
⑤/⑥ Const. of granular sub base by providing well graded —					

Continuation

C/o Rs 214784 = 00

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
Qty. vide TMBP (9)					
1. no:- (5) = 227.623m ²					
Qty. vide TMBP (15)					
1. no:- (2) = 34.50m ²					
		262.123m ²			
@ Rs 2723 = 16/m ²					Rs 713803 = 00
⑥/⑨ P/L, spreading and compacting					
MBMGRS					
Qty. vide TMBP (9)					
1. no:- (6) = 150.815m ²					
Qty. vide TMBP (16)					
1. no:- (3) = 60.47m ²					
		211.285m ²			
@ Rs 3666 = 75/m ²					Rs 816986 = 00
⑦/⑩ P/A primer coat with bitumen					
Qty. vide TMBP (14)					
1. no:- (61) = 1605.87m ²					
@ Rs 43 = 29/m ²					Rs 69518 = 00
⑧/⑪ P/A tack coat with bitumen					
Qty. vide TMBP (14)					
1. no:- (61) = 1605.87m ²					
@ Rs 14 = 8/m ²					Rs 23783 = 00
⑨/⑫ P/L and rolling of close graded					

Continuation

Rs 23783 = 00

C/o Rs 1838874 = 00

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
Qty. vide Tmbf (5)					
1. no:- (2) =					1605.87m ²
@ Rs 226 =					26/m ² Rs 263244=00
(10) (13) Construction of Unreinforced plain Cement Concrete					
Qty. vide Tmbf (16)					
1. no:- (61) =					281.52m ²
Qty. vide Tmbf (9)					
1. no:- (07) =					330.48m ²
					612.00m ²
@ Rs 7078 =					45/m ² Rs 4332011=00
(11) (17) P/F typical masonry brickwork in form					
atong Sign board					
Qty. vide Tmbf (10)					
1. no:- (8) =					2 nos
@ Rs 9575 =					80/No. Rs 19147=00
(12) (24) E/W in excavation for structures as per design					
Qty. vide Tmbf (10)					
1. no:- (9) =					36.69m ²
@ Rs 279 =					09/m ² Rs 10240=00
(12) (25) Laying, bedding on well compacted					
Qty. vide Tmbf (10)					
1. no:- (10) =					4.26m ²
@ Rs 493 =					78/m ² Rs 2103=00
Continuation					
C/o Rs 6565719=00					

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
⑭ (26) Providing concrete for plain concrete in open foundation					
Qty. vide TMBP ⑩					
1. no:- ⑪ = 3.234 m ²					
@ Rs 5538=00/m ²					Rs 17910=00
⑮ (27) Head wall in brick masonry work in cm					
Qty. vide TMBP ⑪					
1. no:- ⑫ = 28.03 m ²					
@ Rs 5401=45/m ²					Rs 151402=00
⑯ (28) P/L R.C.C pipe N/3 (600mm dia)					
Qty. vide TMBP ⑪					
1. no:- ⑬ = 15.00m					
@ Rs 2594=18/m					Rs 38912=00
					Rs 6773943=00
Less 15.17% as per agg. (-)					Rs 1027607=00
					Rs 5746336=00
Add 12% GST (+)					Rs 689560=00
Add 1% L.Cess (+)					Rs 574634=00
Add Saigniorage fee (+)					Rs 66252=00
					Rs 7078782=00
Less for prev. allotment (-)					Rs 3874647=00

Continuation Rs 3203935=00

Sagub
25.08.23
J.E

25/08/23
AE

C&P
mm
25/08/23
EE