

Schedule XLV-Form No. 134

MR. Mrs. Hemant Jaisingh

Kinjar Kuthra Road Mangarhat to Kotniga

Manikpur

DIVISION

(Kuthra -)


SUB-DIVISION

834

MEASUREMENT BOOK

Agency - Chandan Bhushan Singh.

प्रमाणित किया जाता है कि इस माप
पुस्तक में कुल 100 पन्ने मशीन
से बनाए गए हैं, जो श्री लक्ष्मी कृष्ण,
लक्ष्मी अभियंता, काम अवाल
प्रमंडल, कृष्ण के पास है
(अर्थात्) किया जाता है।


Executive Engineer
RWD (W) Division
Arwal
20/2/23

Sch. XLV-Form No. 134

RWD Arwal DIVISION
Kotha, SUB-DIVISION

Measurement Book

No. 834

Name of officer Rohit Kumar
A.E. Kumar

Date of first entry _____

Date of last entry _____

Measurement

1st R/A - 1st.

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work -	Kinger Kutha Road				
Mangarhal to Kuthiya	Mangarhal				
Kharou chate	Kharou chate				
Package No. -	MR-N/22-28				Arund/04
Agency -	Chandra Bhusan Singh				
Vill -	Kanyan				DBI - Arund.
Date of start -	09-12-2022				
Date of completion -	08-09-2023				
Scheme -	MR 3054				

Details of Bitumen & Condsin -

Sl. No.	Doc No.	Date	Qty.	Type
1)	22002345	14/3/23	3.88 MT	VH10
2)	22002345	14/3/23	19.73 MT	VH30
3)	22002570	24/3/23	12.0324 MT	VH30

Arinas	14/3/23	AE	4/20
JG		AE	

Measurement

D.O.M - 01-04-2023

Item/Bole (No.)

1) Clearing & Grubbing Road -

do - E/L.

for Bt. - 2x16 V30 X 1.125 = 1080 m²

Continuation

C.O.

13th March 2014

Memo of payments 9636034 -

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
1) S.D. 17. Rs -			4	8180	2 -
2) I.T 14. Rs -				96360	-
3) L-e 14. Rs -				96360	-
4) E. 17 14. Rs -				96360	-
5) S. 17 14. Rs -				96360	-
6) S. 12 Rs -			✓	16991	-
7) Royalty Rs -			✓	26881	4 -
8) f. cost Hotel Rs			✓	66310	-
Total deduction -			13	19357	7 -
9) By cheque Rs.			83	16677	7 -
Total			96	36034	✓
Amount for Rs. 96,36034 -					
Ninety Six Lakh thirty six					

Thrupp - Thrupp 2

Executive Engineer
RWD (W) Division
Arwal

21/7/23

2nd & final Bill

42

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
Name of work	Kinjar Kurtha road				
	Mangalakad to Kothiyamankur				
	Kharuchak mathiya (MR-3034)				
Agreement No.					
Agency	Chandoo Bhushan Singh				
	At Vill - Koziyam, Dist - Arunachal				
Date of Commencement	9.12.2022				
Date of Completion	8.9.2023				
Actual Date of Completion	23.07.2023				
Date of Measurement					
Further Measurement	Nil				
Amount	2517123				
	23/7/23				
	A.E.				
Abstract of Cost					
1) clearing & grubbing road land					
Qty vide TMB, P-34					
0.442 Hect @ Rs = 62032.43/H					Rs 27419.00
2/3) Providing & laying granular Ball-					
has G.S.B					
Qty vide TMB, P-34					
226.55m ³ @ Rs = 2003.46/m ³					Rs = 453884.00
3/4) P/L & Compacting W.B.M. - 11 grade					
Qty vide TMB, P-34					
38.313m ³ @ Rs = 3974.14/m ³					Rs = 152261.00

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
4/3) P/L & Compacting W.B.M. III gr. cl.					
Qty vide TMB, P-34					
198.05 m ³ @ Rs=3993.53/m ³ — Rs=777044.00					
5/2) P/L of Rcc duct pipe for irrigation 300 mm ϕ — do —					
Qty vide TMB, P-34					
22.5 m @ Rs=983.14/m — Rs=22120.00					
6/5) Brick masonry work with CM(1:3) — do —					
Qty vide TMB, P-34					
14.19 m ³ @ Rs=5681.25/m ³ — Rs=80617.00					
7/4) Plastering with CM(1:4) on Culvert — do —					
Qty vide TMB, P-34					
14110.958 m ² @ Rs=178.79/m ² — Rs=19858.00					
3/21) E/W in excavation for structure — do —					
Qty vide TMB, P-35					
139.526 m ³ @ Rs=326.71/m ³ — Rs=45585.00					
9/22) Sand filling in foundn. — do —					
Qty vide TMB, P-35					
2.01 m ³ @ Rs=538.97/m ³ — Rs=1088.00					

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
10/23) Boring RCC M-15 in open					
found'n		— do —			
Qty	vide	TMB	P-35		
17.948 m ³	@ R ₂ = 5842.34/m ³				104838.00
					439022.00
11/24) Boring RCC M-15 in open					
found'n		— do —			
Qty	vide	TMB	P-35		
75.145 m ³	@ R ₂ = 5842.34/m ³				439022.00
					48
2/25) Plain/RCC in Sub-structure					
M-15		— do —			
Qty	vide	TMB	P-35		
37.939 m ³	@ R ₂ = 6306.14/m ³				239375.00
3/28) Supp & Filling HYSD Bar — do —					
Qty	vide	TMB	P-35		
0.984 MT	@ R ₂ = 99843.3/MT				97933.00
14/26) Plain/RCC (M-20) in Sub-structure					
— do —					
Qty	vide	TMB	P-36		
8.226 m ³	@ R ₂ = 6767.75/m ³				62507.00
15/27) Constn of RCC deck Slab — do —					
Qty	vide	TMB	P-36		
7.37 m ³	@ R ₂ = 6847.85/m ³				50469.00

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
16/30) Providing & filling joint sealing comp — do —					
Qty vide TMB, P-36					
24.00m @ Rs = 47.08/m					Rs = 1130.00
17/30) Providing weep hole in p.d. — do —					
Qty vide TMB, P-36					
32.00 Nos @ Rs = 262.18/Nos					Rs = 8390.00
18/31) Drains spout — do —					
Qty vide TMB, P-36					
4.00 Nos @ Rs = 407.51/Nos					Rs = 1630.00
19/6) Providing & applying Prime coat (SS-1) — do —					
Qty vide TMB, P-36					
898.38 m ² @ Rs = 62.89/m ²					Rs = 56499.00
20/9) Providing & applying Thick Coat (RS-1) — do —					
Qty vide TMB, P-37					
898.98 m ² @ Rs = 21.49/m ²					Rs = 19306.00
21/7) Providing & laying MSS - 20mm thick on p.d. pitch — do —					
Qty vide TMB, P-37					
898.98 m ² @ Rs = 239.65/m ²					Rs = 215297.00

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
20 5) P/A Road coat on regular surface — do —					
Qty vide TMB, P-37					
5420.80 m ² @ Rs = 17.88/m ² — Rs = 96924.00					
23 10) P/L & rolling SDBC 25 mm thick — do —					
Qty vide TMB, P-37					
135.520 m ³ @ Rs = 12802.66/m ³ — Rs = 1735017.00					
4 11) Constn of PCC M-30 with 16mm thick — do —					
Qty vide TMB, P-37					
275.321 m ³ @ Rs = 7455.63/m ³ — Rs = 2052692.00					
5 2) Constn of Subgrade & Cattle n shoulder — do —					
Qty vide TMB, P-37					
1145.995 m ³ @ Rs = 234.61/m ³ — Rs = 291782.00					
26(i) 19) P/A Road marking HATC with glass beads — do on BT road					
Qty vide TMB, P-38					
282.20 m ² @ Rs = 823.80/m ² — Rs = 232477.00					
(ii) P/A Road marking HATC with on zebra crossing — do —					

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
Qty vide TMB, P-38 13.76 m ² @ Rs. 823.80/m ² — Rs. 11335.00					
111) P/L Road mark with HATC on B.T. road surface — do — Qty vide TMB, P-38 89.60 m ² @ Rs. 900.00/m ² — Rs. 82436.00					
135) Printing two coats on precast wall of culvert — do — Qty vide TMB, P-38 129.848 m ² @ Rs. 115.90/m ² — Rs. 15049.00					
28) 12) P/F KM Stone post — do — 1) KM Stone — 3 Nos @ Rs. 2567.84/e = 7704.00 1) 20mm Stone — 8 Nos @ Rs. 770.57/each = 6165.00					
29) 13) Retro-reflective Buffer Sign Board with 0.9 sqm — do — Qty vide TMB, P-38 7.68 sqm @ Rs. 14637.93/sqm — Rs. 112419.00					
30) 15) P/F extra reflective Sign Board 1) 600 mm high — 21 Nos @ 4205.52/No — Rs. 88316.00 1) 600 mm Circul — 8 Nos @ 4141.47/No — Rs. 33132.00 1) 600 x 450 mm — 12 Nos @ 3997.73/No — Rs. 47973.00					

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(iv) 3.1 Nos @ Rs 8442.47/No					25327.00
31/16 } Pcc M-15 Boundary pillar - do -					
Qty Mds TMB, P-39					
32.00 Nos @ Rs 632.74/No					Rs 20248.00
32/17 } Painting new letter - do -					
Qty Mds TMB, P-39					
332 Lm @ Rs 0.63/Lm					Rs 209.00
33/18 } Planting of trees & their					
maintenance - do -					
Qty Mds TMB, P-39					
104. Nos @ Rs 1062.66/No					Rs 110517.00
34/ } P/F & erecting a'w/ metal					
beam crush barges - do -					
Qty Mds TMB, P-39					
40.00M @ Rs 3041.43/m					Rs 129657.00
35/20 } P/F of typical logo &					
maintenance - do -					
Qty Mds TMB, P-40					
3.00 Nos @ Rs 9919.21/Each					Rs 29758.00
					Rs 8003429.00
					Rs 1440378.00
Add - 18% GST					Rs 800341.00
Add - 1% Lc					Rs 114393.00
Add - S/F					Rs 9640854.00

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
			B/F	Rs 2	9640854.00
Less - 0.05% as per agreement				Rs	4820.00
				Rs 2	9636034.00
Less - previous amount for HMC				(-)	Rs 9636034.00
Net payable amount				Rs 2	NIL

Arinas
23/7/23
J.E

25/07/2023
JB

* work has been completed as per specification. There are no further measurements left. There is no defect.

Arinas
23/7/23
J.E

25/07/2023
AE

21/07/2023
Q.E.