

MMGSY अंश Part "B"(ii) Const. of RCC Bridge.  
Span  $2 \times 8.0\text{m}$  at ch-1400m. in Kodheli Hanuman  
chowk Road with Approach Road 132.05m

**Schedule XLV-Form No. 134**

Agreement No-299/SBD/MMGSY-2021-22

Name of Agency:- Abhishek Singh

DIVISION

Const. Cost:- 13585229/-

ARARIA

Maint. Cost:- 423303/-

SUB-DIVISION

Total- 14008532/-

PALASI

Bridge  
ch-1400m

# MEASUREMENT BOOK

Date of Commence:- 31.03-2022

Date of Completion:- 30-09-2023

2636

1

| Particulars           | Details of actual measurement |          |    |    | Contents of area |
|-----------------------|-------------------------------|----------|----|----|------------------|
|                       | No.                           | L.       | B. | D. |                  |
| Name of work          | Const. of bridge              |          |    |    |                  |
| Span                  | 2x8 m at ch-                  | 1.400 km |    |    |                  |
| Kodheli Hanuman Chowk | road                          |          |    |    |                  |
| Approach road         | 132.05 m.                     |          |    |    |                  |
| Agency                | Abhishek Singh.               |          |    |    |                  |
| Ag. No.               | 299/SBD/mm/454/20             |          |    |    |                  |
| Date of Commencement  | 31-03-202                     |          |    |    |                  |
| Date of Completion    | 30-09-20                      |          |    |    |                  |
|                       | work done                     |          |    |    |                  |

Continuation

# Abstract of Cost

Sch. XLV-Form No. 134

| Particulars                              | Details of actual measurement |    |    |    | Contents of area |
|------------------------------------------|-------------------------------|----|----|----|------------------|
|                                          | No.                           | L. | B. | D. |                  |
| ① e/w excavation in foundation.          | 117                           |    |    |    |                  |
| 917.686 m <sup>3</sup> (Q.V. TMB P-1)    |                               |    |    |    |                  |
| @ Rs. 323.43/m <sup>3</sup>              |                               |    |    |    | Rs. 296807/-     |
| ② P/V & laying PCC M20 levelling course  | 119                           |    |    |    |                  |
| 40.439 m <sup>3</sup> (Q.V. TMB P-1)     |                               |    |    |    |                  |
| @ Rs. 6645.045/m <sup>3</sup>            |                               |    |    |    | Rs. 268719/-     |
| ③ P/V & laying RCC M30 in sub-structure. | 122                           |    |    |    |                  |
| 11.95 m <sup>3</sup> (Q.V. TMB P-2)      |                               |    |    |    |                  |
| 113.50 m <sup>3</sup> (Q.V. TMB P-3)     |                               |    |    |    |                  |
| 125.45 m <sup>3</sup>                    |                               |    |    |    |                  |
| @ Rs. 8681.155/m <sup>3</sup>            |                               |    |    |    | Rs. 1089051/-    |
| ④ S/F/P HYSD bar in sub-structure.       | 124                           |    |    |    |                  |
| 2.963 MT (Q.V. TMB P-2)                  |                               |    |    |    |                  |
| 23.426 MT (Q.V. TMB P-3)                 |                               |    |    |    |                  |
| 24.389 MT                                |                               |    |    |    |                  |
| @ Rs. 69596.033/MT                       |                               |    |    |    | Rs. 1697378/-    |
|                                          |                               |    |    |    | Rs. 3351955/-    |
| QST 12%                                  |                               |    |    |    | Rs. 402235/-     |
| L-C 1%                                   |                               |    |    |    | Rs. 33519/-      |
| S. Fee                                   |                               |    |    |    | Rs. 21101/-      |
|                                          |                               |    |    |    | Rs. 3808810/-    |
| Less 1.70% below                         |                               |    |    |    | Rs. 64750/-      |
| Continuation                             |                               |    |    |    | Rs. 3744060/-    |

22/06/23  
OE

7/8/23  
OE