

कार्यपालक अभियंता का कार्यालय,
ग्रामीण कार्य विभाग, कार्य प्रमंडल पकड़ीदयाल।

पत्रांक 1544 अनु०

पकड़ीदयाल दिनांक 25.8.23

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, पकड़ीदयाल।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी-सह-सचिव,
बिहार ग्रामीण पथ विकास अभिकरण,
बिहार, पटना।

विषय :-

(New Maintenance Policy 2018) अन्तर्गत चयनित पथों के लिए
प्राप्त राशि का उपयोगिता प्रमाण-पत्र एवं अधियाचना के संबंध में।

महाशय,

उपरोक्त विषय के संबंध में कहना है कि (New Maintenance Policy 2018)
अन्तर्गत चयनित पथों के लिए उपयोगिता प्रमाण-पत्र एवं अधियाचना विहित प्रपत्र में तैयार
कर आवश्यक कार्रवाई हेतु समर्पित किया जाता है।

- अनु०- 1. उपयोगिता प्रमाण-पत्र Form GFR 19A
2. अधियाचना पत्र।
3. प्रतिवेदन की छायाप्रति।

विश्वासभाजन


25.8.23

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल पकड़ीदयाल।


25/8/2023


25/08/23

Form.GFR 19-A Form.

(See Government of India's Decision (1) below Rule .150)
Form Of Utilisation Certificate up to the Month Of August 2023
(New Maintenance Policy 2018)

वर्ष 2018-19, 2019-20 एवं 2020-21 में चयनित पथों के लिए उपयोगिता प्रमाण पत्र

PIU -

SL. No.	Name Of Scheme	Sanction No. & Date With Amount	Amount Received (InRs.)	Particulars
1	Construction Of Rural roads Under (New Maintenance Policy 2018)	Lt. 37 (We) Dt. 27.05.2020 Rs. 75,00,000.00 Lt. 45 (We) Dt. 18.06.2020 Rs. 01,04,50,000.00 Lt. 47 (We) Dt. 24.06.2020 Rs. 96,00,000.00 Lt. 72 (We) Dt. 07.10.2020 Rs. 01,03,00,000.00 Lt. 77 (We) Dt. 14.10.2020 Rs. 01,45,00,000.00 Lt. 80 (We) Dt. 05.11.2020 Amount. Rs. 01,36,50,000.00 Lt. 82 (We) Dt. 13.11.2020 Amount. Rs. 01,35,50,000.00 Lt. 84 (We) Dt. 26.11.2020 Amount. Rs. 01,16,00,000.00 Lt. 86 (We) Dt. 11.12.2020 Amount. Rs. 04,71,14,000.00 Lt. 05 (We) Dt. 12.01.2021 Amount. Rs. 04,88,72,500.00 Lt. 17 (We) Dt. 26.02.2021 Amount. Rs. 04,47,26,500.00 Lt. 20 (We) Dt. 19.03.2021 Amount. Rs. 06,09,42,938.00 Lt. 20 (We) Dt. 19.03.2021 Amount. Rs. 06,09,42,938.00 Lt. 35 (We) Dt. 14.03.2023 Amount. Rs. 06,09,42,938.00 Lt. 60 (We) Dt. 07.04.2023 Amount. Rs. 01,49,00,000.00 Lt. 67 (We) Dt. 27.04.2023 Amount. Rs. 01,77,87,000.00 Lt. 72 (We) Dt. 10.05.2023 Amount. Rs. 11,18,55,000.00 Lt. 81 (We) Dt. 31.05.2023 Amount. Rs. 07,06,59,000.00 Lt. 84 (We) Dt. 08.06.2023 Amount. Rs. 03,02,73,000.00 Lt. 92 (We) Dt. 28.06.2023 Amount. Rs. 05,25,84,000.00 Lt. 100 (We) Dt. 14.07.2023 Amount. Rs. 01,25,59,000.00 89,05,85,852.00	89,05,85,852.00	Certified that out of Rs. 89,05,85,852.00 received during the year 2017-18 in favour of EX. Engineer, R.W.D W.D Pakridayal sum of Rs. 80,54,75,099.00 has been utilized for the purpose of New Maintenance Policy 2018) schemes as given in the margin for which it was sanctioned and that the balance of Rs 08,51,10,753.00 remaining Unutilized at the end of the period under.
		89,05,85,852.00	89,05,85,852.00	

2. Certified that I have satisfied myself that the conditions on which the grant in aid was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was Sanctioned.

Kind Of Checks Exercised :-

- xxxvi) Works have been supervised by Executive Engineer/Superintending Engineer.
- xxxvii) Periodical inspection has been conducted by Executive Engineer/Superintending Engineer.
- xxxviii) Construction material have been tested.
- xxxix) Measurements have been recorded in the MB'S and test check conducted by the Assistant.
- xl) All other codal Formalities have been Observed.

3. Physical Progress Achieved:

- i) Construction Of Road Works.
- ii) Construction Of CD works.

[Signature]
D.A.O, GRADUATE,
Rural Works Department,
Works Division Pakridayal.

[Signature]
25.8.23
Executive Engineer,
Rural Works Department,
Works Division Pakridayal.

**OFFICE OF THE EXECUTIVE ENGINEER,
RURAL WORKS DEPARTMENT, WORKS DIVISION, Pakridayal.**

Name of Works Division : Pakridayal

Requisition Format for Scheme Head- MR(3054) under Bihar Rural Road Maintenance Policy-2018 (Initial Rectification and Surface Renewal)

Sl. No.	Package No.	Name of Road	Project ID as per MIS	Administrative Approval (AA) Letter No & Date	Administrative Approval (AA)		Agreement Amount (in Lakh)		Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Allocated Amount (in lakh)	Up-to-date expenditure as per MIS (in Lakh)	Requisition against work done. (in Lakh)	Remarks
					Length (in Km)	Amount of (in lakh)	Initial Rectification with Surface Renewal (in lakh)	5 Years Routine Maintenance (in Lakh)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
	MR-N/21-22 Pakridayal/03	Shikarganj Patah Road To Balua Urf Dumri Govind.	NFA22000311	Latter No. 1099 Date- 31.03.2021	2.200	80.57500	61.53958	12.49289	04-MBD/2022-23 Date- 06.05.2022 Supp. Agg. No. 15 M.B.D/2023-24 Date - 06-07-2023	05.02.2023	In Progress	3194	75	5.00	58.47000	58.47000	0.28841	
2	MR-N/21-22 Pakridayal/03	Kodariya To Madhubani.	NFA22000309	Latter No. 1099 Date- 31.03.2021	1.800	74.85500	63.11636	15.48289	04-MBD/2022-23 Date- 06.05.2022 Supp. Agg. No. 15 M.B.D/2023-24 Date - 06-07-2023	05.02.2023	In Progress	3020	25	5.00	59.96000	59.59843	2.77866	
3	MR-N/21-22 Pakridayal/03	Patahi Shikarganj Road To Bela Balju.	31708602122	Latter No. 1099 Date- 31.03.2021	3.000	116.51700	101.52334	27.27439	04-MBD/2022-23 Date- 06.05.2022 Supp. Agg. No. 15 M.B.D/2023-24 Date - 06-07-2023	05.02.2023	In Progress	3092	25	5.00	96.45000	96.45000	1.97902	
4	MR-N/21-22 Pakridayal/03	Parsauni Kapoor R.E.O Road To Rampur Manorath.	31708602044	Latter No. 1099 Date- 31.03.2021	3.450	136.23500	114.56417	35.05231	04-MBD/2022-23 Date- 06.05.2022 Supp. Agg. No. 15 M.B.D/2023-24 Date - 06-07-2023	05.02.2023	In Progress	3165	25	5.00	108.83000	108.83000	1.42668	
1 Signed Hard Copy and Soft Copy (in excel) of recorded IRI is enclosed.																		
2 Under Progress has been uploaded in MIS.																		
A.E																		


D.A.O. Grade-I,
R.W.D., Pakridayal


Executive Engineer,
Rural Works Department,
Works Division, Pakridayal


Name of Customer: M/S Kumar Construction Comp.
 Name of Work/ Road: Kodaria - Madhubani - Path
 Lab Job number:
 Date: 29-06-2022
 Section No.: 64

Test Date: 29-06-2022 Road Name: Kodaria - Madhubani - Path
 Machine No: 437 Road Type: (R) RURAL ROAD
 Start S No: Side: Interval
 Start E No:
 Weather: Normal UIV Range: 1042 To 5000 1000 mm/km
 Start Location: 26 561265 85 Dist Range: 0 To 1.7 0.1 * 1000 m
 End Location: 26 550922 85 1 Equation: $Y = 0 * X^2 + 0.954 * X + 1.345$

Print Generate Report and Graph

Redraw Graph

Map View



[Signature]

20/6/22
 CB

Name of Road :- Kodaria - Madhubani - Path

Contractor Name:- M/S Kumar Construction Company

Date	Time	Section	Length	Bumps	Speed	OR	IRI	CATEGORY
		No.	in km	in mm	Rate	mm/km	mm/km	ROAD
29/ 6/ 22	10: 32: 47	64	0.1	310	0	3100	3091	G
29/ 6/ 22	10: 33: 0	64	0.1	310	20.2	3100	3091	G
29/ 6/ 22	10: 33: 22	64	0.1	330	30.3	3300	3282	G
29/ 6/ 22	10: 33: 22	64	0.1	310	20.2	3100	3091	G
29/ 6/ 22	10: 34: 0	64	0.1	260	30.3	2600	2614	G
29/ 6/ 22	10: 34: 32	64	0.1	380	20.2	3800	3759	G
29/ 6/ 22	10: 34: 32	64	0.1	350	20.2	3500	3473	G
29/ 6/ 22	10: 35: 0	64	0.1	320	20.2	3200	3187	G
29/ 6/ 22	10: 35: 8	64	0.1	240	40.4	2400	2424	G
29/ 6/ 22	10: 35: 8	64	0.1	200	30.3	2000	2042	G
29/ 6/ 22	10: 35: 8	64	0.1	220	30.3	2200	2233	G
29/ 6/ 22	10: 35: 43	64	0.1	370	30.3	3700	3664	G
29/ 6/ 22	10: 36: 0	64	0.1	340	30.3	3400	3378	G
29/ 6/ 22	10: 36: 0	64	0.1	290	30.3	2900	2901	G
29/ 6/ 22	10: 36: 0	64	0.1	290	30.3	2900	2901	G
29/ 6/ 22	10: 36: 18	64	0.1	290	30.3	2900	2901	G
29/ 6/ 22	10: 38: 0	64	0.1	350	20.2	3200	3187	G

Total:- 48318

Avg IRI :- 3020

[Signature]

[Handwritten mark]

Scheme:- MR New Policy

Division:- Pakridayal

Latitude	Longitude	Event
26.561265	85.202542	Normal
26.560357	85.202272	Normal
26.559757	85.202	Normal
26.559593	85.200622	Normal
26.5588	85.200505	Normal
26.558095	85.201143	Normal
26.5573	85.20074	Normal
26.556837	85.201413	Normal
26.556018	85.20116	Normal
26.555428	85.20047	Normal
26.554902	85.199662	Normal
26.554157	85.198988	Normal
26.553382	85.198518	Normal
26.55252	85.198248	Normal
26.551643	85.197962	Normal
26.550922	85.19744	Normal

$$Y = 0 * X^2 + 0.954 * X + 134.5$$

$$X = 11695$$

$$Y = 11291$$

(R) RURAL ROAD

Good	Average	Poor
<4000	4001-5000	>5001