

संवेदक :- अनिल कुमार सिंह

Schedule XLV-Form No. 134

सुअडायड / ए नो डिवा डीवा एनोडो / नमोस्य (GEN)

२५१२७

R.M.D. PHULPARAS DIVISION

R.M.D. PHULPARAS SUB-DIVISION

MEASUREMENT BOOK

365

प्रमाणित किया जाता है कि इस मापी
पुरत पंजी से मशीन द्वारा मुद्रित कुप
01 से 100 तक अंकित है जो
सहायक अभियंता ग्रामीण कार्य
विभाग कार्य उपर प्रमाणित फव्व
रस के नाम से निर्गत किया जाता है।

23/2/23

EXECUTIVE ENGINEER
Rural Works Department
Works Division Phulparas

23/2/23

Schedule XLV- Form No.- 134.

RWD Phulparas DIVISION

RWD Phulparas SUB-DIVISION

MEASUREMENT BOOK

No. 365

Name of officer

Date of first entry

Date of last entry

प्रमाणित किया जाता है कि इस माप

1st on 7c bill

Name of the work-
Situation of work-
Agency by which work is executed-
Date of measurement-
No. and date of agreement-
(These four lines should be repeated at the commencement of the measurements relating to each work)

01

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work :- Const ⁿ of Road & CD work from Sigabatti to Noniya Tola under MNGS (GEN) Dhanaga Sema.					
Agency :- Anil Kumar Singh					
Agreement No. 238072-2022-23					
Date of commencement :- 23.2.2023					
Date of completion :- 22.2.2024					
Date of Measurement :- 4.4.23 As per agreement					
(1) Providing & fixing of Working B.M. & Reference Pillars - 9 Nos					

(2) Clearing & Grubbing of Road land including uprooting.					
1st Km.	4 Nos	30.0M	3.50 (nw)	-	420 M ²
	4 Nos	30.0M	3.50 (nw)	-	420 "
	4 Nos	30.0M	3.50 (nw)	-	420 "
	4 Nos	30.0M	3.50 (nw)	-	420 "
	4 Nos	30.0M	3.50 (nw)	-	420 "
	2 Nos	25.0M	3.50 (nw)	-	175 "
L/Road,	4 Nos	30.0M	3.50 (nw)	-	420 "
	4 Nos	30.0M	3.50 (nw)	-	420 "
	4 Nos	30.0M	3.50 (nw)	-	420 "
	2 Nos	30.0M	3.50 (nw)	-	210 "
	1 Nos	3.0M	3.50 (nw)	-	10.50 "
					3755.50 M ²
					OR 0.28 Hect.

Continuation

4th and final bill.

34

Sch XLV Form No. 134

Sch XLV Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
Name of Work:- Const ⁿ of Road & work from Sugapatti to Naniya Tal					
Dhanajya Simg under MMGSY (GEN)					
Agency:- Anil Kumar Singh					
Agreement No. 23 SBD/2022-23					
Date of commencement:- 23.02.2023					
Date of completion:- 22.02.2024 As per agreement					
Date of Actual completion:- 17.10.2023					
Date of entry. 23.11.23					
Further Measurement - NIL					
6723 28.11.23 30					

Abstract of Cost:-					
(1)	Providing & fixing of				
1	grouting Bm & Reference				
	Pillars				
9 Nos		Vide TMB			
		P-26			
	@ 2567.87/m - R			23.11.20	
(2)	clearing & Grubbing				
2	of Road land including				
	uprooting ----- E/1				
0.376 hect		Vide TMB			
		P-26			
	@ 53879.81/haect R			29.257.00	
(3)	Dismantling of existing				
3	Structure ----- E/1				
49.50 M ³		Vide TMB			
		P-26			
	@ 2371.67/M ³ - R			11765.00	
Continuation				2.55.135.00	

[illegible]