

Panchayat Bhawan Borahata Yadav Tol

(1919654) 516R

Schedule XLV-Form No. 134

Phul Patua DIVISION

Khustana SUB-DIVISION

MEASUREMENT BOOK

M.O.B. NO - 374/2022-23

Cont => R. V. S. Ganeshha

प्रमाणित किया जाता है कि इस मापीयुक्त में मशीन द्वारा मुद्रित 100 एचको रूब है, जो सहायक अविद्यालय, वसतीग कार्य विभाग, कार्य प्रमंडल पुल्परस को निम्नित किया जाता है।

11/4/23

EXECUTIVE ENGINEER
Rural Works Department
Works Division Phulparas

01.04.2023

Sch. XLV—Form No. 134

Phulparas DIVISION
Khutanna SUB-DIVISION

Measurement Book

M.B. No. 374/2022-23

Name of Officer EXECUTIVE ENGINEER
Rural Works Department
Works Division Phulparas

Date of first entry 01.04.2023
Date of last entry

1st on A/C Bill

Name of work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name - Const. of Rd from Panchayat					
Chawan baraha to Yadav Tol					
Agency - R.V.S. Ganesh Infrastructures					
L.P. Shrivastava Singh, Flat No-105					
Agreement No - 21 SBD / 2022-23					
Date of start - 16/2/23					
Date of completion - 15/11/23					
1) Providing & fixing of working					
benchmark pillars 2 nos per					
$8 \times 0.597 = 4.77$					5 no.
2) Clearing and grubbing					
Red land including uprooting					
$2 \times 10 \times 30 \times 1.75 \text{ m} =$					1050 m ²
$2 \times 9 \times 30 \text{ m} \times 1.75 \text{ m} =$					945 m ²
$2 \times 27 \text{ m} \times 1.75 \text{ m} =$					94.5 m ²
					2089.5
					0.20895 Ha
3) Dismantling of existing					
structures like culvert bridge					
$2 \times 6.20 \text{ m} \times 0.825 \text{ m} \times 3 \text{ m} =$					30.69 m ³

Continuation

Abstract of cost

12

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1/1) Providing & fixing of work					
Qty vide T.M.B Pg- 5					
5 no. @ Rs 2712.32					13562
2/2) Clearing and grubbing Rd					
Qty vide T.M.B Pg- 5					
0.20895 Hect @ Rs 59726.13					12480
3) Dismantling of existing str					
Qty vide T.M.B Pg- 5					
30.69m ³ @ Rs 277.43					8514
4/5) Removing all type of M.P					
Qty vide T.M.B Pg- 5					
5 m @ Rs 275.91					1380
5/18) Earthwork in excavation					
Qty vide T.M.B Pg- 5					
15.65m ³ @ Rs 336.84					5272
6/19) Providing M.S P.C.C. at level					
Qty vide T.M.B Pg- 5					
2.83 @ Rs 7498.13					21220
7/20) Plain cement concrete (1:1.5:4)					
Qty vide T.M.B Pg- 5					
12.78m ³ @ Rs 8478.67					108357
8/21) Providing and laying R.C					
Qty vide T.M.B Pg- 5					
7.5 m @ Rs 3008.98					22567
10/6) Excavation for roadway					
Qty vide T.M.B Pg- 6					
74.625m ³ @ Rs 99.69					7439

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
7/4) Providing and laying of hot					
Qty vide T.M.B Pg-10					
119.4m ² @ Rs 762.51 =					91044
9) Construction of earthen shoulder					
Qty vide T.M.B Pg-10					
639.98m ³ @ Rs 251.62 =					162032
13) Laying brick rolling layer					
Qty vide T.M.B Pg-10					
594m ² @ Rs 508.11 =					301812
Construction of embankment					
Qty vide T.M.B Pg-11					
80.24m ³ @ Rs 248.25 =					19920

Qty vide T.M.B Pg-11					
320.97m ³ @ Rs 177.85 =					57085
21/22) Painting on parapet wall					
Qty vide T.M.B Pg-11					
7.68m ² @ Rs 109.43 =					840
					5465409
Add 12% G.S.T =					655849
Add L.C 1% =					54654
Add S.F 10% =					22376
					6198288
Less 17.77% below average					1101436
					5096852
Less previous paid the bill					4452897
					643955

Continuation

As per sheet
13/11/2023
J.E