

Scheme - MMGSY (NDB)

Agg. No. - 02 / MMGSY (NDB) 2023-24

Schedule XLV-Form No. 134

Name of Work - Tubarkpur to Nawada

Agency - Shivcon Estate Pvt. Ltd.

EE Baid (1st)

DIVISION

Chapra-1

AE Baid (1st)

SUB-DIVISION

Block - Rivilgand

No. - 4015

MEASUREMENT BOOK

Name to work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

Record measurement

Est. on A/c bill

Name of work: Construction and

maint. of road from

Mamrakpur to Newadka

M.M. No. 4 (NDB)

L.F. 0.90 Km

Agg. No. - 02/SBD/M.M. No. 4/NDB/2023-24

Name of agent: - Shri Venkatesh Pvt. Ltd.

Date to commence the work - 30/06/2023

Date to complete the work - 29/06/2024

Agg. Value: - Rs (58,15,984.45 + 916,760.57)

= Rs 67,32,745.00

Below = - 0.00%

Work done

⊕ Providing and fixing

of bench mark pillars

do all complete sub -

0.895 Km

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(7/6) Providing and laying construction of embankment for 100m lead do all comp job V.P. No. (7/6)					
60863 m ³ @ Rs 244 = 489/m ³ = Rs 1,48,803.00					
(8/5) Providing and laying W.S.B road do all comp job V.P. No. (8/5)					
458.13 m ³ @ Rs 3593 = 461/m ³ = Rs 16,96,292.00					
(9/5) Providing and laying W.B.M curbing 3 do all comp job V.P. No. (9/5)					
254.23 m ³ @ Rs 5172 = 93/m ³ = Rs 13,15,114.00					
- Rs 32,45,473.00					
Add 18% GST & 1/2 lab					
.. ..					
SEI & STORAGE FEE = Rs 19,070.00					
= Rs 39,11,183.00					
51/11/2023 S.e					