

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Name of work!</u> — construction of road from LOS 3 Nautalga to chhotk ^e Rajwa.					
Agency — Rameshwar Yadav					
Agg No — 39/SBD/2021-22					
Aggr. value — Rs 7726756/-					
Date of commencement — 25/11/21					

Record measurement

① cement concrete Pavement: — construction of unreinforced plain cement concrete etc.

$$01 \times 30.00 \times \frac{1}{3} (9.70 + 3.75 + 3.75) \times 0.16 = 27.52 \text{ M}^3$$

$$01 \times 21.00 \times \frac{1}{2} (3.75 + 3.84) \times 0.160 = 12.75 \text{ M}^3$$


$$03 \times 30.00 \times 3.75 \times 0.160 = 54.00 \text{ M}^3$$

$$01 \times 20.00 \times \frac{1}{3} (3.75 + 3.85 + 3.75) \times 0.160 = 14.75 \text{ M}^3$$

$$01 \times 10.00 \times 3.75 \times 0.160 = 6.00 \text{ M}^3$$

Continuation

115.02 M³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B/F $\Rightarrow$ Rs	4680842/-	
Add GST + Upd			(+) Rs	608509/-	
Add siegmye (update)			(+) Rs	34726/-	
				Rs 5324077/-	
Less as per @14.53% agreement			(-) Rs	758681/-	
Total we done Amnt $\Rightarrow$				Rs 4565396/-	
deduction on paid earlier $\Rightarrow$				Rs 3343851/-	
Amount to be Paid $\Rightarrow$				Rs 1221545/-	
					
			11/12/23 A.E		01/12/23 SE/Personnel