

Agency - Sathish Kumar
Ajmer

800-01500(NDB)23-24

Jamw-Kavide PL Savelen m Khylan
to Kotturani Jangalhan. H.M. Muly
HIDB,

Schedule XLV-Form No. 134

JAMUL DIVISION

KHIGIRI SUB-DIVISION

3208

Measurement Book

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	200/00 A/c bill				
N/W -	Jamun' Kaulakol road				
	Sakdori via Khelari'				
	Road to Khairbatori				
	Jamkपुरा,				
Agency -	Satish Kumar,				
Agreement No -	01 (SBD)/MOB/2023-2				
Date of start -	15-07-2023.				
Date of completion -	14-07-2024				
<u>Record Measurement</u>					
1. providing, carrying, spreading and compacting Mechanically					
crushed stone aggregate					
of WBM (5-11) etc.					
(in BT Portion)					
$1 \times 30 \times (3.75 + 5.30) \times 0.025$					
2					
$= 10.18 m^2$					
$3 \times 30 \times 3.75 \times 0.025 = 25.31$					
$2 \times 30 \times 3.75 \times 0.025 = 16.88$					
$1 \times 30 \times (3.75 \times 5.60) \times 0.025 = 10.52$					
2					
$10 \times 30 \times 3.75 \times 0.025 = 84.38$					
$1 \times 30 \times (3.75 + 5.80) \times 0.025 = 10.74$					
2					
$3 \times 30 \times 3.75 \times 0.025 = 25.31$					
$1 \times 30 \times (3.75 + 5.40) \times 0.025$					
2					
$= 10.29 m^2$					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of work</u>					
1. Setting out work complete. Const. benchmark etc.					
Qty vide item (1), P-11					
2.850 km @ 13762/km					
					Rs = 39809 = 00
2. Clearing Grass & removal of Rubbish etc.					
Qty vide item (2), P-11					
1.26 Ha @ 19164.04/Ha					
					Rs = 24147200
3. Dismantling of existing structure like culvert, bridges etc.					
20 cement concrete etc.					
Qty vide item (3), P-11					
3 m ³ @ 658.99/cum					
					Rs = 1972 = 00
4. Reinforced cement concrete.					
Qty vide item (4), P-11					
6.0 m ³ @ 1649/m ³					
					Rs = 9894 = 00
5. Dismantling brick/tilt work. Stone Masonry etc.					
Qty vide item (5), P-12					
49.50 m ³ @ 753.93/cum					
					Rs = 37320 = 00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
6. Excavation for soil using hydraulic excavators, 2 trippers with disposal.					
Qty vide item (5), P-12					
623.08 m ³ @ 106.71/cum					
Rs = 66489.00					
7. Removal of unsuitable soil with disposal up to 1000m.					
Qty vide item (7), P-12					
124.62 m ³ @ 106.21/cum					
Rs = 13298.200					
8. Const. of Embankment with material obtained from roadway cutting etc.					
Qty vide item (8), P-12					
498.46 m ³ @ 65.97/cum					
Rs = 32883.00					
9. Const. of Embankment with approved material obtained from borrow pit level up to 1000m etc.					
Qty vide item (9), P-12					
9633.27 m ³ @ 180.26/cum					
Rs = 1736493.00					
10. Const. of Embankment with approved material obtained borrow pit level up to 1000m etc.					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty vide item (10), P (13)					
2408.32 m ³ @ 254.13/m ³					
				RS = 2612026200	
11/11 Construction of subgrade and earthen shoulder etc for subgrade.					
Qty vide item (11), P (13)					
4851 m ³ @ 255.91/cum					
				RS = 1241419200	
12/12 Construction of granular sub base (G.S.B. or 1) etc					
Qty vide item (12), P (13)					
2044.81 m ³ @ 2326.19/m ³					
				RS = 4756612200	
13/13 Providing, laying, spreading and compacting mechanically crushed stone agg of W.B.M-II					
Qty vide item (13), P No. (19)					
817.60 m ³ @ 3711.45/cum					
				RS = 3034498200	
14/33 E/W Excavation for Foundation of structure up to 3.00 m deep.					
Qty vide item (14), P (13)					
190.98 m ³ @ 383.28/m ³					
				RS = 73199200	
15/34 Providing M.S P.C.C (1:2:5) as hemelling course in Fdn.					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty vide item (14), P - (14)					
30.36 m ³ @ 7519.45/m ³					
					Rs = 228291.00
<u>16</u> <u>35</u> Plain/Reinforced cement Concrete m-20 in substructure					
Qty vide item (15), P - (14)					
166.86 m ³ @ 8162.98/cum					
					Rs = 1362025.200
<u>12</u> <u>36</u> Bedding for Pipe type (B) First class bedding.					
Qty vide item (16), P - (14)					
13.50 m ³ @ 565.85/cum					
					Rs = 2639.00
<u>18</u> <u>37</u> Providing & Laying of RCC NP-3 pipe 300mm dia etc.					
Qty vide item (17), P - (14)					
90m @ 941.11/Rm					
					Rs = 84700.00
<u>19</u> <u>38</u> P/v & Laying RCC Hume pipe dia 600mm dia etc.					
Qty vide item (19), P - (15)					
22.50m @ 4129.40/Rm					
					Rs = 92912.00
<u>20</u> <u>39</u> P/v & Laying RCC NP3 pipe dia 1000mm etc.					
Qty vide item (19), P - (15)					
22.50m @ 7975.25/m					
					Rs = 129454.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
21, Painting on Ramp at wall					
Qty vide item (20) P-15					
99.36 m ² @ 26.84 / sqm					
					Rs = 12603200
22, Providing & Fixing of typical					
21 mmsy informatory sign					
Decorative Citizen Information					
Qty vide item (2) P-15					
2 NO					
Qty vide item (2) P-19					
1 NO					
Total 3 NO @ 13972.25 / Each					
					Rs = 41913200

	Total Rs = 136,89,660 = 00	
Add GST @ 18% Rs = 2464139 = 00		
Add LC @ 1% Rs = 1064		
	2 136897 = 00	
S. fee (10%) Rs = 380,000 = 00		
Total Gr. Rs = 16670696 = 00		
less 10% below offer agreement	Rs = 1667070 = 00	
	Rs = 15003626 = 00	
less Previous Payment on 1st bill P-16	Rs = 11708654 = 00	
	Rs = 3294972 = 00	
Chailup		
25/11/23		
J.E		
Chailup		
29/11/23		



Latitude: 24.815523
 Longitude: 86.126993
 Accuracy: 500.0 m
 Time: 02-10-2023 12:32
 Note: jamui kowakol sakdari vaya khelari road jankpura path

Powered by NoteCam



BIHAR RURAL ROAD DEPARTMENT AGENCY	
GOVERNMENT OF BIHAR	
SITE LABORATORY	
LOCATION OF THE	1. SITE
NAME OF WORK	JAMUI-KAUKOL, SAKDARI VIA KHELARI ROAD TO KAIRBATARI JANAKPURA
PACKAGE NO	WINDY-4008-BRUP-428-JAMUI
AGENCY NAME	SATISH KUMAR, DEODHAR
WORK AGENCY	RWD, WORKS DIVISION JAMUI
INVESTIGATION BRANCH: WINDY/BRUP/428-JAMUI	

Latitude: 24.822993
Longitude: 86.123744
Elevation: 130.85±24 m
Accuracy: 25.5 m
Time: 27-09-2023 17:51
Note: jamui kauakol sakdari via khelari road to kairbatari janakpura

Powered by NoteCam



BIHAR RURAL ROAD DEPARTMENT AGENCY
GOVERNMENT OF BIHAR

SITE LABORATORY

LG. 6TH OF BANG
NAME OF WORK MANGOBANDAR ROAD VIA KEWAL
FARIYATTA TO KHOTAJOR
PACKAGE NO. MMSY-NDB-BRRP-428-JAMUI
AGENCY NAME SATISH KUMAR, DEOGHAR
WORK AGENCY RWD, WORKS DIVISION JAMUI

भारतीय ग्रामीण सड़क विभाग के मुख्य मंत्रालय, सारन, बिहार

Latitude: 24.807095
Longitude: 86.255395
Elevation: 105.82±48 m
Accuracy: 138.0 m
Time: 27-09-2023 19:17
Note: mangobandar road via kewal fariyatta to khotajor

Powered by NoteCam

Agreement No. : 01/SBD(LNDB) / 23-24
BIHAR RURAL ROADS DEVELOPMENT
AGENCY
(GOVERNMENT OF BIHAR)

Agency :- Satish Kumar, AT- Williams Town, Krishnapuri, Deoghar

Tender ID- 123605, Bid ID- 534159

Agreement Value : Rs.- 778.39512.00

BID DOCUMENT
FOR
CONSTRUCTION AND MAINTENANCE OF RURAL ROADS

DISTRICT : JAMUI

BLOCK: KHAIRA & LAXMIPUR

Sl. No.	Name of Road	Length (in Km.)	Cost of Const. (Rs. in Lacs)	Maintanance Cost (Rs. in Lacs)	Total Estimated Cost (in Lacs)
01	Jamui-Kawakol Sakdari via Khelari Road to Kairbatari Janakpura	2.850	282.59731	27.27452	309.87183
02	Mangobandar Road via Kewal Fariyatta to Khotajor	1.540	152.99586	16.10757	169.10343
03	Pidraun Road to Alakjara Aadiwasi Tola	1.600	117.22035	12.42088	129.64123
04	Sabalpur to Sukhasan Aadiwasi Tola	1.020	105.00604	11.60651	116.61255
05	Mohanpur Main Road to Purnadih Kasaiya Manjhi Tola	1.860	121.24946	18.40496	139.65442
Total		8.870	779.06902	85.81444	864.88346

Rate Quoted :- 10.00% (Ten Percent) Below
Under


HEAD-MMGSY(NDB BRICKS)

MUKHYAMANTRI GRAM SAMPARK YOJANA

15/7/23
EXECUTIVE ENGINEER
R.W.D (W) DIV
JAMUI



बिहार BIHAR



28/12/02-2023
सतीश कुमार दे. 21/07/2023
सतीश कुमार दे. 21/07/2023 (मालिक)
100051-1010

AT 568451

12-07-2023

श्रीलक्ष्मी कुमार सिंह
स्टाम्प गैर न्यायिक
सा.नं. 1/2003

Agreement

This agreement, made the 15th day of July 2023, between Executive Engineer, R.W.D.(W) Division, Jamui. (hereinafter called "the Employer") of Satish Kumar, At- Williams Town, Krishnapuri, Deoghar. (hereinafter called "the Contractor").

Whereas the Employer is desirous that the Contractor execute Construction of Road and CD Works with maintenance for (A) Jamui-Kawakol Sakdari via Khelari Road to Kairbatari Janakpura (B) Mangobandar Road via Kewal Fariyatta to Khotajor (C) Pidraun Road to Alakjara Aadiwasi Tola (D) Sabalpur to Sukhasan Aadiwasi Tola (E) Mohanpur Main Road to Purnadih Kasaiya Manjhi Tola (Tender Group No. MMGSY-NDB-BRRP-428-Jamui). [name and identification number of Contract] (hereinafter called "the Works") and the Employer has accepted the Bid by the Contractor for the execution and completion of such Works and routine maintenance of the works for 5 years and the remedying of any defects therein at a cost of Rupees 77839512/- (Rupees Seven Crore Seventy Eight Lakh Thirty Nine Thousand Five Hundred Twelve) Only respectively.

[Signature]

[Signature]

15/7/23
EXECUTIVE ENGINEER
R.W.D (W) DIV
JAMUI
15/7/23

Agreement No. -

1. Name of Work :- (A) Jamui-Kawakol Sakdari via Khelari Road to Kairbatari Janakpura (B) Mangobandar Road via Kewal Fariyatta to Khotajor (C) Pidraun Road to Alakjara Aadiwasi Tola (D) Sabalpur to Sukhasan Aadiwasi Tola (E) Mohanpur Main Road to Purnadih Kasaiya Manjhi Tola Road in Khaira & Laxmipur Block, Under Package No.- MMGSY-NDB-BRRP-428-Jamui
2. Name of Agency :- Satish Kumar, At- Williams Town, Krishnapuri, Deoghar
3. Authority :-
4. Agreement Value :- Construction Cost- Rs.- 701.16213 Lakh
Maintenance Cost Rs.- 77.23299 Lakh
Total:- Rs.- 778.39512 Lakh
5. Earnest Money :-
C/P NO-41798106468 Rs- 1750000-00
C/P NO-42071311749 Rs- 196000-00
C/P NO-41798105931 Rs- 1700000-00
C/P NO-42071314332 Rs- 1550000-00
Total - 5196000-00
6. Date of Commencement :- 15-7-23
7. Date of Completion :- 14-7-24
8. No. of Items of Work :- 51+53+47+49+49 = 249 Nos only.
9. Rate Quoted :- 10 % (Ten Percent) Below.

Satish Kumar

7/5/23

und 17/7/23
EXECUTIVE ENGINEER
R.W.D (W) DIV
JAMUI
17/7/23