

Sch. XLV—Form No. 134

Sch. XLV—Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
Name of work: Construction of Road and CD work for Paraul Koriyani to Ramnagar mahadalit Tol under mmsx (SC)					
Name of contractor: Bimlesh Kumar Const. Pvt Ltd.					
Agst. No.: 655BD/2020-2021					
Agst Amount: 14786195.00					
D.O. Commencement :- 07/07/20					
D.O. Completion :- 06/07/21					
Actual date of comp: 30/07/23					
1/ Providing and fixing working Benchmark Pillar					
Qty vide TMB P.No-50					
15.0 Nos @ Rs 2442.98 — Rs 36645.00					
2/2 clearing and grubbing road land					
Qty vide TMB P.No-50					
0.64 Hact @ Rs 1133.76 — Rs 32726.00					
3/3 Excavation of Road way					
Qty. vide TMB P.No-38					
37.50 m ³ @ Rs 74.16 — Rs 2781.00					

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
25/28 Providing m:15 Revealing					
Course of vide m:15					107476.00
18.38 m ³ @ B 5847.45 - B 24179.00					
26/29 P.C.C/R.C.C in sub str.					
Qty vide m:15					
134.86 m ³ @ B 6665.92 - B 898966.00					
27/30 Providing laying R.C.C pipe					
Qty vide m:15					
30.0 m @ B 3928.62 - B 117859.00					
28/31 Painting on parapet wall					
Qty vide m:15					
82.56 m ² @ B 97.18 - B 8023.00					
					B 11425161.00
Add GST @ 12%					B 1371019.00
Add L.C @ 1%					B 114252.00
Add S.F					B 11148.00
					B 13025580.00
Deduct below @ 4.56 -					B 593966.00
					B 1243161.40
Deduct Prov Bill -					B 80152601.00
					B 1279013.00
30/11/23					30/11/23

Continuation