

Est on M/C Bill

Name of Work - 1

Situation of work -

Agency by which work is executed -

Date of measurement.

No. and date of agreement

(These four lines should be repeated and the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents or area
	No.	L	B	D	
N/W:-	Sonechak to chainchak				
	under mmgsy (SC)				
Agency:-	Swarnil Kumar Singh				
	Tilkamajhi,				
	Bhagalpur				
Agg N:-	52/SBD/2020-21.				
Date of work start:-					
	12/02/2021.				
Date of work completion:-					
	16/02/2022				

Actual Date of completion
work in progress.



① P/F Working Bench mark
Pillar

1x 1.70 K.m	—	1.70 km
Total:-		1.70 km

② clearing and Grabbing
of road land
for B.T. portion

10 x 30.00 x 3.50	1050.00 m ²
10 x 30.00 x 3.50	1050.00 "
10 x 30.00 x 3.50	1050.00 "
10 x 30.00 x 3.50	1050.00 "
7 x 30.00 x 3.50	735.00 "

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
WBM-III		407.78 m ²			
@ 714.30/m ² x 107					38663.00
PCC-m-15		4.57 m ²			
@ 520.26/m ² x 107					238.00
PCC m20		34.00 m ²			
@ 595.14/m ² x 107					2024.00
CCP-m-30		297.73 m ²			
@ 602.90/m ² x 107					17950.00
Part. (B)					1,17,308.00
Total (A+B)					66,42,311.00
less 7.51% below					4,98,238.00
					61,43,973.00
less previous bill					43,60,018.00
					17,83,455.00
					
materials consumption					
S/chips-		267.95 m ²			
C. sand		133.98 m ²			
					

(Continuation)