

massy (ND 32165) or no 702 to primary
school Borei more

Schedule XLV-Form No. 134

Name of Agency: Bidyanand Gupta

Agreement No 141/32D/massy (ND 32165)
DIVISION 21-22

Cony - 22916302.00 BARD-180 A 702 na

Mainfr 2162075.00 SUB-DIVISION

25078377.00 Bole Kersa/Kanta

MEASUREMENT BOOK

Date of commencement: 03-12-2021 MBAB-2777

Date of completion: 02-06-2023

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(8) P/v R.C.C./R.C.C. M15 in sub-structure					
--- do-do --- all job					
P(13) 118.22 m ³ @ 6162.58 = 697727.00					
(9) P/v R.C.C. M10 in fdm					
P(13) 19.01 m ³ @ 6289.60 = 119565.00					
(10) P/v R.C.C. NP2 H. pipe					
P(13) 15.00 m @ 3089.82 = 46257.00					
(11) P/v R.C.C. M25 in sub-structure					
--- do-do --- all job					
P(13) 32.58 m ³ @ 7412.56 = 241501.00					
(12) P/v weep holes					
P(14) 56 Nos @ 112.10 = 6278.00					
(13) S/F/HYSD bar in sub-structure					
--- do-do --- all job					
P(14) 3.38 H.T. @ 45,577.90 = 1,54,053.00					
(14) P/v HYSD bar in super-structure					
--- do-do --- all job					
P(14) 1.44 H.T. @ 46675.51 = 67,219.00					
(15) P/v R.C.C. M-25 in super-structure					
--- do-do --- all job					
P(14) 14.37 m ³ @ 7757.51 = 1,11,475.00					
(16) Const ⁿ of R.C.C. Railing					
P(14) 14.20 m @ 2697.84 = 38,309.00					
(17) P/v drainage & put					
P(14) 04 Nos @ 536.44 = 2,146.00					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(18) P/v weeding course -- do do -- all job					
(19) 2.98 m ³ @ 12048.07 = 35874.10					
(19) P/v logs of project -- do do -- all job					
(19) 1 m ³ @ 8731.59 = 8732.10					
(20) P/v logs of citizen board -- -- do do -- all job					
(20) 1 m ³ @ 9500.10 = 9500.10					
(21) P/v WBM grading -- 3 -- do do -- all job					
(22) 621.745 m ³ @ 4436.77 = 275746.00					
					1,18,52,456.10
Add 12% C.R.T. --					14,22,295.10
Add 10% L. con --					1,18,525.10
Add S. fee --					1,27,207.10
					1,35,20,483.10
Less 1.56% as per agg. --					2,10,920.10
					1,33,09,563.10
Less previous payment V.P. (15)					
					92,51,467.10
					40,58,096.10
24/11/23 3.8.					
B.P. 28/11/23 DS					

Continuation