

Road Name - Ram Krishna Talga to Kalyan

(Mmbsy SC) Shedule XLV Form No. 134. Lokhe

Supad MB No - 1573
DIVISION

Supad
SUB-DIVISION

Cont. - Marish Khamgar

Measurement Book

प्रमाणित किया जाता है कि इस
मापी पुस्तिका में कुल 100 (एक सौ)
पन्नों पर प्रकाशित पुस्तकें को
श्री 28 विषय कुमार सहायक
अभियंता, ग्रामीण कार्य विभाग, सुपौल
अपु-5 मंडल, सुपौल के नाम से
विगत किया जाता है।

12/5/22
Executive Engineer
Rural Works Department
Works Division, Supaul
12/5/22

Re-issued to Subdivision, Supaul

28/9/23
Executive Engineer
Rural Works Department
Works Division, Supaul
28/9/23

Sch. XLV - Form No. 134

Supaul DIVISION

Supaul SUB-DIVISION

Measurement Book

No. 1573

Name of Officer _____

Date of first entry _____

Date of last entry _____

Sch. XLV-Form No. 134					
Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
3rd on A/c Bill					
Name of work:- Const. of Road					
from Ram Krishna Tola					
to Kayha. Lekha.					
Agency:- Manish Kumar					
Agreement No:- 18/SBD/2022-2023					
Agreement rate:- 72,68,983/-					
Rate:-					
Start date:- 25-05-2022					
Comp'l Date:- 24-05-2023					

Record of Entry:-

1) Box cutting.

Be side of BES

for Flexible Road.

$$2 \times 10 \text{ No} \times 30 \text{ m} \times 0.775 \times 0.100 = 46.5$$

$$2 \times 10 \text{ No} \times 15 \text{ m} \times 0.775 \times 0.100 = 23.25$$

$$2 \times 10 \text{ No} \times 15 \text{ m} \times 0.775 \times 0.100 = 23.25$$

$$\text{Total} = 93.0 \text{ m}^3$$

2) Const. of Earth work
calculation chart.

CH	M/S Area.	Mean Area.	Dist.	Volume. m^3
0	0.968	-	0	0.00
50	0.866	0.917	50	45.85

Sch. XLV-Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
Abstract of cost.					
1/1) Setting out pillar.					
Qty = 8 Nos. vide Pg-14					
@ 2452.17/No					Rs = 19617 = w
2/2) clearing and grubbing Reed land.					
Qty = 0.35 Ha vide Pg-14					
@ 49496.70/Ha					Rs = 17324 = w
2/3) Box cutting -					
Qty = 33.75 m ³ vide Pg-14					
Qty = 93.0 m ³ vide Pg-18					
Total = 126.75 m ³					
@ 74.10/m ³					Rs = 9392 = w
4/4) Const. of embankmt.					
Qty = 33.75 m ³ vide Pg-14					
Qty = 93.0 m ³ vide Pg-18					
Total = 126.75 m ³					
@ 29.52/m ³					Rs = 3742 = w
5/5) Const. of Earthwork.					
Qty Lead upto 100m					
Qty = 425.584 m ³ vide Pg-14					
Qty = 422.74 m ³ vide Pg-18					
Total = 848.324 m ³ @ 139.90/m ³					Rs = 118681 = w

[illegible]