

Bharani Barhai Path to Sodhiyaji via Brahman Tola

(17)

Schedule XLV-Form No. 134

MB No.

1532

M/M G S Y - Se

DIVISION

SUB-DIVISION

Measurement Book

Goutam Kumar Singh

BE R₃ = 29 29669-10

Particulars	Details of actual measurement				Content of area
	No.	L.	B.	D.	
19/37 pro. & laying Filter Media					
Qty = 19.82 m ³ - vide Rg - 32					
@ Rs 2863.88/m ³ - Rs=					56762
20/38 pro. & laying RCC M-30 grade in Superston.					
Qty = 4.38 m ³ - vide Rg - 31					
@ Rs 8594.32/m ³ - Rs=					37643
21/43 E/W excavation for foundry					
Qty = 29.80 m ³ - vide Rg - 32					
@ Rs 288.02/m ³ - Rs=					8583
22/44 pro. PCC M-15 in foundry					
Qty = 4.60 m ³ - vide Rg - 32					
@ Rs 6143.90/m ³ - Rs=					28262
23/45 pro. PCC M-20 grade in Subston.					
Qty = 33.74 m ³ - vide Rg - 32					
@ Rs 7047.71/m ³ - Rs=					237790
24/46 pro. & Laying RCC Pipe NP-3					
Qty = 7.50 m - vide Rg - 33					
@ Rs 4491.40/m - Rs=					33685
					/
					Rs=33,32,394
less 1.25% Below — (-) Rs=					41655
					/
					Rs = 32,907,392
Less previous Bill Pay — (-) Rs=					1657237
Total Rs=					1633502

TOTAL Rs= 1633502

29/11/2023
J.F.
A.C.

Continuation

~~CEL~~
~~DAO~~
~~BCH~~
 30 | 11 | 23