


प्रमाणित किया जाता है कि इस मापी पुस्त
मे मशीन के द्वारा अंकित कुल 100 एक सौ
पन्ने है यह मापी पुस्त श्री. ४२२१५.४४५५.....
सहायक अभियन्ता ग्रामीण कार्य विभाग
कार्य अवर प्रमण्डल...२१४२२४५५.....को निर्गत
किया जाता है।


कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग
कार्य प्रमण्डल, मधुबनी
२१/०७/२१

Sch. XLV - Form No. 134

_____ DIVISION

_____ SUB-DIVISION

Measurement Book

No. 2685

Name of Officer _____

Date of first entry _____

Date of last entry _____

1st on A/c Bill

1

Name of Work-
 Situation of Work-
 Agency by which work is executed-
 Date of Measurement-
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
name of work:-					Consttution and
work from Janki mandir					
Bhagwatiपुर to muslim to					
Parasa under sonu X (S)					
Agency:- Jupiter Sotah pr. Ltd					
At - JA Budha colony, patna					
Agreement no:- 165 S. B. D / 2020-21					
Date of commencement:- 11-02-2021					
Date of completion:- 10-02-22					
(Record measurement dt) 11.01.22					

item no-①:- providing and					
fixing setting out pillar - - of 10					
1.00 x 4 00 nos =					4 nos
Total =					4 nos

item no-②:- clearing & stubbing					
of vegetation - - - of 10					
10 x 30 x 3.50 =					1050 M ²
20 x 30 x 3.50 =					2100 "
12 x 30 x 3.50 =					1260 "
4 x 30 x 3.50 =					420 "
15 x 30 x 3.50 =					1575 "
9 x 30 x 3.50 =					945 "
Total =					7350 M ²

Qty = $\frac{7350}{10,000} = 0.735 \text{ Hect}$
 Continuation Total = 0.73 Hect

Abstract of cost

26

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1. Setting out of E/I sty wide					
TRIB P-(21)					
	04 No	@ 2421.71	/No	-	9687/2
2. Clearing & grubbing of E/I sty					
vide TRIB P-(21)					
	0.72 Hec	@ 52970.32	/Hec	-	38668/2
3. Construction of embankment . . . of E/I					
sty wide TRIB P-(21)					
	2289.5 m ²	@ 154.02	/m ²	-	352743/2
4. Box cutting of E/I sty wide TRIB					
P-(21)					
	18.25 m ²	@ 75.52	/m ²	-	1417/2
5. Construction of C.S.G.R. . . of E/I					
sty wide TRIB P-22 & P-(25)					
	443.26 m ²	@ 2892.49	/m ²	-	1285790/2
6. Providing & laying W.M.G.R. . . of E/I					
sty wide TRIB P-22 & P-(25)					
	225.40 m ²	@ 3633.39	/m ²	-	818966/2
7. C.C. pavement of E/I sty wide					
TRIB P-(22)					
	211.52 m ²	@ 7081.38	/m ²	-	1497854/2
8. Providing & fixing board . . . of E/I					
sty wide TRIB P-(22)					
	02 No	@ 10841.02	/No	-	21682/2
9. E/W in excavation of E/I sty					
vide TRIB P-(22)					

Continuation

			Add S.P. +	71992/-
				608820/-
		11% below as per	(-) 669770/-	
		agreement		5419050/-
		P. Pay most	(-) 4640936/-	
				778114/-

Materia	statement
---------	-----------

- 1) Stone - 234.72 m^3
- 2) coarse sand - 34.99 m^3
- 3) Stone screening - 30.39 m^3

29/11/23
TE