

Name of Vetti:- Pmushy Sadak To Ahir Talga
Date Wue Karanashilga

Schedule XLV-Form No. 134

Name of Applicant:- Maa Samundri Gault.

Pvt. Ltd. DIVISION

Belong:- Dailkumthi Pur

SUB-DIVISION

M.B.No-467

MEASUREMENT BOOK

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
PCC Partition					
2 x 8 x 30.00 x 0.375 x 0.10					18.00 m ³
2 x 16.00 x 0.375 x 0.10					1.20 m ³
for existing PCC for widening.					
2 x 9 x 30.00 x 0.375 x 0.10					20.20 m ³
2 x 4.00 x 0.375 x 0.10					0.30 m ³
					308.48 m ³
					308.40 m ³
					64 326.30 m ³
(9) P/L/S & compaction					
PCC Partition					
1 x 5 x 30.00 x 0.375 x 0.075					42.19 m ³
Not done properly 1 x 6.00 x 0.375 x 0.075					1.58 m ³
for existing PCC for widening.					
2 x 9 x 30.00 x 0.375 x 0.075					15.19 m ³
Not done properly 2 x 4.00 x 0.375 x 0.075					0.49 m ³
(10) Concrete under fence & concrete channel					
13.45 x 30.00 x 0.375 x 0.160					234.60 59.18 m ³
Deep 9' 10 x 3.75 x 0.150					2.59 m ³
10/11/23 5.00 x 3.75 x 0.145					2.54 m ³
15.00 x 3.75 x 0.160					9.00 m ³
J.E.					251.34 m ³
Abstract of cost.					
(11) Clearing & grubbing.					
✓ 0.29 hect. @ by rate TMGP (14)					
item ① @ Rs. 49496.70/hect. Rs.					14354.20

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(2/1) Const ² of reference working bench mark.					
0.98 Km Qty vide TMBP (15)					
item (2) @ Rs. 10560.74/m ²					10349
(3/2) Const ² of reference pillar B.W. lines					
0.181 Km Qty vide TMBP (15)					
item (3) @ Rs. ^{10678.22} 10078.22 /Km-B					104642
(4/23) P/F of M4934 in form atp. board.					
2 Nos. Qty vide TMBP (15)					
(5/7) Excavation for ad-way					
85.61 m ³ Qty vide TMBP (15)					
item (5) @ Rs. 74.10/m ³ - Rs.					63432
(6/4) Const ⁴ of embankment					
Lead up to 1000 m.					
290.48 m ³ Qty vide TMBP (16-17)					
item (6) @ Rs. 174.83/m ³ - Rs.					50784
(7/6) Lead up to 100 m.					
677.77 m ³ Qty vide TMBP (6-11)					
item (7) @ Rs. ^{58.59} 126.47 /m ³ - Rs.					39710
(8/5) Const ⁴ of subgrade					
Carthen shoulder					
203.05 m ³ Qty vide TMBP (17)					
item (8) @ Rs. 176.47/m ³ - Rs.					43655

Continuation

35,832

190985

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(9/9) Const ⁿ of GSB main					
308.00 m ³ Qty vide TMBP (17)					
item (8) @ Rs. 3517.91/m ³					10,83,516 11,47,89
(10/10) P/L/S/C of WBM Gr. IV.					
57.38 m ³ Qty vide TMBP (18)					250032 2,57,788
item (9) @ Rs. 4357.47/m ³					2,57,788 2,09,117
(11) Const ⁿ of plain cement concrete pavement					
281.345 m ³ Qty vide TMBP (18)					
item (10) @ Rs. 7910.40/m ³					19,88,238 19,93,428
Add 10% GST (12)					Rs. 25,20,528 5,12,782 4,32,405
Add 10% L/C (+)					35,128 25,205
					Rs. 40,66,329.20
Less 10% as per app. (-)					39,69,433 39,78,196.20 39,69,433 39,78,196.20
					Rs. 36,59,696.20
Less 10% as per app. (-)					35,72,490 35,80,276.20
Diff. of Prev. Payment (-)					7,01,593.20
					Rs. 29,58,103.20
					28,78,783.20
					28,70,897.20
Deep 9'					
10/11/23.					
J.E.					
					17.11.23
					AB
					CH
					20/11/23

Continuation