

mmasy

M.B.No-423

20-21

^{No} 9 **Schedule XLY-Form No. 134**

1912/1 मीरत मी. व. 15891/2 डी. व. 4. 11/11/11
वर्ग 15

महं. मीरत

DIVISION

अथ महं. परबत

SUB-DIVISION

M.B.No-423

Measurement Book

M/S MAH BHAWANI Construction

प्रमाणित किया जाता है कि इस
मापी पुस्तक भण्डार द्वारा अंकित
पुस्तक - 100 (स्वयं) पन्ने हैं जिसे
डी-अखिलेश कुमार, सहायक अंगीकृत
ग्रामीण कार्य विभाग कार्य अगर
प्रमंडल, पखला को निर्गत किया
जाता है।

5.5.20

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
प्रमंडल-गोगरी
12/5/20

प्रमंडल: 3118/13
अगर प्रमंडल: पखला DIVISION
SUB-DIVISION

Measurement Book

No.

Name of officer _____

Date of first entry _____

Date of last entry _____

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work—					
Const. of Road from					
Choti Nagar more to					
Dihwar talu.					
Name of Agency—					
M/S. Maa Bhawani					
Construction					
Agreement No.—					
11 SBD/2020-21					
Date of Start—					
13.05.2020					
Date of Completion—					
12.02.2021					

Record measurement

1. setting out pillars
 Pvg. & fixing of working
 benchmark pillar etc-do-
 do-all comp. job—
- i) working benchmark pillar-10 nos.
- ii) Reference pillar-3.0 nos.

2. clearing & grubbing
 road land (By manual means)
 including uprooting wild
 vegetation, grass, bushes
 etc-do-do-all comp. job—

Continuation

[illegible]

3rd on A/c Bill				
Name of work:- Const. of road from Ohhoti Nagar more to Dihwan to 14				
Name of Agency:-				
M/s. Maa Shikharani				
Const.				
Agg. no:- 11 SBD / 2020-2021				
Date of commencement:-				
13-05-2020				
Date of completion:-				
12-02-2021				
Date of entry:-				

Continuation

close grained plywood purchasing
material of 20mm thickness -
--- each each. 103

Same as item no

② 937.50m²

(5) Pr and fixing of plaster work

(i) Logo identification Board - 1 no

(ii) Citizen Information Board - 1 no

(iii) Maintenance Board - 1 no

DK
5/12/2023
J.E

Jya
5/12/23
A.F

Abstract at cost

① Pr and fixing of ceiling
bench mark --- each each. 103

each side in drum each p.no

① item no ① = 1 no

@ 3993.26/each --- n. 3993 =

② Reference pillar - 3 no

@ 1835.57/each Continuation --- n 5507 =

Particulars	Details of actual measurement				Contents of area
	No.	A.	B.	D.	
(2) Clearing and grubbing road land - - - at const vol					
ch vol in this m.B. p.no					
(18) item no (2) = 0.23 Hect					
@ 51133.76/ hect - - - n 14829 =					
(3) Excavation for roadway in soil using manual means for carrying out cut of earth - - - at const vol					
ch vol in this m.B. p.no					
(18) item no (3) = 42 m ³					
@ 74.16/m ³ - - - n 3115 =					
(4) Const. of embankment with material obtained from borrow pits - - -					
- - - at const vol					
ch vol in this m.B. p.no					
(18) item no (4) =					
(1) 1000 m lead - 171.76 m ³					
@ 174.94/m ³ - - - n 30048 =					
(1) 100 m lead - 687.04 m ³					
@ 150.38/m ³ - - - n 103317 =					
(5) Const. of subgrade and E/shoulder - - - at const vol					

Continuation

Particulars	Details of actual measurement			Contents of item
	No.	L.	B.	
ad vide in this m.B. P. no				
(17) item no (5) =				117 m ³
@ 176.58/m ³				20736.34 =
(6) Const. of granular sub				
base - - - - -				
ad vide in this m.B.				
P. no (19) item no (6)				
= 985.05 m ³				
@ 2749.57/m ³				27083765 =
(7) P/V laying Spreading				
and Compacting Stone				
Aggregate of Specific				
Size - - - - -				
ad vide in this m.B. P. no				
(19) item no (7) =				169.59 m ³
@ 3314.06/m ³				562038 =
(8) Const. of Unreinforced				
plain cement concrete				
Pavement - - - - -				
ad vide in this m.B. P. no				
(21) item no (1) =				123 m ³
ad vide in this m.B. P. no				
(20) item no (8) =				26.718 m ³
a. 149.718 m ³ or				
101.315 m ³				
@ 6739.62/m ³				685541 =

Continuation

685541 =

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(9) P/v and applying primer					
Coat with bitumen emulsion					
on --- all compound					
on side in this m.B					
P. no (21) item no (2)					
					937.50 m ² ✓
@ 45.56/m ²					42712 =
(10) P/v and applying thick					
Coat with bitumen emulsion					
pressure distributor ---					
--- all compound					
on side in this m.B					
P. no (21) item no (3)					
					= 937.50 m ² ✓
@ 15.67/m ²					14691 =
(11) P/v laying and rolling					
at close-grade premix					
surfacing --- all compound					
on side in this m.B					
P. no (21) item no (4)					
					= 937.50 m ² ✓
@ 211.08/m ²					197887 =
(12) P/v and fixing of stop					
mmosy interlocking sign					

Continuation

