

102

M. N. 10-5-52

M. B. No. 483

102

Schedule XLV Form No. 134.

M. N. 10-5-52. ~~કાનગરો અને ગોળાં~~ ~~દે~~

~~પ્રવર્તિત~~ P. N. 10-5-52 ~~કાનગરો~~ ~~દે~~ DIVISION

~~સે~~ ~~સિદ્ધિ~~ ~~અર્થ~~ ~~સુ~~ ~~પર~~ ~~સિદ્ધિ~~ ~~અર્થ~~

SUB-DIVISION

અર્થ પ્રવર્તિત અને

Measurement Book

M. N. 10-5-52

M. N. 483

M. N. 10-5-52

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - confn of Road & CD					
work with maint of					
from fanyo purarvas					
Proposed primary fanyo					
halt to singhar swg					
Agency - Md. Asfac Alam					
Agree No - 303B/2020-21					
DOS - 09.09.20					
DOC - 08.09.21					
A.DOC - 08.11.23					
<u>ABSTRACT</u>					
① Setting out Pillar - all 70					
Qty vide TMB PM - 46					
② Reference Pillar - all 70					
Qty vide TMB PM - 46					
7 No @ Rs 1738 = 6314/- Rs 12170/-					
③ Clearing & grubbing road					
land - all 70					
Qty vide TMB PM - 46					
0.77 Lac @ Rs 11133 = 7614/- Rs 39373/-					
④ confn of embankment with					
material obtained from					
borrow pit - all 70					
Qty vide TMB PM - 47					
1030.01 m ³ @ Rs 174.94/m ³ = 180190/-					
Rs 239325/-					

[illegible]