

Babubarkh

Schedule XLV-Form No. 134

PMGSY PMGSY Road to Barkara Alpaan Khoyk to L.

(5.0)

कार्यपालक अधिवक्ता

सामग्रि कार्य विभाग

कार्य प्रमोडल, जयपुर

DIVISION

SUB-DIVISION

9 3-2

MEASUREMENT BOOK

आमनाथ ज्ञो

2nd on A/c bill

9

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Construction of road from Prager road to Barhara Alphonik to under Manager (sc)					
Name of Agency - Sri Ananath Jha, Nawada madhubani					
Agreement No. - 59510/2020					
Date of start - 15.09.2020					
Date of completion - 14.09.2021					
(Record measurement) date 06.11.23					

1. Construction of C.S.B. g.I. . . . of E.I.T.				
B.T. position	06x	30x	4.05x	0.200 = 145.80m ³
	04x	30x	4.05x	0.200 = 97.20m ³
	03x	30x	4.05x	0.200 = 72.90m ³
	01x	30x	4.05x	0.200 = 24.30m ³
	02x	30x	4.05x	0.200 = 48.60m ³
	01x	10x	4.05x	0.200 = 8.10m ³
C.C. position	02x	30x	3.75x	0.100 = 33.75m ³
	02x	30x	3.75x	0.100 = 22.50m ³
	03x	30x	3.75x	0.100 = 33.75m ³
	01x	10x	3.75x	0.100 = 3.75m ³
				490.65m ³
				Yashu
				06/11/23

Continuation

TE

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
5. Providing M/S in foundation ...					
of E/I city wide TMID P-5 & 10					
					$13.796 \text{ m}^2 + 4.579 = 18.38 \text{ m}^2$
					$18.38 \text{ m}^2 @ 5729.66/\text{m}^2 = 105311/-$
6. Providing plain/R.C.C. in sub-structure					
..... of E/I city wide TMID P-5, 10					
					$74.513 \text{ m}^2 + 30.741 + 2952 = 10825 \text{ m}^2$
					$108.25 \text{ m}^2 @ 6541.69/\text{m}^2 = 708171/-$
7. Providing & Laying R.C.C. D.					
..... of E/I city wide TMID P-5, 10					
					$15.0 + 7.5 = 22.5 \text{ m} @ 37055/\text{m} = 833771/2$
8. Providing G.S. Dgr I					
city wide TMID P-5, 9					
					$145.80 \text{ m}^2 + 490.65 \text{ m}^2$
					$= 636.45 \text{ m}^2$
					$636.45 \text{ m}^2 @ 2936.42/\text{m}^2 = 1868885/2$
					$2835759/-$
					Add 12% G.S.T + 368649/2
					Add S. Fee + 13306/-
					$3217714/2$
					5% Below as per agreement $160886/-$
					$3056828/2$
					P. Payment $(-) 1206801/2$
					$1850027/2$
					<u>1850027/2</u>

Continuation

02/12/23
56