

MMGSY અભિગત Const. of Road Mahavir
Mandir to Tarabari Godhi Tol ૧૬ નં

Agreement No. 53/SBD/MMGSY-21-22

Schedule XLV-Form No. 134

Name of Contractor: Chandras Construction

DIVISION

ARARIA

Const. Cost: - 6204441 = 00

Maint. Cost: - 640077 = 00

SUB-DIVISION

Total: - 6844518 =

ARARIA

MEASUREMENT BOOK

Date of Commence: - 09/6/2021

Date of Completion: - 08/03/2022

2281

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.P.	
<u>5/6</u> Construction of sub-grade & earthen show				E/P	227629 =
- L.S.R. - - - - - E/P					
691.2 m ³			P-5		
@ 192.25/m ³					Rs. 132883 =
<u>6/7</u> Construction of L.S.R.					
L.S.R. 1 - - BT portion					
327.24 m ³			P-9		
@ 3338.49/m ³					Rs. 1092487
<u>7/12</u> Construction of L.S.R.					
L.S.R. 1 - - CC portion					
114.0 m ³			P-9		
Lime 1 - - 113.63 m ³					
@ 3338.49/m ³					Rs. 37935
<u>8/33</u> Earth work in excavation for found. - - - - - E/P					
58.771 m ³			P-6		
@ 305.42/m ³					Rs. 17950 =
<u>9/34</u> Providing RCC M-20 as levelling course					
- - - - - E/P					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
9.044 m ³			P-6		
@ 6760.01/m ³				P.	61132 =
10/35 Providing RCC M-20 in sub-structure... E/4					
54.353 m ³			P-6		
@ 7163.87/m ³				P.	389,387
11/36 Providing & Laying RCC pipe N/A 2 ~ E/4					
15.0 m			P-7		
@ 3341.999/m				P.	50,130.2
12/38 Providing, Laying, Spreading & compacting WBM Lsr. 3 ~ E/4					
198.84 m ³			P-10		
@ 3662.77/m ³				P.	728,305
					3089,262 =
Add GST @ 12%			(+)		370712 =
Add L-Cess @ 1%			(+)		30893 =
Add L-Fee					41472 =
					3532340 =
Less below @ 3.13%			(-)		110,562 =
					34,21,778 =
Less previous payment					24,10,442 =
				P.	10,11,336 =
Sharma 15.11.23 RE					
18 15.11.23 RE					