

2nd & Final Bill



17

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L	B.	D.	
Name of work :- Construction of Road					
From Ph.D Sadak to Gorkho Upar					
Dhemra Nadi Tatbandh Take					
Name of Agency :- Santosh Kumar					
AT - Bongaon (Koraput District)					
Dist - Sahaya					
Agreement No. - 01/MNGSY-GEN/SED/2023-24					
Date of Commencement :- 10.04.2023					
Date of Completion :- 09.01.2024					
Date of Measurement/Entry :- 20.09.23					
Record Entry					
① P.V. & Construction of Road					
Sub base with gr-I material					
--- ditto all complete job					
From 0 to 1/10 M & 370 to 380 M					
$1 \times 10 \text{ M} \times \frac{6.20 + 4.05}{2} \times 0.200 = 10.25 \text{ m}^3$					
$1 \times 10.00 \times \frac{4.05 + 4.05}{2} \times 0.200 = 8.10 \text{ m}^3$					
$3 \times 30.00 \times 4.05 \times 0.200 = 72.90 \text{ m}^3$					
$1 \times 10.00 \times 4.05 \times 0.200 = 8.10 \text{ m}^3$					
Extra width - $2 \times 8.00 \times 0.90 \times 2 \times 0.200 = 5.76 \text{ m}^3$					
105.11 m ³					
② P.V. and Construction of Stone					
metal Gr - III for 100 M					
--- ditto all complete job					
$1 \times 10.00 \times \frac{6.10 + 3.75}{2} \times 0.075 = 3.69 \text{ m}^3$					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
35/36) P/V & Laying of 1000 mm dia Hume pipe for culvert — ele					
Qty vide P-13 item (15) =		7.50 m			
Rs 3937.240/m —					Rs 29531.25
6/7) P/V & Laying of 300 mm dia Hume pipe for Utility pipe — ele all complete job					
Qty vide P-13 item (16) =		15.00 m			
Qty vide P-19 item (7) =		7.50 m			
			22.50 m		
Unit — 20.00 m P-19 940.50/m —					Rs 18811.25
Total —					Rs 6192651.25
Add 12% for GST —					(+) Rs 743118.25
Add 1% for L. Cons —					(+) Rs 61927.25
Add Storage Fee —					(+) Rs 91007.25
Total —					Rs 7088703.25
Less 18.11% Below As per agreement —					(-) Rs 1283764.25
					Rs 5804939.25
Less Previous Bill Payment					
vide TMB P- (16) —					(-) Rs 2845329.25
					Rs 2959610.25
By  05/11/23 JE					
By  05/11/23 P.E.					

Continuation