

Andoli Chowk TO TO1 (MMUISYSC)

Schedule XLV-Form No. 134

RWD WORKS DIVISION, SURAU **DIVISION**

Kishanpur.

SUB-DIVISION

Agency:- Rajesh KUMAR Yadav.

1551

25/4/22

MEASUREMENT BOOK

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
					Qty = 2 Nos
(ii) citizen information Board As per drawing					Qty = 2 Nos
(iii) providing and fixing logo of maintenance Board.					Qty = 1 Nos
					Total Qty = 5 NOS

7) p/v weep holes in brick masonry -

$$2 \times (2 \times 2 + 2 \times 2) = 16.00 \text{ Nos}$$

8) p/v and Filling Joint Sealing compound

$$2 \times 6.00 = 12.00 \text{ Rm}$$

$$2 \text{ Nos culvert Qty} = 24.00 \text{ Rm}$$

9) painting on parapet walls

$$\text{Top} - 2 \times 8.00 \times 0.40 = 6.40 \text{ m}^2$$

$$\text{Side} - 4 \times 8.00 \times 0.60 = 19.20 \text{ m}^2$$

$$\text{Front} - 4 \times 0.40 \times 0.60 = 0.960 \text{ m}^2$$

$$= 26.56 \text{ m}^2$$

$$2 \text{ Nos culvert Qty} = 53.12 \text{ m}^2$$

10) E/W in Excavation in Foundation of structures.

$$\text{H.W} = 2 \times 6.450 \times 1.400 \times 1.500 = 27.090 \text{ m}^3$$



$$\text{Below pipe} = 1 \times 4.850 \times 1.530 \times 0.365 = 2.708 \text{ m}^3$$

$$= 29.798 \text{ m}^3$$

$$\text{Say} = 29.800 \text{ m}^3$$

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
11) plv m-15 as levelling course					
H.W =	2	6.400	1.400	0.150	= 2.709 m ³
Below pipe =	1	4.331	1.530	0.250	= 1.886 m ³
					= 4.595 m ³
12) plain/reinforced cement concrete in sub structure					
H.W =	2	6.150	0.825	3.186	= 32.269 m ³
Parapet =	2	6.150	0.400	0.600	= 2.952 m ³
Less for pipe =	2	0.7857	1.230 ²	0.622	= -1.478 m ³
					= 33.743 m ³
					Limit = 33.74 m ³
13) plv & laying RCC pipe NP3 pipe for culverts.					
	3	2.50			= 7.50 m
14) painting on parapet walls (Black and white strips)					
Top =	2	6.150	0.400		= 4.920 m ²
Side =	4	6.150	0.600		= 14.760 m ²
Front =	4	0.400	0.600		= 0.960 m ²
					= 20.640 m
 3/17/2023 ja  03/17/2023 A.C					

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
27/30)	RCC m-25 in				
	Desk slab.				
Qty =	7.37 m ³ vide Pg-10				
	@ 7815.26/m ³ Rs = 57598.00				
28/31)	supplying fitting				
	and placing HYSD				
	Bar.				
Qty =	0.988 MT vide Pg-10				
	@ 54429.06/MT-Rs = 53776.00				
29/32)	plv and filling				
	Joint sealing.				
Qty =	24.00 Km vide Pg-20				
	@ 35.19/Rm Rs = 845.00				
30/33)	plv weepholes in				
	brick masonry.				
Qty =	32.00 Nos vide Pg-10				
Qty =	16.00 Nos vide Pg-20				
Total Qty =	48.00 NOS				
	@ 108.20/NOS Rs = 5194.00				
31/35)	painting on parapet				
	walls.				
Qty =	53.12 m ² vide Pg-20				
	@ 95.64/m ² Rs = 5080.00				

Continuation

Rs = 8501719.00

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
32/36)	E/w in Excavation				
	For foundation of				
	Structures.				
Qty =	29.80 m ³ vide Pg. 20				
	@ 260.59/m ³ Rs = 7766 = 00				
33/37)	Plv m-15 levelling				
	course in foundation				
Qty =	4.595 m ³ vide Pg. 21				
	@ 5921.50/m ³ Rs = 27209 = 00				
34/38)	plain/reinforced				
	cement concrete in				
	Sub-structures.				
Qty =	33.74 m ³ vide Pg. 21				
	@ 6768.24/m ³ Rs = 228360 = 00				
35/39)	Plv and laying RCL				
	NP3 pipe for culvert.				
Qty =	7.50 m vide Pg. 21				
	@ 3690.69/m Rs = 27680 = 00				
36/40)	painting on parapet				
	walls (Black & white				
	strips)				
Qty =	20.64 m ² vide Pg. 21				
	@ 95.64/m ² Rs = 1974 = 00				
Continuation					Total Rs = 8794708 =

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
				B/F Rs = 8794708=00	
Add GIST @ 12% → (+)				= 1055365=00	
Add LC @ 1 % → (+)				= 87947 = 00	
				R₃ = 9938020=00	
Less Beloww @ 0.05 % → (-)				= 4969 = 00	
				R₄ = 9933051=00	
Less per A/c payment → (-)				= 5494000 = 00	
				R₅ = 4439051=00	

~~(Initials) / 03-12-23~~
A.E.

2/33 B/P 009 PCH/NA B/R