

Agency by which work is executed
 Date of measurement
 No. and date of agreement.
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

1st on A/C Bill

Name of work:- Const. of road from Top to Chhint

Runma under MMGSY (SC).

Agency:- Sri Angur Based Yadan.

Agreement No. 34/SBD/2021-22

Date of Commence:- 14.09.2021

Time of Completion 09 Months (13.06.2022)

Approved Rate:- 15% Below as per Agreement.

Add 12% Ge.S.T. as per Agreement

Add 1% Labour Cost as per Agreement

Add S.Fee on the Base Cost of minor material as per Agreement.

Date of Entry:- 03.11.2023.

Name of work

① Provision and fixing of Working Bench mark pillars = 1.00 Nos

② Provision and fixing of Reference pillars = 3.00 Nos

③ Clearing and Grubbing road land including uprooting wild vegetation, grass, bushes, shrubs, trees etc. with all complete gale.

1x 20.00 m x 7.00 m = 140.00 m²

32x 30.00 m x 6.00 m = 5760.00 m²

Qty = 5900.00 m²

= 0.59 Hect

④ Const. of embankment with materials obtained from borrow pits with a lift upto 1.5m and ahead upto 100 m with dade all complete gale.

30x 30.00 m x 2.10 m x 0.30 m = 567.00 m³

1x 20.00 m x 2.50 m x 0.30 m = 15.00 m³

Continuation

2x 30.00 m x 6.00 m x 0.30 m = 108.00 m³

Qty = 690.00 m³

Limit 689.38 m³

No.	Details of actual measurement				Contents of area
	L.	B.	D.		
			B.F.		Rs. 20,94,729=00
⑧ Cont. of W.B.M. for 3 with stone screening					
vide T.M.B. Page No. 2					
Qty.	194.063 m ³	@ Rs. 35.65 = 55	m ³	Rs.	6,91,941=00
⑨ Binding and applying prime coat with S.S.					
vide T.M.B. Page No. 3.					
Qty.	2250.00 m ²	@ Rs. 43=07	m ²	Rs.	96,908=00
⑩ Binding and applying tack coat with R.S.					
vide T.M.B. Page No. 3.					
Qty.	2250.00 m ²	@ Rs. 14=74	m ²	Rs.	33,165=00
⑪ Binding, laying and rolling of 50 mm thick M.S.S.					
vide T.M.B. Page No. 3.					
Qty.	2250.00 m ²	@ Rs. 215=38	m ²	Rs.	4,84,605=00
Total Rs.				Rs.	34,01,348=00
Add 12% Ge. S.T. as per Agreement				(+) Rs.	4,08,162=00
Add 1% labour tax as per Agreement				(+) Rs.	34,013=00
Add S.Fee as per Agreement				(+) Rs.	27,007=00
Total Rs.				Rs.	38,70,530=00
Less 15% rate below as per Agreement				(-) Rs.	5,80,580=00
Net Payment				Rs.	32,89,950=00
Ch. 8 12/11/23 11/12/23 A.E. M. R. R. R. 11/12/23 A.E. M. R. R. R. 08.12.2023. J. E. Bhargava					

Continuation