

Agency:- M/s. Maan Durga Const.
Agg. No. - 22 (SB/DY) 2020-21

Ramdev Chauhan to Oraiya more to
Oraiya Road.

MMHSY SC

Schedule XLV-Form No. 134

Sheikhpura **DIVISION**

Chhet-Kusumbha **SUB-DIVISION**

HB No. - 1385

Measurement Book

5th and Final Bill

28

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work-	Construction and				
	Maintenance of Road from				
	Ramder Chauhan to				
	Draiga more to Draiga				
Head.	mm G.S. (S.C.)				
Name of Contractor-	M/S Maadurga Construc.				
	Mohalla - Mir Jafar Line Par				
	Nawada Post + Dist. Nawada				
	(Bihar)				
Agreement No.	22 (S.B.D.) / 2020-2021				
Agreement value					
Construction cost Rs	73,	03,	0	94 = 00	
Maintenance cost Rs	04,	69,	5	25 = 00	

Total cost	Rs	77,72,	619 = 00
------------	----	--------	----------

Date of Commencement	15-12-2020
Date of Completion As Per Agreement	14-12-2021
Rate Quoted	16.29% Below.
Actual Date of Completion	02-11-2023
Block.	Ghat Kusumbha.

(1/4) Box cutting					
0 to 10m	2	10	0.50	0.100	0.100
10m to 135m	2	125	0.375	0.100	0.937
135m to 615m	2	480	0.50	0.100	48.00
615m to 830m	2	215	0.350	0.100	15.05
830m to 874m	2	44	0.35	0.100	03.08

Continuation

76.50 m³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B. P Rs	72,14,081=00
Add 1% Labour cess				Rs	72141=00
Add 12% G.S.T				Rs	8,65,690=00
S.F [vide page (45)]				Rs	87,928=00
				Rs	82,39,840=00
Less 16.29% Below as Per Agreement				(-) Rs	13,42,2702
				Rs	68,97,570=
Less Previous Passed Bill vide T.M.B. Page (10), (15), (20) and (27)				(-) Rs	45,20,739=
				Rs	23,76,831=

 2.11.2023 JB	 02-11-2023 A.E.	 15.11.23
certified that construction work completed on dated 02 - 11-2023 and maintenance will be started from dated 03 - 11 - 2023.		
 2.11.2023 JB	 02-11-2023 A.E.	