

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work—Const. of Road from Shahpur dijara to Shahpur Naya tala.					
Agency—Apex infratel and management service Pvt Ltd.					
Ag. No—60 SBD/2020-21					
D/O/s—20.09.2020					
D/O/c—19.09.2021					
Date of Measurement—28/11/23					

1) Const. of 10 BM-3 with providing
laying and spreading
and Compacting stone

— do —				
4x 30.0x	3.25x	0.075x		30.15 ✓
1x 15.0x	3.35x	0.075x		3.76 ✓
Total =				33.91 m ³ ✓

2) Const. of Unreinforced cement
Concrete Pavement —

1x 15.0x	$\frac{5.30+3.6}{2}$	x 0.16 =	10.68 ✓
1x 30.0x	$\frac{3.60+2.90}{2}$	x 0.16 =	15.60
1x 30.0x	$\frac{2.90+3.20}{2}$	x 0.16 =	14.64 ✓
1x 30.0x	$\frac{3.20+3.45}{2}$	x 0.16 =	15.96
1x 30.0x	$\frac{3.45+2.75}{2}$	x 0.16 =	14.88 ✓
1x 30.0x	$\frac{2.75+2.90}{2}$	x 0.16 =	13.56
1x 30.0x	$\frac{2.90+3.10}{2}$	x 0.16 =	14.40 ✓
1x 30.0x	$\frac{3.10+3.70}{2}$	x 0.16 =	16.32 ✓
1x 30.0x	$\frac{3.70+3.40}{2}$	x 0.16 =	17.04 ✓

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
8) Const. of W.B.M - 3 <u>-0-</u>					
Qty = 125.62 m ³ VTM B.P - 16 ✓					
Qt = 33.91 m ³ VTM B.P - 18 ✓					
Qt = 157.53 m ³ ✓					
C.A 4734 = 98/m. ² ————— B 755371=0					
9) Const. of unreinforced cement conc. Pavement. <u>-d-</u>					
Qty = 339.58 m ³ VTW B.P-19 ✓					
@B 7736 = 26/m ³ ————— B 2626924=0					
10) Providing & fixing MMSJ Board ————					
Qty = 02 Nos VTW B.P-16 ✓					
@B 10178 = 29 each ————— B 20356=0					
					B 5430885=0
Add 1% L.C. ————— B 54309=0					
Add 12% CST ————— B 651706=0					
Add S.F. ————— B 23234=0					
					B 6160134=0
Ded. 2% below (-) B 123203=0 ✓					
					B 6036931=0
Ded. Pre-Bill (-) B 2961941=0					
					B 3074990=0
O.K. 28/11/23 TE					
					A.R.

Continuation