

Read Name - Purny Prad Middle School Ganehpur to
Mmoss
Phonkar Tale Tal.
Shedule XLV Form No. 134.

DIVISION

SUB-DIVISION

Tal. Mmoss Tal.

M.P. No. 870

Measurement Book

Atand Kumar

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of road — PMGSY road					
Middle School Ganeshpur					
to Dhonkar tola.					
Agreement No — 21/SDD/MMGSY/21-22					
Agency — Arvind kumar, Bhogpur					
Date of start — 18.05.2021					
St. date of completion — 17.05.2022					
Date of entry: —					

	Record entry		
Date — 14.09.23			
Item ①	Setting out pillars		
1			SB = 11 dos
②	clearing and grubbing road land.		
	12x30x3.50 (cu)	=	1260m ³
	14x30x3.50 (cu)	=	1470m ³
	10x30x3.50 (cu)	=	1050m ³
	4x30x3.50 (cu)	=	420.0m ³
	Total SB	=	4200m ³
			or 0.42 Hec

SK
 14.09.23
 J.E

Continuation
 14.09.2023
 BB

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item (12)					
46	P/L R.C.C pipe				
	Np3	--	1000	MM	
	dra do	--			
	Urde TMB, p-2				
7.50 M	@ Rs 3722.33/M				
				Rs	27917.00
Item (13)					
17	Supply and				
	providing Np4 300				
	MM dra do	--			
	TMB p-6				
22.50 M	@ Rs 563.50/M				
				Rs	12679.00
Item (14)					
	construction of				
10	Granular sub base				
	G.S.B Gr-1 do	--			
	TMB p-4				
510.49 m ³	@ Rs 3052.60/m ³				
				Rs	1558322.00
	Total Rs				2654490.00
Add	12 % GST Rs				318539.00
	1 % LC Rs				26545.00
	S-fee Rs				63000.00
	Gross Amt Rs				3062574.00
	less 5.15% below (5) Rs				157723.00
	Net payable Rs				2904851.00

SR
31.10.23
J.E

Continuation
31.10.2023
AB