

1st P/N ON A/c Bill

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:-	Construction of Road				
	From Pithara Bank and Bhalua				
	Pith. Pithara hi Chowk Saraswal				
	Mandir Pithara hi to Kharer				
	Chowk under MMGSY-Green Scheme				
Length of Road:-	1.110 Km				
Name of Agency:-	M/s. Royal Construction				
	New Colony, Dist. -03, Saharasa.				
Agreement No.:-	28-SPD/MMGSY/2021-22				
Agreement Value:-	Rs. 89,20,881/- (Eighty Nine Lakhs & Twenty Eight Thousand Eight Hundred Eighty One Rupees Only)				
Agreement Rate:-	12.85% Below As per R.O.A. Rates				
Date of Commencement:-	20.07.2021				
Date of Completion:-	17.04.2022				
Date of measurement:-	04.09.23				
Work done:-	Record Entry				
Construction of:-	R.C.C. slab culvert				
of size	1 x 2.00m span x 1.50m wall height				
AT. ch.:-	0.164 Km				
1) E/W excavation in foundation					
Trenches for construction of slab					
culvert	do do.				
Abutment - 2x	8.30	2.10	1.60		63.74 m ³
P/W - 4x	1.20	1.20	1.60		20.74 m ³
Floor - 1x	7.70	0.40	0.25		0.770 m ³
Continuation					85.25 m ³

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
B.F.	Total Amount				Rs 76384 = W
Add 12% For GST					(+) Rs 609166 = W
Add 1% For L.Cess					(+) Rs 50764 = W
Add for Seewirage Fee					(+) Rs 62310 = W
					Rs 5798624 = W
Less 12.85% Below Rate					
Sp. agreement					(-) Rs 745123 = W
					Rs 50,53,501 = W
<u>Final</u> 04.11.2023 JE					

<u>Material Statement</u>				
i) Earthwork	=	3249.46	m ³	
ii) Stone Metal	=	512.48	m ³	
iii) Stone chips	=	393.14	m ³	
iv) Local Sand	=	226.36	m ³	
v) Course Sand	=	196.57	m ³	
<u>Final</u> 04.11.2023 JE				